Montana State Library
3 0864 1006 8725 3

OCLC 22722994 WF

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** MISSOULA DISTRICT ***

DATE:02/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,377,684		02/14/98***	98%	90%
STPP 83-2(7)48			A-1 PAVING, INC				02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 5,542,064		05/20/98***	98%	91%
CM 0002(158)			SCOTT CONSTRUCTION, INC.				08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 1,093,764		02/14/98***	76%	101%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 5,725,124		05/02/99***	94%	79%
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							02/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.434	mi	$ 10,016,426	$ 7,153,914	$ 6,157,394			86%	68%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.				03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 7,044,075		07/17/99***	98%	62%
NH-CM 0002(216)			COP CONSTRUCTION CO.				03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 2,851,518		02/06/99***	56%	64%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 125,735		07/18/98***	7%	71%
BR 9015(17)			DICK ANDERSON CONSTRUCTION				04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 220,896		04/05/98***	36%	57%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
1998
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

DATE:02/09/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							02/14/98***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 124,934			87%	99%
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAYEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 690,646		09/24/98***	98%	96%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 1,941,386		09/20/99***	58%	51%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 269,695		10/25/98***	34%	40%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 547,447		03/12/99***	36%	46%
NH 7-1(76)47				MONTANA LINES, INC			09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					/ /	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 3,059		06/10/98***	1%	0%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO :523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 1,307,842		10/16/00***	18%	0%
SMP 3199(97)				RIGHT WAY CONSTRUCTION			10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 391,160	$ 339,372	$ 0		07/11/98***	0%	06/30/98

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
		PRIME CONTRACTOR						MONT.DEPT. FIELD PROJECT MANAGER	
STPN 24-1(48)32				HERB RICHARDS CONSTRUCTION			11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
	38.275	km	$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134				A-1 PAVING, INC			11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					/ /	PHONE NO :755-8557	
STPN 38-1(8)0							06/26/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.985	km	$ 722,640	$ 692,858	$ 6,932			1%	0%
STPN 5-1(19)1				JENSEN PAVING			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	23.330	km	$ 1,761,333	$ 1,683,885	$ 16,841			1%	0%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO :523-5863	
	5.639	km	$ 10,496,431	$ 11,767,435	$ 117,665		01/21/01***	1%	0%
IM 90-1(119)74				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					/ /	PHONE NO :523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	18.927	km	$ 4,122,922	$ 4,307,491	$ 43,818			1%	0%
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					/ /	PHONE NO :755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	74.273	km	$ 1,521,049	$ 1,342,983	$ 13,430			1%	0%
RTF 1-2(88)129				COTTONWOOD CONSTRUCTION,INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING					/ /	PHONE NO :755-8566	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTI 90-1(129)55							02/19/98***		
LOZEAU - TARKIO		CRACK SEALING							
CONTRACT TOTAL	20.278	km	$ 42,760	$ 41,450	$ 0			0%	0%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO :755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	24.700	km	$ 1,032,848	$ 890,441	$ 0			0%	0%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
RTF 24-1(47)12							03/06/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	45.827	km	$ 472,495	$ 438,310	$ 0			0%	0%
RTF 5-2(79)37				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER					/ /	PHONE NO :755-8566	
RTS 212-1(6)0							07/11/98***		
DIXON - NORTH		SEAL & COVER							
CONTRACT TOTAL	22.222	km	$ 239,995	$ 235,267	$ 0			0%	0%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO :755-8566	
	8.095	km	$ 307,939	$ 255,357	$ 0		08/18/98***	0%	0%
MISSOULA DISTRICT TOTALS			$ 86,067,392	$ 80,802,101	$ 44,225,143			53%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** BUTTE DISTRICT ***

DATE:02/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,142,566		02/14/98***	98%	101%
STPU 1202(3)				A.M. WELLES, INC.		PEND	08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER				10/22/97	09/11/96	PHONE NO :285-4732	
IM 90-6(67)307						PEND	02/14/98***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER				01/21/98			
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,888,587			98%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :222-5482	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 3,482,244		11/10/98***	89%	81%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :494-5823	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,367,788		12/16/98***	90%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		PEND	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				01/26/98	06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 1,223,681			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 3,746,136		07/10/99***	67%	64%
BR 9012(6)				SLETTEN CONSTRUCTION CO			04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 392,450		02/14/98***	92%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

DATE:02/09/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-STPP-NH 0002(314)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 228,512		03/26/98***	90%	93%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	57%
SMP 3099(97)				RIGHT WAY CONSTRUCTION			07/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					09/08/97	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 187,328		02/14/98***	75%	10/01/97
SMP 1699 (97)				A.M. WELLES, INC.			08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 195,221		05/23/98***	50%	06/01/98
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 1,183,658		09/29/00***	14%	5%
STPHS 5899(11)				MONTANA LINES, INC			09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					/ /	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 944		05/31/98***	1%	0%
STPX 0002(300)				NELCON, INC.			10/07/97	F.P.M. SACKS,RAY	
WHITE SULPHUR SPRINGS-SOUTH-WE		WETLAND MITIGATION					11/14/97	PHONE NO :457-0526	
	0.000	mi	$ 180,800	$ 218,755	$ 103,098		08/03/98***	47%	0%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO :685-3319	
	0.000	km	$ 908,919	$ 727,833	$ 61,640		08/28/98***	8%	0%
STPI 15-2(70)116				RIVERSIDE CONTRACTING, INC.			11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					11/26/97	PHONE NO :782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

DATE:02/09/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	24.600	mi	$ 1,683,701	$ 1,387,396	$ 13,875			1%	0%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO :782-7443	
	2.089	mi	$ 2,052,879	$ 1,990,695	$ 19,905		08/07/99***	1%	0%
STPP 59-1(16)11				JOHN S. MICHAEL, III, CORP.			11/21/97	F.P.M. STREETER,STEFAN	
SHIELDS RIVER - RIPRAP		EROSION CONTROL					/ /	PHONE NO :222-5482	
	0.000	km	$ 17,420	$ 16,681	$ 167		08/16/98***	1%	0%
STPS 359-2(4)8				A.M. WELLES, INC.			11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					/ /	PHONE NO :285-4732	
	2.080	km	$ 672,372	$ 613,678	$ 6,137		02/13/99***	1%	0%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	21.268	km	$ 920,982	$ 864,764	$ 8,650			1%	0%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :494-5823	
	20.921	km	$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO :494-5823	
	18.800	mi	$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)				MONTANA LINES, INC			12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION					/ /	PHONE NO :782-9327	
	0.000	km	$ 50,903	$ 56,402	$ 565		04/21/98***	1%	0%
BUTTE DISTRICT TOTALS			$ 46,279,823	$ 43,055,094	$ 25,103,065			56%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

DATE:02/09/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		02/14/98***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :873-8624	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 9,695,241			91%	132%
STPP 44-1(10)14				S K CONSTRUCTION, INC.		PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,848,080		05/15/98***	98%	98%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		PEND	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/21/98	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F						PEND	02/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				01/23/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,536,000			98%	103%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :873-8624	
	0.226	mi	$ 352,062	$ 371,251	$ 350,421		02/14/98***	94%	93%
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :873-8624	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,659,143			63%	57%
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :278-7931	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 3,008,401		08/16/99***	84%	78%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 418,313		09/20/98***	42%	57%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					10/21/97	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 160,746		02/01/98***	70%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 698,201		01/27/00***	15%	0%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :278-7931	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 399,819		03/20/99***	30%	0%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO :264-5310	
	0.785	km	$ 825,157	$ 781,166	$ 369,522		09/11/98***	47%	25%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO :771-7346	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	km	$ 3,085,650	$ 3,224,000	$ 311,800			10%	0%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					/ /	PHONE NO :771-7170	
	0.000	mi	$ 69,571	$ 69,318	$ 0		03/29/98***	0%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :278-7078	
IM 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.881	km	$ 2,236,488	$ 2,175,930	$ 21,760			1%	0%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. GARY BERG	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :265-6821	
	35.267	km	$ 1,849,376	$ 1,873,910	$ 0		01/19/99***	0%	0%

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

DATE:02/09/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 213-1(8)23 38 KM NW OF CUT BANK-NW	25.870 km	PLANT MIX OVERLAY,SEAL & COVER	$ 1,047,575	MARVIN A. REHBEIN $ 1,032,404	$ 0		11/21/97 / / 10/21/98***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 0%	0%
RTS 241-1(7)32 TURNER - NORTH	16.893 km	PLANT MIX OVERLAY,SEAL & COVER	$ 701,952	RIVERSIDE CONTRACTING, INC. $ 645,107	$ 0		11/21/97 / / 09/29/98***	F.P.M. GARY BERG PHONE NO :265-6821 0%	0%
GREAT FALLS DISTRICT TOTALS			$ 47,470,179	$ 47,211,267	$ 30,482,230			63%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

DATE:02/09/98 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12			S K CONSTRUCTION, INC.				11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 2,138,814			91%	129%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 3,095,643		05/14/98***	68%	61%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,785,397		01/31/98***	92%	89%
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.544	km	$ 1,128,674	$ 1,015,866	$ 1,016,283		02/14/98***	98%	107%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.			APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :653-1050	
RTS 202-1(1)0							02/14/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212			COP CONSTRUCTION CO.			PEND	02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY				01/26/98	05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/26/98***	98%	76%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 3,409,891		02/13/99***	86%	127%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/25/97	PHONE NO :233-3612	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 3,666,171		05/23/99***	84%	81%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO :653-1050	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	12.517	mi	$ 8,632,439	$ 7,527,667	$ 1,343,792			18%	40%
NH 94-7(20)242				CENTURY COMPANIES, INC.-MT			05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO :365-2877	
	0.000	km	$ 791,296	$ 831,667	$ 637,728		08/23/98***	77%	71%
RTF 18-1(13)43				E.H. OFTEDAL AND SONS, INC.			05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/25/97	PHONE NO :233-3608	
	17.413	km	$ 5,301,819	$ 4,774,680	$ 4,267,171		04/07/00***	89%	51%
BR 9053(14)				SLETTEN CONSTRUCTION CO			05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO :228-9478	
	0.540	km	$ 1,436,115	$ 1,196,071	$ 328,609		06/24/98***	27%	49%
IM 0002(64)				OMO CONSTRUCTION INC			07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					08/27/97	PHONE NO :365-2877	
	171.900	mi	$ 1,471,945	$ 1,237,689	$ 529,632		09/27/98***	43%	53%
SMP 3899(97)				PRINCE, INC			07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					09/16/97	PHONE NO :233-3612	
	0.000	mi	$ 438,625	$ 409,000	$ 38,319		06/01/98***	9%	06/01/98
NH-STPE 23-2(21)81				21 CONST. CO.			08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO :233-3612	
	0.000	km	$ 1,516,511	$ 1,577,312	$ 577,071		12/31/98***	37%	42%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	31%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 773,279		09/26/99***	30%	33%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO :233-3612	
	22.974	km	$ 2,643,975	$ 2,369,369	$ 196,329		06/16/99***	8%	0%
NH 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY							/ /	PHONE NO :787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904	km	$ 2,365,515	$ 2,205,620	$ 0			0%	0%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :228-9478	
	12.200	km	$ 668,283	$ 595,221	$ 0		07/23/98***	0%	0%
RTS 489-1(4)0				PRINCE, INC			12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER					/ /	PHONE NO :233-3604	
RTF 39-1(24)24							09/18/98***		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	62.767	km	$ 1,756,800	$ 1,688,602	$ 16,884			1%	0%
RTS 350-1(1)0				CENTURY COMPANIES, INC.-MT			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45%		FT.PECK RES.55% SHERIDAN CO.			/ /	PHONE NO :787-5701	
RTS 374-1(1)0							08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	49.040	km	$ 1,027,901	$ 1,009,780	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 54,141,170	$ 50,864,959	$ 27,881,435			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600 mi		$ 531,904	$ 361,046	$ 331,838		02/14/98***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	02/14/98***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772 mi		$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO		APPR	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.				11/20/97	04/16/96	PHONE NO :538-8732	
	2.136 mi		$ 1,121,774	$ 1,251,153	$ 1,226,804		02/14/98***	98%	104%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028 mi		$ 4,193,928	$ 4,891,892	$ 4,857,597		02/14/98***	99%	92%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611 mi		$ 7,207,729	$ 6,228,229	$ 7,279,699			97%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497 mi		$ 9,982,965	$ 9,698,698	$ 9,318,953		10/22/98***	96%	89%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981 mi		$ 5,945,331	$ 5,478,423	$ 5,011,004		02/11/99***	91%	71%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000 km		$ 2,983,689	$ 2,633,050	$ 1,469,497		03/07/98***	56%	55%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(6) VIRGINIA TO WISCONSIN ON RIMRO	0.000 mi	GR.AGG.SURF.& PL.MIX BIT.SURF.	$ 1,219,464	EMPIRE SAND AND GRAVEL CO.,INC $ 1,091,406	$ 957,216	PEND 10/24/97	03/27/97 06/16/97 05/04/98***	F.P.M. HUBER,JOHN PHONE NO :538-8732 88%	74%
BR 9002(11) LITTLE BIGHORN RIVER - SW WYOL	0.116 mi	STRUCTURE AND APPROACHES	$ 332,693	COP CONSTRUCTION CO. $ 336,154	$ 323,091		05/22/97 08/08/97 03/12/98***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 96%	75%
IMNHSTPPSTPXSTPU 0002(317) 1997-D5-DURABLE PAVEMENT MARKI	131.100 mi	EPOXY PAVEMENT MARKINGS	$ 309,150	ACCENT STRIPE INC $ 299,223	$ 0		08/06/97 / / 07/29/98***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 0%	49%
SMP 1499(97) BILLINGS DISTRICT - CRUSH AND	0.000 mi	MAINTENANCE STOCKPILES	$ 419,690	BILL DENGEL CONSTRUCTION $ 350,795	$ 101,087		08/06/97 10/06/97 04/25/98***	F.P.M. TILZEY, RONALD PHONE NO :538-8732 29%	06/01/98
IM 90-8(138)398 I90/I94 - D5 - BRIDGE DECKS	0.000 mi	BRIDGE REPAIR	$ 445,140	SCOTT LONG CONSTRUCTION $ 471,055	$ 451,723		08/06/97 09/03/97 06/01/98***	F.P.M. STUDEBAKER, RAYMOND PHONE NO :252-7329 96%	76%
STPHS 0002(305) 1994-DISTRICT 5-SIGNING-2 LOCA	0.000 km	SIGNING	$ 43,384	OMO CONSTRUCTION INC $ 34,020	$ 6,522		09/04/97 10/06/97 05/31/98***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 19%	7%
STPN 14-3(10)101 HARLOWTON - EAST	11.710 km	MILLING,PMS OVERLAY,SEAL & COV ER	$ 755,444	CENTURY COMPANIES, INC.-MT $ 664,792	$ 117,716		11/07/97 11/07/97 08/17/98***	F.P.M. HUBER,JOHN PHONE NO :538-8732 18%	0%
STPI 94-1(54)0 BILLINGS - HUNTLEY	11.100 km	MILLING,PMS OVERLAY,SEAL & COV ER	$ 1,540,472	PRINCE, INC $ 1,328,382	$ 13,284		11/07/97 / / 12/19/98***	F.P.M. KEGLEY, MEL PHONE NO :657-0259 1%	0%
ER 421-1(2)1 SO. OF COLUMBUS - FLOOD REPAIR	0.590 km	GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL	$ 930,708	M K WEEDEN CONSTRUCTION, INC. $ 482,910	$ 308,337		11/07/97 11/26/97 08/25/98***	F.P.M. SHUPAK,TOM PHONE NO :245-0370 64%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/98
*** BILLINGS DISTRICT ***

DATE:02/09/98

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
				JTL GROUP, INC.-BILLINGS			11/21/97 / / 10/10/98***	F.P.M. SLOE, DAVID A. PHONE NO :657-0261	
RTF 4-1(17)43 ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
NH 4-1(18)34 FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.200	km	$ 1,865,342	$ 1,401,160	$ 14,012			1%	0%
				PRINCE, INC			11/21/97 / / 10/04/98***	F.P.M. TILZEY, RONALD PHONE NO :538-8732	
RTS 245-1(7)0 JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER							
NH 57-5(21)179 SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157 MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	43.676	km	$ 2,041,480	$ 1,864,510	$ 18,643			1%	0%
				CENTURY COMPANIES, INC.-MT			11/21/97 / / 08/05/98***	F.P.M. HUBER,JOHN PHONE NO :538-8732	
RTS 400-1(1)0 HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
	8.930	km	$ 447,365	$ 394,515	$ 3,945			1%	0%
BILLINGS DISTRICT TOTALS			$ 45,468,756	$ 42,455,465	$ 35,430,114			79%	
TOTALS FOR ALL PROJECTS:			$279,427,321	$264,388,886	$163,121,988			60%	

OCLC 22722994 WF

3 0864 1001 4367 2/23/98

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98
*** MISSOULA DISTRICT ***

DATE:03/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,406,695		02/14/98***	98%	90%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 5,542,064		05/20/98***	98%	91%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 1,117,616		02/14/98***	77%	101%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 5,725,124		05/02/99***	94%	79%
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							02/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.434	mi	$ 10,016,426	$ 7,153,914	$ 6,243,787			87%	68%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.			03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 7,061,393		07/17/99***	98%	62%
NH-CM 0002(216)				COP CONSTRUCTION CO.			03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 3,042,299		02/06/99***	60%	64%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 241,438		07/18/98***	14%	71%
BR 9015(17)				DICK ANDERSON CONSTRUCTION,INC			04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 251,369		04/05/98***	42%	57%

ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
JUN 2 1998
MONTANA STATE LIBRARY

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / % CONT. TIME USED
STPHS 0002(267)				PAVLIK ELECTRIC CO, INC			04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							02/14/98***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 124,934			87%	99%
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAYEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 690,646		09/24/98***	98%	96%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 1,948,629		09/20/99***	58%	51%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 339,636		10/25/98***	43%	40%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 547,447		03/12/99***	36%	46%
NH 7-1(76)47				MONTANA LINES, INC			09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					03/02/98	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 3,059		06/10/98***	1%	0%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO :523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 1,633,033		10/16/00***	22%	0%
SMP 3199(97)				RIGHT WAY CONSTRUCTION			10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 391,160	$ 339,372	$ 0		07/11/98***	0%	06/30/98

ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 24-1(48)32				HERB RICHARDS CONSTRUCTION			11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
	38.275	km	$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134				A-1 PAVING, INC			11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					/ /	PHONE NO :755-8557	
STPN 38-1(8)0							06/26/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.985	km	$ 722,640	$ 692,858	$ 6,932			1%	0%
STPN 5-1(19)1				JENSEN PAVING			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	23.330	km	$ 1,761,333	$ 1,683,885	$ 16,841			1%	0%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO :523-5863	
	5.639	km	$ 10,496,431	$ 11,767,435	$ 910,399		01/21/01***	8%	0%
IM 90-1(119)74				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					/ /	PHONE NO :523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	18.927	km	$ 4,122,922	$ 4,307,491	$ 510,618			12%	0%
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					/ /	PHONE NO :755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	74.273	km	$ 1,521,049	$ 1,342,983	$ 13,430			1%	0%
RTF 1-2(88)129				COTTONWOOD CONSTRUCTION,INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING					/ /	PHONE NO :755-8566	

ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTI 90-1(129)55							02/19/98***		
LOZEAU - TARKIO		CRACK SEALING							
CONTRACT TOTAL	20.278	km	$ 42,760	$ 41,450	$ 415			1%	0%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO :755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	24.700	km	$ 1,032,848	$ 890,441	$ 0			0%	0%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
RTF 24-1(47)12							03/06/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	45.827	km	$ 472,495	$ 438,310	$ 4,386			1%	0%
RTF 5-2(79)37				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER					/ /	PHONE NO :755-8566	
RTS 212-1(6)0							07/11/98***		
DIXON - NORTH		SEAL & COVER							
CONTRACT TOTAL	22.222	km	$ 239,995	$ 235,267	$ 2,355			1%	0%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO :755-8566	
	8.095	km	$ 307,939	$ 255,357	$ 2,555		08/18/98***	1%	0%
STPHS 0002(346)				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG					/ /	PHONE NO :755-8559	
	0.000	km	$ 526,892	$ 498,888	$ 4,992		/ / ***	1%	0%
MISSOULA DISTRICT TOTALS			$ 86,594,284	$ 81,300,989	$ 46,395,283			55%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / PERCENT PROJECT COMPLETED	MONT.DEPT. FIELD PROJECT MANAGER / % CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,147,510		02/14/98***	98%	101%
STPU 1202(3)				A.M. WELLES, INC.		PEND	08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER				10/22/97	09/11/96	PHONE NO :285-4732	
IM 90-6(67)307						APPR	02/14/98***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER				01/27/98			
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,888,587			98%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :222-5482	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 3,482,244		11/10/98***	89%	81%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :494-5823	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,367,788		12/16/98***	90%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 1,223,681			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 3,746,136		07/10/99***	67%	64%
BR 9012(6)				SLETTEN CONSTRUCTION CO			04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 392,450		11/04/97	100%	100%

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-STPP-NH 0002(314)				MARK RITE LINES OF MONT., INC.			05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 228,512		03/26/98***	90%	93%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	57%
SMP 1699 (97)				A.M. WELLES, INC.			08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 266,108		05/23/98***	68%	06/01/98
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 1,448,749		09/29/00***	17%	5%
STPHS 5899(11)				MONTANA LINES, INC			09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					/ /	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 944		05/31/98***	1%	0%
STPX 0002(300)				NELCON, INC.			10/07/97	F.P.M. SACKS,RAY	
WHITE SULPHUR SPRINGS-SOUTH-WE		WETLAND MITIGATION					11/14/97	PHONE NO :457-0526	
	0.000	mi	$ 180,800	$ 218,755	$ 103,098		08/03/98***	47%	0%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO :685-3319	
	0.000	km	$ 908,919	$ 727,833	$ 90,862		08/28/98***	12%	0%
STPI 15-2(70)116				RIVERSIDE CONTRACTING, INC.			11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					11/26/97	PHONE NO :782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	24.600	mi	$ 1,683,701	$ 1,387,396	$ 13,875			1%	0%

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO :782-7443	
	2.089	mi	$ 2,052,879	$ 1,990,695	$ 252,171		08/07/99***	13%	0%
STPP 59-1(16)11				JOHN S. MICHAEL, III, CORP.			11/21/97	F.P.M. STREETER,STEFAN	
SHIELDS RIVER - RIPRAP		EROSION CONTROL					/ /	PHONE NO :222-5482	
	0.000	km	$ 17,420	$ 16,681	$ 167		08/16/98***	1%	0%
STPS 359-2(4)8				A.M. WELLES, INC.			11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					/ /	PHONE NO :285-4732	
	2.080	km	$ 672,372	$ 613,678	$ 6,137		02/13/99***	1%	0%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	21.268	km	$ 920,982	$ 864,764	$ 8,650			1%	0%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :494-5823	
	20.921	km	$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO :494-5823	
	18.800	mi	$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)				MONTANA LINES, INC			12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION					/ /	PHONE NO :782-9327	
	0.000	km	$ 50,903	$ 56,402	$ 565		04/21/98***	1%	0%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					/ /	PHONE NO :494-5823	
IM 15-1(86)74							02/06/98***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	0.226	mi	$ 8,892,290	$ 7,211,151	$ 72,114			1%	0%

* ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(319)				SLETTEN CONSTRUCTION CO			02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					/ /	PHONE NO :782-9327	
	0.000	km	$ 1,524,526	$ 1,445,585	$ 14,457		/ / ***	1%	0%
BUTTE DISTRICT TOTALS			$ 56,302,218	$ 51,462,068	$ 25,604,718			48%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		02/14/98***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :873-8624	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 9,695,241			91%	132%
STPP 44-1(10)14				S K CONSTRUCTION, INC.		PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,848,080		05/15/98***	98%	98%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F						PEND	02/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				01/23/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,536,000			98%	103%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :873-8624	
	0.226	mi	$ 352,062	$ 371,251	$ 350,421		02/14/98***	94%	93%
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :873-8624	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,659,143			63%	57%
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :278-7931	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 3,008,401		08/16/99***	84%	78%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 418,313		09/20/98***	42%	57%

** ESTIMATED COMPLETION DATE

PER

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					10/21/97	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 160,746		02/01/98***	70%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 698,201		01/27/00***	15%	0%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :278-7931	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 399,819		03/20/99***	30%	0%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO :264-5310	
	0.785	km	$ 825,157	$ 781,166	$ 369,522		09/11/98***	47%	25%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO :771-7346	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	km	$ 3,085,650	$ 3,224,000	$ 311,800			10%	0%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					/ /	PHONE NO :771-7170	
	0.000	mi	$ 69,571	$ 69,318	$ 0		03/29/98***	0%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :278-7078	
IM 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.881	km	$ 2,236,488	$ 2,175,930	$ 21,760			1%	0%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. GARY BERG	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					02/16/98	PHONE NO :265-6821	
	35.267	km	$ 1,849,376	$ 1,873,910	$ 0		01/19/99***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98
*** GREAT FALLS DISTRICT ***

DATE:03/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 213-1(8)23			MARVIN A. REHBEIN				11/21/97	F.P.M. TERRY WICKMAN	
38 KM NW OF CUT BANK-NW		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :278-7931	
	25.870 km		$ 1,047,575	$ 1,032,404	$ 0		10/21/98***	0%	0%
RTS 241-1(7)32			RIVERSIDE CONTRACTING, INC.				11/21/97	F.P.M. GARY BERG	
TURNER - NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :265-6821	
	16.893 km		$ 701,952	$ 645,107	$ 0		09/29/98***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 47,470,179	$ 47,211,267	$ 30,482,230			63%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 2,138,814			91%	129%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 3,095,643		05/14/98***	68%	61%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,785,397		01/31/98***	92%	89%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.544	km	$ 1,128,674	$ 1,015,866	$ 1,016,283		02/14/98***	98%	107%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.		APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :233-3628	
RTS 202-1(1)0							02/14/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212				COP CONSTRUCTION CO.		APPR	02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY				02/03/98	05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/26/98***	98%	76%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163			PRINCE, INC					02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING						05/29/97	PHONE NO :365-2877	
	10.170	km		$ 4,126,755	$ 3,967,318	$ 3,409,891		02/13/99***	86%	127%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC					03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES						06/25/97	PHONE NO :233-3612	
	5.226	mi		$ 4,538,454	$ 4,371,371	$ 3,666,171		05/23/99***	84%	81%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					05/22/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO :233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	12.517	mi		$ 8,632,439	$ 7,527,667	$ 1,343,792			18%	40%
NH 94-7(20)242			CENTURY COMPANIES, INC.-MT					05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO :365-2877	
	0.000	km		$ 791,296	$ 831,667	$ 637,728		08/23/98***	77%	71%
RTF 18-1(13)43			E.H. OFTEDAL AND SONS, INC.					05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS						06/25/97	PHONE NO :233-3608	
	17.413	km		$ 5,301,819	$ 4,774,680	$ 4,267,171		04/07/00***	89%	51%
BR 9053(14)			SLETTEN CONSTRUCTION CO					05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS						07/21/97	PHONE NO :228-9478	
	0.540	km		$ 1,436,115	$ 1,196,071	$ 328,609		06/24/98***	27%	49%
IM 0002(64)			OMO CONSTRUCTION INC					07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING						08/27/97	PHONE NO :365-2877	
	171.900	mi		$ 1,471,945	$ 1,237,689	$ 529,632		09/27/98***	43%	53%
SMP 3899(97)			PRINCE, INC					07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE						09/16/97	PHONE NO :233-3612	
	0.000	mi		$ 438,625	$ 409,000	$ 38,319		06/01/98***	9%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO :233-3612	
	0.000	km		$ 1,516,511	$ 1,577,312	$ 577,071		12/31/98***	37%	42%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	31%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 773,279		09/26/99***	30%	33%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO :233-3612	
	22.974	km	$ 2,643,975	$ 2,369,369	$ 196,329		06/16/99***	8%	0%
NH 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY							/ /	PHONE NO :787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904	km	$ 2,365,515	$ 2,205,620	$ 0			0%	0%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :228-9478	
	12.200	km	$ 668,283	$ 595,221	$ 0		07/23/98***	0%	0%
RTS 489-1(4)0				PRINCE, INC			12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER					/ /	PHONE NO :233-3604	
RTF 39-1(24)24							09/18/98***		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	62.767	km	$ 1,756,800	$ 1,688,602	$ 16,884			1%	0%
RTS 350-1(1)0				CENTURY COMPANIES, INC.-MT			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45%		FT.PECK RES.55% SHERIDAN CO.			/ /	PHONE NO :787-5701	
RTS 374-1(1)0							08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	49.040	km	$ 1,027,901	$ 1,009,780	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 54,141,170	$ 50,864,959	$ 27,881,435			54%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98
*** BILLINGS DISTRICT ***

DATE:03/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		02/14/98***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	02/14/98***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
STPS 466-1(2)0				SLETTEN CONSTRUCTION CO		APPR	11/20/95	F.P.M. TILZEY, RONALD	
BIG SPRING - NO.		WIDEN, PMS OVERLAY, 75 FT. CONC. BEAM BR.				11/20/97	04/16/96	PHONE NO :538-8732	
	2.136	mi	$ 1,121,774	$ 1,251,153	$ 1,226,804		02/14/98***	98%	104%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,857,597		02/14/98***	99%	92%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,279,699			97%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 9,318,953		10/22/98***	96%	89%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 5,011,004		02/11/99***	91%	71%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 1,469,497		03/07/98***	56%	55%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

DATE:03/09/98 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO :538-8732	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 957,216		05/04/98***	88%	74%
BR 9002(11)				COP CONSTRUCTION CO.			05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 323,091		03/12/98***	96%	75%
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	49%
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					10/06/97	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 101,087		04/25/98***	29%	06/01/98
IM 90-8(138)398				SCOTT LONG CONSTRUCTION			08/06/97	F.P.M. STUDEBAKER, RAYMOND	
I90/I94 - D5 - BRIDGE DECKS		BRIDGE REPAIR					09/03/97	PHONE NO :252-7329	
	0.000	mi	$ 445,140	$ 471,055	$ 451,723		06/01/98***	96%	76%
STPHS 0002(305)				OMO CONSTRUCTION INC			09/04/97	F.P.M. SHUPAK,TOM	
1994-DISTRICT 5-SIGNING-2 LOCA		SIGNING					10/06/97	PHONE NO :245-0370	
	0.000	km	$ 43,384	$ 34,020	$ 6,522		05/31/98***	19%	7%
STPN 14-3(10)101				CENTURY COMPANIES, INC.-MT			11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER					11/07/97	PHONE NO :538-8732	
	11.710	km	$ 755,444	$ 664,792	$ 117,716		08/17/98***	18%	0%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					/ /	PHONE NO :657-0259	
	11.100	km	$ 1,540,472	$ 1,328,382	$ 13,284		12/19/98***	1%	0%
ER 421-1(2)1				M K WEEDEN CONSTRUCTION, INC.			11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL					11/26/97	PHONE NO :245-0370	
	0.590	km	$ 930,708	$ 482,910	$ 308,337		08/25/98***	64%	0%

** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PRIME CONTRACTOR / MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 4-1(17)43				JTL GROUP, INC.-BILLINGS			11/21/97	F.P.M. SLOE, DAVID A.	
ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :657-0261	
NH 4-1(18)34							10/10/98***		
FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.200	km	$ 1,865,342	$ 1,401,160	$ 14,012			1%	0%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :538-8732	
NH 57-5(21)179							10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	43.676	km	$ 2,041,480	$ 1,864,510	$ 18,643			1%	0%
RTS 400-1(1)0				CENTURY COMPANIES, INC.-MT			11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					02/04/98	PHONE NO :538-8732	
	8.930	km	$ 447,365	$ 394,515	$ 3,945		08/05/98***	1%	0%
BILLINGS DISTRICT TOTALS			$ 45,468,756	$ 42,455,465	$ 35,430,114			79%	
TOTALS FOR ALL PROJECTS:			$289,976,608	$273,294,749	$165,793,780			59%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** MISSOULA DISTRICT ***

DATE:04/08/98 OCLC 22722994 WF

S 625.704 T3CR 3/31/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,406,695		02/14/98***	98%	90%
STPP 83-2(7)48			A-1 PAVING, INC				02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 5,542,064		05/20/98***	98%	91%
CM 0002(158)			SCOTT CONSTRUCTION, INC.				08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 1,117,616		02/14/98***	77%	101%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 5,725,124		05/02/99***	94%	79%
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							02/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.434	mi	$ 10,016,426	$ 7,153,914	$ 6,243,787			87%	68%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.				03/27/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES					04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 7,061,393		07/17/99***	98%	62%
NH-CM 0002(216)			COP CONSTRUCTION CO.				03/27/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 3,042,299		02/06/99***	60%	64%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				03/27/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 241,438		07/18/98***	14%	71%
BR 9015(17)			DICK ANDERSON CONSTRUCTION,INC				04/24/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 251,369		04/05/98***	42%	57%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
1998
MONTANA STATE LIBRARY
1515 E. 6th AVE.

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(267)			PAVLIK ELECTRIC CO, INC				04/24/97	F.P.M. KALBERG, J. GARY	
3 LOCATIONS-DISTRICT 1-ELECTRI		ELECTRICAL SIGNS					07/02/97	PHONE NO :257-3395	
STPHS 0002(301)							06/07/98***		
1994-FLATHEAD COUNTY-SIGNING-2		SIGNING,FLASHERS,LUMINAIRES & SIGNS							
STPHS 0002(303)									
1994-DISTRICT 1-DELINEATORS/SI		DELINEATORS & SIGNS							
CONTRACT TOTAL	0.000	km	$ 165,303	$ 143,530	$ 124,934			87%	99%
IMNHSTPPSTPS 0002(313)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAYEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 690,646		09/24/98***	98%	96%
PLH 5-3(63)125 F			SCHELLINGER CONST CO.,INC.				07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 1,948,629		09/20/99***	58%	51%
NH 24-1(43)32			KEENEY CONSTRUCTION				08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 339,636		10/25/98***	43%	40%
STPS 382-1(9)4			A-1 PAVING, INC				08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 547,447		03/12/99***	36%	46%
NH 7-1(76)47			MONTANA LINES, INC				09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					03/02/98	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 3,059		06/10/98***	1%	0%
STPP 6-1(61)109			SCHELLINGER CONST CO.,INC.				10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO :523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 1,633,033		10/16/00***	22%	0%
SMP 3199(97)			RIGHT WAY CONSTRUCTION				10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					/ /	PHONE NO :523-5863	
	0.000	mi	$ 391,160	$ 339,372	$ 0		07/11/98***	0%	06/30/98

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 24-1(48)32				HERB RICHARDS CONSTRUCTION			11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
	38.275	km	$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134				A-1 PAVING, INC			11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					/ /	PHONE NO :755-8557	
STPN 38-1(8)0							06/26/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	31.985	km	$ 722,640	$ 692,858	$ 6,932			1%	0%
STPN 5-1(19)1				JENSEN PAVING			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	23.330	km	$ 1,761,333	$ 1,683,885	$ 16,841			1%	0%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO :523-5863	
	5.639	km	$ 10,496,431	$ 11,767,435	$ 910,399		01/21/01***	8%	0%
IM 90-1(119)74				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					01/25/98	PHONE NO :523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	18.927	km	$ 4,122,922	$ 4,307,491	$ 510,618			12%	0%
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					/ /	PHONE NO :755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	74.273	km	$ 1,521,049	$ 1,342,983	$ 13,430			1%	0%
RTF 1-2(88)129				COTTONWOOD CONSTRUCTION,INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING					/ /	PHONE NO :755-8566	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTI 90-1(129)55							06/07/98***		
LOZEAU - TARKIO		CRACK SEALING							
CONTRACT TOTAL	20.278	km	$ 42,760	$ 41,450	$ 415			1%	0%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO :755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	24.700	km	$ 1,032,848	$ 890,441	$ 0			0%	0%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
RTF 24-1(47)12							06/07/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	45.827	km	$ 472,495	$ 438,310	$ 4,386			1%	0%
RTF 5-2(79)37				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER					/ /	PHONE NO :755-8566	
RTS 212-1(6)0							07/11/98***		
DIXON - NORTH		SEAL & COVER							
CONTRACT TOTAL	22.222	km	$ 239,995	$ 235,267	$ 2,355			1%	0%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO :755-8566	
	8.095	km	$ 307,939	$ 255,357	$ 2,555		08/18/98***	1%	0%
STPHS 0002(346)				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG					04/07/98	PHONE NO :755-8559	
	0.000	km	$ 526,892	$ 498,888	$ 4,992		07/10/98***	1%	0%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO :523-5856	
IM 90-2(94)107							11/15/99***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	0.000	mi	$ 3,451,902	$ 3,734,619	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** MISSOULA DISTRICT ***

DATE:04/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPPNHSTPSIMSTPX 0002(353)				ACCENT STRIPE INC			03/11/98	F.P.M. ROEDEL, DONALD	
1998-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :755-8559	
	5.600	km	$ 517,340	$ 482,499	$ 0		06/07/98***	0%	0%
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					/ /	PHONE NO :755-8559	
	0.300	km	$ 484,419	$ 461,144	$ 0		07/31/98***	0%	0%
MISSOULA DISTRICT TOTALS			$ 91,047,945	$ 85,979,251	$ 46,395,283			52%	

MONTANA DEPARTMENT C RANSPORTATION
CONSTRUCTIL REAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO :782-7443	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,147,510		02/14/98***	98%	101%
STPU 1202(3)				A.M. WELLES, INC.		PEND	08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER				10/22/97	09/11/96	PHONE NO :285-4732	
IM 90-6(67)307						APPR	06/07/98***		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER				01/27/98			
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,888,587			98%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :222-5482	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 3,482,244		11/10/98***	89%	81%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :494-5823	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,367,788		12/16/98***	90%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							04/19/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 1,223,681			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			03/27/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 3,746,136		07/10/99***	67%	64%
BR 9012(6)				SLETTEN CONSTRUCTION CO			04/24/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 392,450		11/04/97	100%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-STPP-NH 0002(314)			MARK RITE LINES OF MONT., INC.				05/22/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 228,512		03/26/98***	90%	93%
NH 50-1(16)11			EMPIRE SAND AND GRAVEL CO.,INC				05/22/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	57%
SMP 3099(97)			RIGHT WAY CONSTRUCTION				07/09/97	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILE					09/08/97	PHONE NO :457-0526	
	0.000	mi	$ 394,421	$ 249,761	$ 187,328		02/02/98	100%	10/01/97
SMP 1699 (97)			A.M. WELLES, INC.				08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 266,108		05/23/98***	68%	06/01/98
IM-HDP 9240(001) F			MORRISON KNUDSEN CORPORATION				09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 1,448,749		09/29/00***	17%	5%
STPHS 5899(11)			MONTANA LINES, INC				09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					/ /	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 944		05/31/98***	1%	0%
STPX 0002(300)			NELCON, INC.				10/07/97	F.P.M. SACKS,RAY	
WHITE SULPHUR SPRINGS-SOUTH-WE		WETLAND MITIGATION					11/14/97	PHONE NO :457-0526	
	0.000	mi	$ 180,800	$ 218,755	$ 103,098		08/03/98***	47%	0%
STPHS 0002(249)			OMO CONSTRUCTION INC				10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO :685-3319	
	0.000	km	$ 908,919	$ 727,833	$ 90,862		08/28/98***	12%	0%
STPI 15-2(70)116			RIVERSIDE CONTRACTING, INC.				11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					11/26/97	PHONE NO :782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	24.600	mi	$ 1,683,701	$ 1,387,396	$ 13,875			1%	0%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO :782-7443	
	2.089	mi	$ 2,052,879	$ 1,990,695	$ 252,171		08/07/99***	13%	0%
STPP 59-1(16)11				JOHN S. MICHAEL, III, CORP.			11/21/97	F.P.M. STREETER,STEFAN	
SHIELDS RIVER - RIPRAP		EROSION CONTROL					03/09/98	PHONE NO :222-5482	
	0.000	km	$ 17,420	$ 16,681	$ 167		08/16/98***	1%	0%
STPS 359-2(4)8				A.M. WELLES, INC.			11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					03/19/98	PHONE NO :285-4732	
	2.080	km	$ 672,372	$ 613,678	$ 6,137		02/13/99***	1%	0%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	21.268	km	$ 920,982	$ 864,764	$ 8,650			1%	0%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :494-5823	
	20.921	km	$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO :494-5823	
	18.800	mi	$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)				MONTANA LINES, INC			12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION					/ /	PHONE NO :782-9327	
	0.000	km	$ 50,903	$ 56,402	$ 565		04/21/98***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					/ /	PHONE NO :494-5823	
IM 15-1(86)74							02/06/98***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	0.226	mi	$ 8,892,290	$ 7,211,151	$ 72,114			1%	0%
IM 0002(319)				SLETTEN CONSTRUCTION CO			02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					/ /	PHONE NO :782-9327	
	0.000	km	$ 1,524,526	$ 1,445,585	$ 14,457		10/02/98***	1%	0%
BR 9039(17)				TAMIETTI CONST. CO., INC.			03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES					/ /	PHONE NO :457-0526	
	0.044	km	$ 423,184	$ 471,719	$ 0		09/16/97***	0%	0%
BUTTE DISTRICT TOTALS			$ 57,119,823	$ 52,183,548	$ 25,792,046			48%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		06/07/98***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :873-8624	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 9,695,241			91%	132%
STPP 44-1(10)14				S K CONSTRUCTION, INC.		PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,848,080		05/15/98***	98%	98%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F						PEND	02/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				01/23/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,536,000			98%	103%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :873-8624	
	0.226	mi	$ 352,062	$ 371,251	$ 350,421		06/07/98***	94%	93%
NH 1-3(34)210 F				A-1 PAVING, INC			04/24/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :873-8624	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,659,143			63%	57%
STPP 58-1(11)32				MARVIN A. REHBEIN			05/22/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :278-7931	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 3,008,401		08/16/99***	84%	78%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 418,313		09/20/98***	42%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					10/21/97	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 160,746		06/07/98***	70%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 698,201		01/27/00***	15%	0%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :278-7931	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 399,819		03/20/99***	30%	0%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO :264-5310	
	0.785	km	$ 825,157	$ 781,166	$ 369,522		09/11/98***	47%	25%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO :771-7346	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	km	$ 3,085,650	$ 3,224,000	$ 311,800			10%	0%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					03/27/98	PHONE NO :771-7170	
	0.000	mi	$ 69,571	$ 69,318	$ 0		06/07/98***	0%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :278-7078	
IM 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.881	km	$ 2,236,488	$ 2,175,930	$ 21,760			1%	0%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. GARY BERG	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					02/16/98	PHONE NO :265-6821	
	35.267	km	$ 1,849,376	$ 1,873,910	$ 0		01/19/99***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT [illegible] RANSPORTATION
CONSTRUCTI[illegible] UREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 213-1(8)23 38 KM NW OF CUT BANK-NW	25.870 km	PLANT MIX OVERLAY,SEAL & COVER	$ 1,047,575	MARVIN A. REHBEIN $ 1,032,404	$ 0		11/21/97 / / 10/21/98***	F.P.M. TERRY WICKMAN PHONE NO :278-7931 0%	0%
RTS 241-1(7)32 TURNER - NORTH	16.893 km	PLANT MIX OVERLAY,SEAL & COVER	$ 701,952	RIVERSIDE CONTRACTING, INC. $ 645,107	$ 0		11/21/97 04/06/98 09/29/98***	F.P.M. GARY BERG PHONE NO :265-6821 0%	0%
NHIMSTPUSTPPSTPS 0002(355) 1998-D3-DURABLE PAVEMENT MARKI	0.000 km	EPOXY PAVEMENT MARKING	$ 626,049	HIGHWAY SPECIALTIES, INC. $ 553,303	$ 0		03/11/98 / / 09/18/98***	F.P.M. RANDY AAFEDT PHONE NO :771-7170 0%	0%
GREAT FALLS DISTRICT TOTALS			$ 48,096,228	$ 47,764,571	$ 30,482,230			62%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							10/09/98***		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 2,138,814			91%	129%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 3,095,643		05/14/98***	68%	61%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,785,397		06/07/98***	92%	89%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.544	km	$ 1,128,674	$ 1,015,866	$ 1,016,283		02/14/98***	98%	107%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.		APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :233-3628	
RTS 202-1(1)0							06/07/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212				COP CONSTRUCTION CO.		APPR	02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY				02/03/98	05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/26/98***	98%	76%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163			PRINCE, INC					02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING						05/29/97	PHONE NO :365-2877	
	10.170	km		$ 4,126,755	$ 3,967,318	$ 3,409,891		02/13/99***	86%	127%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC					03/27/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES						06/25/97	PHONE NO :233-3612	
	5.226	mi		$ 4,538,454	$ 4,371,371	$ 3,666,171		05/23/99***	84%	81%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					05/22/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO :233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	12.517	mi		$ 8,632,439	$ 7,527,667	$ 1,343,792			18%	40%
NH 94-7(20)242			CENTURY COMPANIES, INC.-MT					05/22/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO :365-2877	
	0.000	km		$ 791,296	$ 831,667	$ 637,728		08/23/98***	77%	71%
RTF 18-1(13)43			E.H. OFTEDAL AND SONS, INC.					05/22/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS						06/25/97	PHONE NO :233-3608	
	17.413	km		$ 5,301,819	$ 4,774,680	$ 4,267,171		04/07/00***	89%	51%
BR 9053(14)			SLETTEN CONSTRUCTION CO					05/22/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS						07/21/97	PHONE NO :228-9478	
	0.540	km		$ 1,436,115	$ 1,196,071	$ 328,609		06/24/98***	27%	49%
IM 0002(64)			OMO CONSTRUCTION INC					07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING						08/27/97	PHONE NO :365-2877	
	171.900	mi		$ 1,471,945	$ 1,237,689	$ 529,632		09/27/98***	43%	53%
SMP 3899(97)			PRINCE, INC					07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE						09/16/97	PHONE NO :233-3612	
	0.000	mi		$ 438,625	$ 409,000	$ 38,319		06/01/98***	9%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO :233-3612	
	0.000	km		$ 1,516,511	$ 1,577,312	$ 577,071		12/31/98***	37%	42%

** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	31%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 773,279		09/26/99***	30%	33%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO :233-3612	
	22.974	km	$ 2,643,975	$ 2,369,369	$ 196,329		06/16/99***	8%	0%
NH 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY							/ /	PHONE NO :787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904	km	$ 2,365,515	$ 2,205,620	$ 0			0%	0%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :228-9478	
	12.200	km	$ 668,283	$ 595,221	$ 0		07/23/98***	0%	0%
RTS 489-1(4)0				PRINCE, INC			12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER					/ /	PHONE NO :233-3604	
RTF 39-1(24)24							09/18/98***		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	62.767	km	$ 1,756,800	$ 1,688,602	$ 16,884			1%	0%
RTS 350-1(1)0				CENTURY COMPANIES, INC.-MT			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45%		FT.PECK RES.55% SHERIDAN CO.			/ /	PHONE NO :787-5701	
RTS 374-1(1)0							08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	49.040	km	$ 1,027,901	$ 1,009,780	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** GLENDIVE DISTRICT ***

DATE:04/08/98

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F CAMPS PASS - EAST 4399650 CAMPS PASS MAINTENANCE		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES MAINTENANCE OVERLAY		EMPIRE SAND AND GRAVEL CO.,INC			03/11/98 / / 11/15/99***	F.P.M. SWANSON, ROBERT E. PHONE NO :233-3608	
CONTRACT TOTAL	42.534	km	$ 9,621,931	$ 10,272,572	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 63,763,101	$ 61,137,530	$ 27,881,435			45%	

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		06/07/98***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	06/07/98***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,857,597		02/14/98***	99%	92%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	06/30/98***		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,279,699			97%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 9,318,953		10/22/98***	96%	88%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 5,011,004		02/11/99***	91%	71%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 1,469,497		03/07/98***	56%	55%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		PEND	03/27/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO :538-8732	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 957,216		05/04/98***	88%	74%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT ANSPORTATION
CONSTRUCTI. UREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9002(11)				COP CONSTRUCTION CO.			05/22/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 323,091		03/12/98***	96%	75%
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	49%
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					10/06/97	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 101,087		04/25/98***	29%	06/01/98
IM 90-8(138)398				SCOTT LONG CONSTRUCTION			08/06/97	F.P.M. STUDEBAKER, RAYMOND	
I90/I94 - D5 - BRIDGE DECKS		BRIDGE REPAIR					09/03/97	PHONE NO :252-7329	
	0.000	mi	$ 445,140	$ 471,055	$ 451,723		03/03/98	100%	76%
STPHS 0002(305)				OMO CONSTRUCTION INC			09/04/97	F.P.M. SHUPAK,TOM	
1994-DISTRICT 5-SIGNING-2 LOCA		SIGNING					10/06/97	PHONE NO :245-0370	
	0.000	km	$ 43,384	$ 34,020	$ 6,522		05/31/98***	19%	7%
STPN 14-3(10)101				CENTURY COMPANIES, INC.-MT			11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER					11/07/97	PHONE NO :538-8732	
	11.710	km	$ 755,444	$ 664,792	$ 117,716		08/17/98***	18%	0%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					/ /	PHONE NO :657-0259	
	11.100	km	$ 1,540,472	$ 1,328,382	$ 13,284		12/19/98***	1%	0%
ER 421-1(2)1				M K WEEDEN CONSTRUCTION, INC.			11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL					11/26/97	PHONE NO :245-0370	
	0.590	km	$ 930,708	$ 482,910	$ 308,337		08/25/98***	64%	0%
RTF 4-1(17)43				JTL GROUP, INC.-BILLINGS			11/21/97	F.P.M. SLOE, DAVID A.	
ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :657-0261	
NH 4-1(18)34							10/10/98***		
FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.200	km	$ 1,865,342	$ 1,401,160	$ 14,012			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 245-1(7)0			PRINCE, INC				11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :538-8732	
NH 57-5(21)179							10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	43.676	km	$ 2,041,480	$ 1,864,510	$ 18,643			1%	0%
RTS 400-1(1)0			CENTURY COMPANIES, INC.-MT				11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					02/04/98	PHONE NO :538-8732	
	8.930	km	$ 447,365	$ 394,515	$ 3,945		08/05/98***	1%	0%
BR 9052(12)			TIMBER MOUNTAIN EXCAVATION,INC				03/11/98	F.P.M. STUDEBAKER, RAYMOND	
N. E.OF BIGHORN		PIPE & APPROACHES					/ /	PHONE NO :252-7329	
	0.040	km	$ 59,435	$ 51,788	$ 0		06/19/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 44,406,417	$ 41,256,100	$ 34,203,310			79%	
TOTALS FOR ALL PROJECTS:			$304,433,514	$288,321,001	$164,754,304			55%	

ANSP

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98
*** MISSOULA DISTRICT ***

OCLC 22722994WF

DATE:05/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		PEND	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/21/98	01/08/96	PHONE NO :523-5856	
	3.055	mi	$ 9,983,036	$ 9,756,496	$ 10,478,940		02/14/98***	98%	92%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO :755-8566	
	17.340	mi	$ 5,432,842	$ 5,636,818	$ 5,542,064		05/20/98***	98%	91%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO :523-5877	
	0.000	mi	$ 1,370,128	$ 1,448,380	$ 1,136,540		02/14/98***	78%	95%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO :755-8557	
	7.078	km	$ 7,060,321	$ 6,111,294	$ 5,793,778		05/02/99***	95%	82%
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO :523-5864	
STPX 32758(2)							02/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.434	mi	$ 10,016,426	$ 7,153,914	$ 6,490,825			90%	71%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.		PEND	04/08/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES				04/17/98	04/21/97	PHONE NO :755-8559	
	11.686	mi	$ 7,487,036	$ 6,678,786	$ 7,099,250		07/17/99***	98%	66%
NH-CM 0002(216)				COP CONSTRUCTION CO.		PEND	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				04/30/98	05/13/97	PHONE NO :523-5856	
	2.314	km	$ 6,497,408	$ 5,111,000	$ 3,237,920		02/06/99***	63%	66%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO :523-5877	
	0.000	mi	$ 1,769,267	$ 1,764,482	$ 605,062		07/18/98***	34%	31%
BR 9015(17)				DICK ANDERSON CONSTRUCTION,INC			05/06/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO :257-3395	
	0.155	mi	$ 713,112	$ 605,364	$ 333,898		04/05/98***	55%	63%

*** ESTIMATED COMPLETION DATE

STATE DOCUMENTS COLLECTION
PLEASE RETURN
JUN 2 1 1999
MONTANA STATE LIBRARY
1515 E. 6th AVE.

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

DATE:05/12/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IMNHSTPPSTPS 0002(313)				MARK RITE LINES OF MONT., INC.			06/03/97	F.P.M. MCKINNEY, JOHN	
1997-D1-DURABLE PAVEMENT MARKI		1997 DURABLE PAYEMENT MARKINGS					07/15/97	PHONE NO :523-5863	
	441.500	mi	$ 759,885	$ 675,980	$ 701,470		09/24/98***	98%	100%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO :752-0531	
	1.580	mi	$ 3,845,312	$ 3,367,055	$ 2,031,638		09/20/99***	60%	54%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO :523-5863	
	0.000	km	$ 801,957	$ 786,804	$ 609,930		10/25/98***	78%	45%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO :523-5864	
	10.626	km	$ 1,518,539	$ 1,516,575	$ 962,462		03/12/99***	63%	52%
NH 7-1(76)47				MONTANA LINES, INC			09/04/97	F.P.M. SULLIVAN, SHEILA	
HAMILTON STRIPING		SIGNAL REV.,STRIPPING & CURB & GUTTER					03/02/98	PHONE NO :523-5877	
	1.700	mi	$ 267,107	$ 305,742	$ 280,536		06/10/98***	92%	13%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO :523-5864	
	7.238	mi	$ 6,930,658	$ 7,425,610	$ 3,887,720		10/16/00***	52%	3%
SMP 3199(97)				RIGHT WAY CONSTRUCTION			10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					04/20/98	PHONE NO :523-5863	
	0.000	mi	$ 391,160	$ 339,372	$ 34,319		07/11/98***	10%	06/30/98
STPN 24-1(48)32				HERB RICHARDS CONSTRUCTION			11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
	38.275	km	$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134				A-1 PAVING, INC			11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					04/16/98	PHONE NO :755-8557	
STPN 38-1(8)0							06/26/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 5-2(81)79										
ELMO - NORTH		SEAL & COVER								
CONTRACT TOTAL	31.985	km		$ 722,640	$ 692,858	$ 45,571			7%	9%
STPN 5-1(19)1			JENSEN PAVING					11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER						/ /	PHONE NO :523-5864	
STPN 5-1(20)6								09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	23.330	km		$ 1,761,333	$ 1,683,885	$ 16,841			1%	4%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION					11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE						01/26/98	PHONE NO :523-5863	
	5.639	km		$ 10,496,431	$ 11,767,435	$ 2,782,425		01/21/01***	24%	3%
IM 90-1(119)74			RIVERSIDE CONTRACTING, INC.					11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER						01/25/98	PHONE NO :523-5877	
RTS 507-1(6)0								09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER								
CONTRACT TOTAL	18.927	km		$ 4,122,922	$ 4,307,491	$ 2,068,432			48%	4%
RTF 1-1(57)30			A-1 PAVING, INC					11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER						03/16/98	PHONE NO :755-8557	
RTS 508-1(14)0								10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER								
STPN 1-1(58)0										
TROY - EAST & WEST		SEAL & COVER								
CONTRACT TOTAL	74.273	km		$ 1,521,049	$ 1,342,983	$ 56,895			4%	0%
RTF 1-2(88)129			COTTONWOOD CONSTRUCTION,INC.					12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING						/ /	PHONE NO :755-8566	
RTI 90-1(129)55								02/19/98***		
LOZEAU - TARKIO		CRACK SEALING								
CONTRACT TOTAL	20.278	km		$ 42,760	$ 41,450	$ 415			1%	0%
RTF 1-2(89)169			RIVERSIDE CONTRACTING, INC.					12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER						/ /	PHONE NO :755-8557	
RTF 1-2(90)181								11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R								
CONTRACT TOTAL	24.700	km		$ 1,032,848	$ 890,441	$ 8,906			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

DATE:05/12/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO :755-8566	
RTF 24-1(47)12							07/07/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	45.827	km	$ 472,495	$ 438,310	$ 4,386			1%	0%
RTF 5-2(79)37				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER					/ /	PHONE NO :755-8566	
RTS 212-1(6)0							07/11/98***		
DIXON - NORTH		SEAL & COVER							
CONTRACT TOTAL	22.222	km	$ 239,995	$ 235,267	$ 40,221			17%	0%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO :755-8566	
	8.095	km	$ 307,939	$ 255,357	$ 2,555		08/18/98***	1%	0%
STPHS 0002(346)				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG					04/07/98	PHONE NO :755-8559	
	0.000	km	$ 526,892	$ 498,888	$ 193,740		07/10/98***	39%	11%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO :523-5856	
IM 90-2(94)107							11/15/99***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	0.000	mi	$ 3,451,902	$ 3,734,619	$ 483,650			13%	2%
STPPNHSTPSIMSTPX 0002(353)				ACCENT STRIPE INC			03/11/98	F.P.M. ROEDEL, DONALD	
1998-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :755-8559	
	5.600	km	$ 517,340	$ 482,499	$ 4,827		07/10/98***	1%	7%
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					/ /	PHONE NO :755-8559	
	0.300	km	$ 484,419	$ 461,144	$ 4,612		07/31/98***	1%	0%
RTS 9045(20)				KEYSTONE CONSTRUCTION			04/07/98	F.P.M. KALBERG, J. GARY	
CABINET GORGE - 2KM N.E. NOXON		BRIDGE REHABILITATION					/ /	PHONE NO :257-3395	
	0.235	km	$ 169,010	$ 209,327	$ 2,093		03/18/99***	1%	0%
MISSOULA DISTRICT TOTALS			$ 91,051,651	$ 86,045,049	$ 54,945,116			62%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO :846-9818	
	400.200	mi	$ 5,809,670	$ 5,551,624	$ 6,147,510		02/14/98***	98%	101%
STPU 1202(3)				A.M. WELLES, INC.		PEND	08/02/96	F.P.M. HELD, TERRY	
OAK STREET - BOZEMAN		GR., AGG. SURF., PMS, CURB & GUTTER, SIDEWALK, SWR & WATER				10/22/97	09/11/96	PHONE NO :285-4732	
IM 90-6(67)307						APPR	04/24/98		
NORTH 7TH INTERCHANGE-BOZEMAN		RAMP WIDENING, PMS, SEAL & COVER				01/27/98			
CONTRACT TOTAL	1.285	mi	$ 1,925,850	$ 1,853,488	$ 1,932,989			100%	98%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO :222-5482	
	8.604	mi	$ 4,501,511	$ 3,929,526	$ 3,549,038		11/10/98***	90%	85%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO :267-3417	
	39.173	km	$ 4,213,643	$ 3,737,737	$ 3,422,976		12/16/98***	92%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO :457-0526	
RTF 19-2(18)63							07/07/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	21.810	km	$ 1,297,425	$ 1,198,549	$ 1,235,234			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			04/08/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO :685-3319	
	9.839	mi	$ 6,452,616	$ 5,598,216	$ 4,167,191		07/10/99***	74%	65%
BR 9012(6)				SLETTEN CONSTRUCTION CO			05/06/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO :782-9327	
	0.059	mi	$ 561,242	$ 427,713	$ 392,450		11/04/97	100%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

DATE:05/12/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	PRIME CONTRACTOR / AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM-STPP-NH 0002(314)				MARK RITE LINES OF MONT., INC.			06/03/97	F.P.M. MCCORMICK, THOMAS	
1997-D2-DURABLE PAVEMENT MARKI		1997-D2-DURABLE PAVEMENT MARKI NG					09/29/97	PHONE NO :586-5074	
	139.100	mi	$ 278,670	$ 253,798	$ 228,512		04/20/98	100%	93%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO :285-4732	
	32.626	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	57%
SMP 1699 (97)				A.M. WELLES, INC.			08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO :586-5074	
	0.000	mi	$ 479,330	$ 391,966	$ 301,427		05/23/98***	77%	06/01/98
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO :586-5074	
	4.220	km	$ 8,073,537	$ 8,397,890	$ 2,243,380		09/29/00***	27%	9%
STPHS 5899(11)				MONTANA LINES, INC			09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					04/09/98	PHONE NO :457-0526	
	0.000	mi	$ 83,831	$ 94,267	$ 77,256		05/31/98***	82%	27%
STPX 0002(300)				NELCON, INC.			10/07/97	F.P.M. SACKS,RAY	
WHITE SULPHUR SPRINGS-SOUTH-WE		WETLAND MITIGATION					11/14/97	PHONE NO :457-0526	
	0.000	mi	$ 180,800	$ 218,755	$ 209,850		08/03/98***	96%	11%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO :685-3319	
	0.000	km	$ 908,919	$ 727,833	$ 218,897		08/28/98***	30%	8%
STPI 15-2(70)116				RIVERSIDE CONTRACTING, INC.			11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					05/05/98	PHONE NO :782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	24.600	mi	$ 1,683,701	$ 1,387,396	$ 61,624			4%	6%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
		PRIME CONTRACTOR						MONT.DEPT. FIELD PROJECT MANAGER	
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO :846-9818	
	2.089	mi	$ 2,052,879	$ 1,990,695	$ 739,121		08/07/99***	37%	4%
STPP 59-1(16)11				JOHN S. MICHAEL, III, CORP.			11/21/97	F.P.M. STREETER,STEFAN	
SHIELDS RIVER - RIPRAP		EROSION CONTROL					03/09/98	PHONE NO :222-5482	
	0.000	km	$ 17,420	$ 16,681	$ 21,016		04/29/98	100%	0%
STPS 359-2(4)8				A.M. WELLES, INC.			11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					03/19/98	PHONE NO :285-4732	
	2.080	km	$ 672,372	$ 613,678	$ 291,549		02/13/99***	48%	6%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/01/98	PHONE NO :457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	21.268	km	$ 920,982	$ 864,764	$ 8,650			1%	0%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :267-3417	
	20.921	km	$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO :267-3417	
	18.800	mi	$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)				MONTANA LINES, INC			12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION					04/29/98	PHONE NO :782-9327	
	0.000	km	$ 50,903	$ 56,402	$ 10,357		04/21/98***	18%	13%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					/ /	PHONE NO :267-3417	
IM 15-1(86)74							02/06/98***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	0.226	mi	$ 8,892,290	$ 7,211,151	$ 72,114			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(319)			SLETTEN CONSTRUCTION CO				02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					04/13/98	PHONE NO :782-9327	
	0.000	km	$ 1,524,526	$ 1,445,585	$ 188,024		10/02/98***	13%	4%
BR 9039(17)			TAMIETTI CONST. CO., INC.				03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES					04/07/98	PHONE NO :457-0526	
	0.044	km	$ 423,184	$ 471,719	$ 133,155		09/16/97***	28%	3%
STPP-NH 0002(354)			HIGHWAY SPECIALTIES, INC.				04/07/98	F.P.M. SACKS,RAY	
1998-D2-DURABLE PAVEMENT MARKI		1998-D2-DURABLE PAVEMENT MARKI NGS, EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :457-0526	
	57.500	mi	$ 163,875	$ 143,369	$ 0		10/28/98***	0%	09/01/98
BUTTE DISTRICT TOTALS			$ 56,889,277	$ 52,077,156	$ 28,502,233			53%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F				SHUMAKER TRUCKING & EXC, INC.			05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION					/ /	PHONE NO :771-7170	
	0.325	mi	$ 757,860	$ 478,500	$ 4,785		07/07/98***	1%	0%
NH 1-3(27)219 F				D.H. BLATTNER & SONS, INC.			10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER					11/21/95	PHONE NO :873-8624	
NH 1-3(28)222							02/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	7.127	mi	$ 10,728,180	$ 10,611,222	$ 9,695,241			91%	132%
STPP 44-1(10)14				S K CONSTRUCTION, INC.		PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO :278-7078	
	13.691	mi	$ 9,295,163	$ 9,337,063	$ 9,848,080		05/15/98***	98%	98%
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO :771-7170	
STPU 5205(8) F						APPR	02/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	0.637	mi	$ 3,437,481	$ 3,333,604	$ 3,543,015			98%	103%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO :873-8624	
	0.226	mi	$ 352,062	$ 371,251	$ 350,421		02/14/98***	94%	93%
NH 1-3(34)210 F				A-1 PAVING, INC			05/06/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO :873-8624	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	13.268	km	$ 2,716,575	$ 2,614,467	$ 1,659,143			63%	57%
STPP 58-1(11)32				MARVIN A. REHBEIN			06/03/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO :278-7931	
	18.792	mi	$ 3,537,056	$ 3,573,762	$ 3,008,401		08/16/99***	84%	83%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO :771-7170	
	0.724	km	$ 1,064,990	$ 999,594	$ 475,659		09/20/98***	48%	63%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5099(97)				RAMAKER-SWANSON INC.			08/06/97	F.P.M. BILL LAY	
GREAT FALLS DISTRICT - CRUSH A		MAINTENANCE STOCKPILES					10/21/97	PHONE NO :264-5310	
	0.000	mi	$ 247,487	$ 228,860	$ 182,037		07/07/98***	80%	06/01/98
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO :771-7346	
	14.172	mi	$ 4,315,213	$ 4,517,500	$ 884,122		01/27/00***	20%	6%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO :278-7931	
	7.958	km	$ 1,202,345	$ 1,343,608	$ 787,746		03/20/99***	59%	10%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO :264-5310	
	0.785	km	$ 825,157	$ 781,166	$ 484,214		09/11/98***	62%	31%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO :771-7346	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	39.320	km	$ 3,085,650	$ 3,224,000	$ 311,800			10%	6%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					03/27/98	PHONE NO :771-7170	
	0.000	mi	$ 69,571	$ 69,318	$ 15,605		07/07/98***	23%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO :278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	24.881	km	$ 2,236,488	$ 2,175,930	$ 21,760			1%	3%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. GARY BERG	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					02/16/98	PHONE NO :265-6821	
	35.267	km	$ 1,849,376	$ 1,873,910	$ 438,622		01/19/99***	23%	10%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 213-1(8)23				MARVIN A. REHBEIN			11/21/97	F.P.M. TERRY WICKMAN	
38 KM NW OF CUT BANK-NW		PLANT MIX OVERLAY,SEAL & COVER					04/13/98	PHONE NO :278-7931	
	25.870	km	$ 1,047,575	$ 1,032,404	$ 0		10/21/98***	0%	0%
RTS 241-1(7)32				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. GARY BERG	
TURNER - NORTH		PLANT MIX OVERLAY,SEAL & COVER					04/06/98	PHONE NO :265-6821	
	16.893	km	$ 701,952	$ 645,107	$ 128,320		09/29/98***	20%	0%
NHIMSTPUSTPPSTPS 0002(355)				HIGHWAY SPECIALTIES, INC.			03/11/98	F.P.M. RANDY AAFEDT	
1998-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO :771-7170	
	0.000	km	$ 626,049	$ 553,303	$ 0		09/18/98***	0%	6%
STPHS 0002(256)				MONTANA LINES, INC			04/07/98	F.P.M. TERRY WICKMAN	
ELECTRICAL IMPROVEMENTS - STAT		ELECTRICAL IMPROVEMENTS & WHEELCHAIR RAMPS					05/05/98	PHONE NO :278-7931	
	0.000	km	$ 79,786	$ 87,812	$ 0		05/22/98***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 48,176,014	$ 47,852,383	$ 31,838,970			65%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12			S K CONSTRUCTION, INC.				11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO :233-3604	
RTS 446-1(1)0							04/23/98		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	6.689	km	$ 2,514,661	$ 2,341,741	$ 2,251,375			100%	129%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO :653-1050	
	0.094	km	$ 4,166,617	$ 4,538,099	$ 3,095,643		05/14/98***	68%	61%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO :787-5701	
	0.000	km	$ 2,003,175	$ 1,942,007	$ 1,818,217		07/07/98***	94%	91%
BR 9053(16)			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO :228-9478	
	0.544	km	$ 1,128,674	$ 1,015,866	$ 1,016,283		02/14/98***	98%	107%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.			APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO :233-3628	
RTS 202-1(1)0							07/07/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	115.390	km	$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212			COP CONSTRUCTION CO.			APPR	02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY				02/03/98	05/16/97	PHONE NO :365-2877	
	0.000	mi	$ 531,182	$ 448,158	$ 517,204		04/26/98***	98%	79%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163				PRINCE, INC			02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO :365-2877	
	10.170	km	$ 4,126,755	$ 3,967,318	$ 3,490,368		02/13/99***	88%	127%
STPP 2-2(9)77				EMPIRE SAND AND GRAVEL CO.,INC			04/08/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/25/97	PHONE NO :233-3612	
	5.226	mi	$ 4,538,454	$ 4,371,371	$ 3,772,320		05/23/99***	86%	84%
NH 23-3(7)119				E.H. OFTEDAL AND SONS, INC.			06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO :233-3628	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	12.517	mi	$ 8,632,439	$ 7,527,667	$ 1,428,021			19%	44%
NH 94-7(20)242				CENTURY COMPANIES, INC.-MT			06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO :365-2877	
	0.000	km	$ 791,296	$ 831,667	$ 688,129		08/23/98***	83%	77%
RTF 18-1(13)43				E.H. OFTEDAL AND SONS, INC.		PEND	06/03/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS				04/29/98	06/25/97	PHONE NO :233-3608	
	17.413	km	$ 5,301,819	$ 4,774,680	$ 4,293,991		04/07/00***	90%	54%
BR 9053(14)				SLETTEN CONSTRUCTION CO			06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO :228-9478	
	0.540	km	$ 1,436,115	$ 1,196,071	$ 596,384		06/24/98***	50%	53%
IM 0002(64)				OMO CONSTRUCTION INC			07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					08/27/97	PHONE NO :365-2877	
	171.900	mi	$ 1,471,945	$ 1,237,689	$ 767,938		09/27/98***	62%	59%
SMP 3899(97)				PRINCE, INC			07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					09/16/97	PHONE NO :233-3612	
	0.000	mi	$ 438,625	$ 409,000	$ 38,319		06/01/98***	9%	06/01/98
NH-STPE 23-2(21)81				21 CONST. CO.			08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO :233-3612	
	0.000	km	$ 1,516,511	$ 1,577,312	$ 753,523		12/31/98***	48%	48%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :228-9478	
	312.300	mi	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	39%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO :233-3604	
	8.825	km	$ 2,644,091	$ 2,614,087	$ 1,408,519		09/26/99***	54%	39%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO :233-3612	
	22.974	km	$ 2,643,975	$ 2,369,369	$ 508,049		06/16/99***	21%	6%
NH 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					04/14/98	PHONE NO :787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	71.904	km	$ 2,365,515	$ 2,205,620	$ 0			0%	5%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO :228-9478	
	12.200	km	$ 668,283	$ 595,221	$ 0		07/23/98***	0%	8%
RTS 489-1(4)0				PRINCE, INC			12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER					/ /	PHONE NO :233-3604	
RTF 39-1(24)24							09/18/98***		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	62.767	km	$ 1,756,800	$ 1,688,602	$ 26,494			2%	0%
RTS 350-1(1)0				CENTURY COMPANIES, INC.-MT			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					/ /	PHONE NO :787-5701	
RTS 374-1(1)0							08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	49.040	km	$ 1,027,901	$ 1,009,780	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO :233-3608	
4399650							07/07/98***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	42.534	km	$ 9,621,931	$ 10,272,572	$ 105,723			1%	2%
GLENDIVE DISTRICT TOTALS			$ 63,763,101	$ 61,137,530	$ 30,119,720			49%	

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.				06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO :252-7329	
	75.600	mi	$ 531,904	$ 361,046	$ 331,838		07/10/98***	92%	10/15/94
NH 14-5(13)167 F			S K CONSTRUCTION, INC.			PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO :538-8732	
NH 16-2(7)46 F						PEND	07/07/98***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	2.772	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.				03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO :657-0260	
	1.028	mi	$ 4,193,928	$ 4,891,892	$ 4,982,189		02/14/98***	98%	96%
IM 90-8(136)446 F			EMPIRE SAND AND GRAVEL CO.,INC				05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO :245-0370	
IM 90-8(131)450						PEND	04/27/98		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	3.611	mi	$ 7,207,729	$ 6,228,229	$ 7,279,699			100%	203%
NH 53-1(18)16 F			EMPIRE SAND AND GRAVEL CO.,INC				07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO :657-0259	
	11.497	mi	$ 9,982,965	$ 9,698,698	$ 9,441,388		10/22/98***	97%	91%
STPP 45-1(14)0			S K CONSTRUCTION, INC.				10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO :932-4872	
	7.981	mi	$ 5,945,331	$ 5,478,423	$ 5,011,004		02/11/99***	91%	73%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO :657-0259	
	57.000	km	$ 2,983,689	$ 2,633,050	$ 1,735,206		03/07/98***	66%	57%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC			PEND	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO :538-8732	
	0.000	mi	$ 1,219,464	$ 1,091,406	$ 957,216		07/07/98***	88%	76%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9002(11)				COP CONSTRUCTION CO.			06/03/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO :252-7329	
	0.116	mi	$ 332,693	$ 336,154	$ 323,091		04/04/98	100%	75%
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO :538-8732	
	131.100	mi	$ 309,150	$ 299,223	$ 0		07/29/98***	0%	56%
SMP 1499(97)				BILL DENGEL CONSTRUCTION			08/06/97	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH AND		MAINTENANCE STOCKPILES					10/06/97	PHONE NO :538-8732	
	0.000	mi	$ 419,690	$ 350,795	$ 357,045		07/07/98***	98%	06/01/98
STPHS 0002(305)				OMO CONSTRUCTION INC			09/04/97	F.P.M. SHUPAK,TOM	
1994-DISTRICT 5-SIGNING-2 LOCA		SIGNING					10/06/97	PHONE NO :245-0370	
	0.000	km	$ 43,384	$ 34,020	$ 21,241		04/23/98	100%	7%
STPN 14-3(10)101				CENTURY COMPANIES, INC.-MT			11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER					11/07/97	PHONE NO :538-8732	
	11.710	km	$ 755,444	$ 664,792	$ 117,716		08/17/98***	18%	6%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					04/16/98	PHONE NO :657-0259	
	11.100	km	$ 1,540,472	$ 1,328,382	$ 13,284		12/19/98***	1%	6%
ER 421-1(2)1				M K WEEDEN CONSTRUCTION, INC.			11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL					11/26/97	PHONE NO :245-0370	
	0.590	km	$ 930,708	$ 482,910	$ 308,337		08/25/98***	64%	7%
RTF 4-1(17)43				JTL GROUP, INC.-BILLINGS			11/21/97	F.P.M. SLOE, DAVID A.	
ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER					04/16/98	PHONE NO :657-0261	
STPN 4-1(18)34							10/10/98***		
FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	30.200	km	$ 1,865,342	$ 1,401,160	$ 14,012			1%	4%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO :538-8732	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MONT.DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-5(21)179							10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	43.676	km	$ 2,041,480	$ 1,864,510	$ 18,643			1%	7%
RTS 400-1(1)0				CENTURY COMPANIES, INC.-MT			11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					02/04/98	PHONE NO :538-8732	
	8.930	km	$ 447,365	$ 394,515	$ 3,945		08/05/98***	1%	13%
BR 9052(12)				TIMBER MOUNTAIN EXCAVATION,INC			03/11/98	F.P.M. STUDEBAKER, RAYMOND	
N. E.OF BIGHORN		PIPE & APPROACHES					04/09/98	PHONE NO :252-7329	
	0.040	km	$ 59,435	$ 51,788	$ 6,236		06/19/98***	12%	17%
NH-STPP-IM 0002(357)				ACCENT STRIPE INC			04/07/98	F.P.M. STUDEBAKER, RAYMOND	
1998-D5-DURABLE PAVEMENT MARKI		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					/ /	PHONE NO :252-7329	
	14.000	km	$ 235,850	$ 227,575	$ 0		05/17/98***	0%	0%
BILLINGS DISTRICT TOTALS			$ 44,197,126	$ 41,012,621	$ 34,541,235			80%	
TOTALS FOR ALL PROJECTS:			$304,077,170	$288,124,738	$179,947,274			61%	

JUL 02 1998
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** MISSOULA DISTRICT ***

OCLC 22722994 WF

DATE:06/15/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000 mi		$ 9,983,036	$ 9,756,496	$ 10,490,846		08/14/98***	98%	98%
STPP 83-2(7)48				A-1 PAVING, INC			02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO: 755-8566	
	5.000 mi		$ 5,432,842	$ 5,636,818	$ 5,542,064		07/28/98***	98%	91%
CM 0002(158)				SCOTT CONSTRUCTION, INC.			08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO: 523-5877	
	5.000 mi		$ 1,370,128	$ 1,448,380	$ 1,208,739		08/14/98***	83%	107%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO: 755-8557	
	5.000 km		$ 7,060,321	$ 6,111,294	$ 5,803,256		05/02/99***	95%	88%
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO: 523-5864	
STPX 32758(2)							08/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.000 mi		$ 10,016,426	$ 7,153,914	$ 6,806,193			95%	78%
NH 1-1(37)69 F				RIVERSIDE CONTRACTING, INC.		APPR	04/08/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES				04/28/98	04/21/97	PHONE NO: 755-8559	
	5.000 km		$ 7,487,036	$ 6,678,786	$ 7,224,617		07/17/99***	98%	75%
NH-CM 0002(216)				COP CONSTRUCTION CO.		PEND	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				04/30/98	05/13/97	PHONE NO: 523-5856	
	5.000 mi		$ 6,497,408	$ 5,111,000	$ 3,426,680		02/06/99***	67%	66%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000 km		$ 1,769,267	$ 1,764,482	$ 605,062		07/18/98***	34%	41%
BR 9015(17)				DICK ANDERSON CONSTRUCTION,INC			05/06/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO: 257-3395	
	5.000 km		$ 713,112	$ 605,364	$ 477,369		08/14/98***	79%	79%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO: 752-0531	
	5.000	mi	$ 3,845,312	$ 3,367,055	$ 2,239,919		09/20/99***	67%	71%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO: 523-5863	
	5.000	km	$ 801,957	$ 786,804	$ 673,258		10/25/98***	86%	60%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 523-5864	
	5.000	km	$ 1,518,539	$ 1,516,575	$ 1,438,021		03/12/99***	95%	69%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO: 523-5864	
	5.000	mi	$ 6,930,658	$ 7,425,610	$ 4,643,230		10/16/00***	63%	14%
SMP 3199(97)				RIGHT WAY CONSTRUCTION			10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					04/20/98	PHONE NO: 523-5863	
	5.000	km	$ 391,160	$ 339,372	$ 72,386		07/11/98***	21%	06/30/98
STPN 24-1(48)32				HERB RICHARDS CONSTRUCTION			11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO: 755-8566	
	5.000	km	$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134				A-1 PAVING, INC			11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					04/16/98	PHONE NO: 755-8557	
STPN 38-1(8)0							06/26/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 722,640	$ 692,858	$ 402,728			58%	38%
STPN 5-1(19)1				JENSEN PAVING			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO: 523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,761,333	$ 1,683,885	$ 16,841			1%	22%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** MISSOULA DISTRICT ***

DATE:06/15/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000	km	$ 10,496,431	$ 11,767,435	$ 3,456,075		01/21/01***	29%	10%
IM 90-1(119)74				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					01/25/98	PHONE NO: 523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 4,122,922	$ 4,307,491	$ 3,089,859			72%	21%
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,521,049	$ 1,342,983	$ 359,402			27%	0%
RTF 1-2(88)129				COTTONWOOD CONSTRUCTION,INC.			12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING					/ /	PHONE NO: 755-8566	
RTI 90-1(129)55							08/14/98***		
LOZEAU - TARKIO		CRACK SEALING							
CONTRACT TOTAL	10.000	km	$ 42,760	$ 41,450	$ 415			1%	0%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO: 755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	10.000	km	$ 1,032,848	$ 890,441	$ 8,906			1%	0%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO: 755-8566	
RTF 24-1(47)12							07/28/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 472,495	$ 438,310	$ 4,386			1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 5-2(79)37			RIVERSIDE CONTRACTING, INC.					12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER						05/29/98	PHONE NO: 755-8566	
RTS 212-1(6)0								07/11/98***		
DIXON - NORTH		SEAL & COVER								
CONTRACT TOTAL	10.000 km			$ 239,995	$ 235,267	$ 40,221			17%	0%
RTS 263-1(18)5			JENSEN PAVING					12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER						/ /	PHONE NO: 755-8566	
	5.000 km			$ 307,939	$ 255,357	$ 2,555		08/18/98***	1%	0%
STPHS 0002(346)			RIVERSIDE CONTRACTING, INC.					02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG						04/07/98	PHONE NO: 755-8559	
	5.000 mi			$ 526,892	$ 498,888	$ 315,975		07/10/98***	63%	44%
IM 90-2(96)110			FRONTIER-WEST, L.L.C.					03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.						04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107								11/15/99***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.								
CONTRACT TOTAL	10.000 km			$ 3,451,902	$ 3,734,619	$ 815,687			22%	9%
STPPNHSTPSIMSTPX 0002(353)			ACCENT STRIPE INC					03/11/98	F.P.M. ROEDEL, DONALD	
1998-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 755-8559	
	5.000 km			$ 517,340	$ 482,499	$ 4,827		07/20/98***	1%	27%
BR 6-1(79)74			WESTWAY CONSTRUCTION, INC.					03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES						06/02/98	PHONE NO: 755-8559	
	5.000 km			$ 484,419	$ 461,144	$ 70,316		07/31/98***	15%	0%
RTS 9045(20)			KEYSTONE CONSTRUCTION					04/07/98	F.P.M. KALBERG, J. GARY	
CABINET GORGE - 2KM N.E. NOXON		BRIDGE REHABILITATION						05/21/98	PHONE NO: 257-3395	
	5.000 km			$ 169,010	$ 209,327	$ 2,093		09/18/98***	1%	13%
ER 52-1(15)28			A-1 PAVING, INC					05/05/98	F.P.M. MITCHELL, JAMES D.	
FLOOD REPAIR - WOODS BAY		GUARD RAIL,GRADING & PLANT MIX SURF.						/ /	PHONE NO: 755-8557	
	5.000 mi			$ 73,567	$ 64,167	$ 643		07/17/98***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98

DATE:06/15/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					/ /	PHONE NO: 523-5877	
	5.000	mi	$ 128,030	$ 136,579	$ 1,366		10/23/98***	1%	0%
MISSOULA DISTRICT TOTALS			$ 90,226,256	$ 85,264,072	$ 59,247,128			68%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO: 846-9818	
	5.000	mi	$ 5,809,670	$ 5,551,624	$ 6,147,510		08/14/98***	98%	101%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 3,836,467		11/10/98***	98%	96%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO: 267-3417	
	5.000	km	$ 4,213,643	$ 3,737,737	$ 3,422,976		12/16/98***	92%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO: 457-0526	
RTF 19-2(18)63							07/28/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C							
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	30.000	mi	$ 1,297,425	$ 1,198,549	$ 1,235,234			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			04/08/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO: 685-3319	
	5.000	mi	$ 6,452,616	$ 5,598,216	$ 5,261,142		07/10/99***	94%	75%
BR 9012(6)				SLETTEN CONSTRUCTION CO			05/06/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO: 782-9327	
	5.000	mi	$ 561,242	$ 427,713	$ 392,450		11/04/97	100%	100%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 285-4732	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	57%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699 (97)			A.M. WELLES, INC.				08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO: 586-5074	
	5.000 km		$ 479,330	$ 391,966	$ 374,959		05/31/98	100%	06/01/98
IM-HDP 9240(001) F			MORRISON KNUDSEN CORPORATION				09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000 mi		$ 8,073,537	$ 8,397,890	$ 2,863,782		09/29/00***	34%	19%
STPHS 5899(11)			MONTANA LINES, INC				09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					04/09/98	PHONE NO: 457-0526	
	5.000 mi		$ 83,831	$ 94,267	$ 136,550		08/04/98***	98%	68%
STPHS 0002(249)			OMO CONSTRUCTION INC				10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 685-3319	
	5.000 mi		$ 908,919	$ 727,833	$ 556,068		08/28/98***	76%	28%
STPI 15-2(70)116			RIVERSIDE CONTRACTING, INC.				11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					05/05/98	PHONE NO: 782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,683,701	$ 1,387,396	$ 464,792			34%	28%
SF-STPS 272-1(3)0			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 846-9818	
	5.000 km		$ 2,052,879	$ 1,990,695	$ 1,081,866		08/07/99***	54%	19%
STPS 359-2(4)8			A.M. WELLES, INC.				11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					03/19/98	PHONE NO: 285-4732	
	5.000 km		$ 672,372	$ 613,678	$ 619,323		02/13/99***	98%	21%
RTS 441-2(2)3			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/01/98	PHONE NO: 457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 920,982	$ 864,764	$ 109,883			13%	10%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 324-1(1)0			JIM GILMAN EXCAVATING INC.					11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER						/ /	PHONE NO: 267-3417	
	5.000 mi			$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8			BLAHNIK CONSTRUCTION, INC.					11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL						/ /	PHONE NO: 267-3417	
	5.000 km			$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)			MONTANA LINES, INC					12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION						04/29/98	PHONE NO: 782-9327	
	5.000 mi			$ 50,903	$ 56,402	$ 39,187		06/04/98	100%	67%
IM 15-1(87)64			RIVERSIDE CONTRACTING, INC.					02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB						04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74								08/14/98***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB								
CONTRACT TOTAL	10.000 km			$ 8,892,290	$ 7,211,151	$ 163,118			2%	0%
IM 0002(319)			SLETTEN CONSTRUCTION CO					02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.						04/13/98	PHONE NO: 782-9327	
	5.000 km			$ 1,524,526	$ 1,445,585	$ 599,971		08/14/98***	42%	21%
BR 9039(17)			TAMIETTI CONST. CO., INC.					03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES						04/07/98	PHONE NO: 457-0526	
	5.000 mi			$ 423,184	$ 471,719	$ 252,030		08/14/98***	53%	21%
STPP-NH 0002(354)			HIGHWAY SPECIALTIES, INC.					04/07/98	F.P.M. SACKS,RAY	
1998-D2-DURABLE PAVEMENT MARKI		1998-D2-DURABLE PAVEMENT MARKI NGS, EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 457-0526	
	5.000 mi			$ 163,875	$ 143,369	$ 0		10/28/98***	0%	09/01/98
STPU 1809(4)			HOLLOW CONTRACTING					05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER						/ /	PHONE NO: 782-9327	
	5.000 km			$ 1,556,479	$ 1,319,159	$ 0		05/28/99***	0%	0%
BR 59-2(6)45			S K CONSTRUCTION, INC.					05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN						/ /	PHONE NO: 222-5482	
	5.000 km			$ 920,437	$ 799,257	$ 26,917		10/23/98***	3%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** BUTTE DISTRICT ***

DATE:06/15/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 11-1(30)14				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL					/ /	PHONE NO: 222-5482	
NH 11-1(31)24							08/28/98***		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL							
CONTRACT TOTAL	10.000	km	$ 1,854,049	$ 1,862,031	$ 48,045			3%	0%
STPP 13-1(27)24				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO: 685-3319	
	5.000	km	$ 939,662	$ 970,994	$ 9,711		08/07/98***	1%	0%
STPP 87-1(7)0				A-1 PAVING, INC			05/05/98	F.P.M. HELD, TERRY	
QUAKE LAKE - E & W		PLANT MIX BIT.OVERLAY,SEAL & C OVER					/ /	PHONE NO: 285-4732	
	5.000	km	$ 535,431	$ 598,893	$ 5,989		08/07/98***	1%	0%
STPP 13-1(28)56				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 685-3319	
	5.000	mi	$ 1,008,469	$ 1,124,242	$ 11,243		08/28/98***	1%	0%
BUTTE DISTRICT TOTALS			$ 61,301,064	$ 56,409,010	$ 30,509,125			53%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F			SHUMAKER TRUCKING & EXC, INC.				05/04/95	F.P.M. RANDY AAFEDT	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY	OBLITERATION				/ /	PHONE NO: 454-5920	
	5.000 mi		$ 757,860	$ 478,500	$ 4,785		07/28/98***	1%	0%
NH 1-3(27)219 F			D.H. BLATTNER & SONS, INC.				10/12/95	F.P.M. DENNIS LEO	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL &	COVER				11/21/95	PHONE NO: 873-8624	
NH 1-3(28)222							08/14/98***		
BROWNING URBAN		PMS, SEAL & COVER							
CONTRACT TOTAL	10.000 mi		$ 10,728,180	$ 10,611,222	$ 9,695,241			91%	132%
STPP 44-1(10)14			S K CONSTRUCTION, INC.			PEND	11/20/95	F.P.M. MIKE KLETTE	
VALIER-EAST		GR, PMS, SEAL & COVER				11/03/97	02/14/96	PHONE NO: 278-7078	
	5.000 mi		$ 9,295,163	$ 9,337,063	$ 9,848,080		07/28/98***	98%	98%
NH 10-1(15)3			UNITED MAT'LS OF GREAT FALLS			APPR	03/07/96	F.P.M. RANDY AAFEDT	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	08/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000 mi		$ 3,437,481	$ 3,333,604	$ 3,543,015			98%	103%
RTF-STPHS 1-3(22)210			SLETTEN CONSTRUCTION CO				02/11/97	F.P.M. DENNIS LEO	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO: 873-8624	
	5.000 km		$ 352,062	$ 371,251	$ 350,421		08/14/98***	94%	90%
NH 1-3(34)210 F			A-1 PAVING, INC				05/06/97	F.P.M. DENNIS LEO	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO: 873-8624	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	10.000 mi		$ 2,716,575	$ 2,614,467	$ 1,659,143			63%	57%
STPP 58-1(11)32			MARVIN A. REHBEIN				06/03/97	F.P.M. TERRY WICKMAN	
ST. MARY - CANADIAN LINE		PMS OVERLAY					06/26/97	PHONE NO: 278-7931	
	5.000 mi		$ 3,537,056	$ 3,573,762	$ 3,008,401		08/16/99***	84%	91%
BR 9007(16)			FRONTIER-WEST, L.L.C.				07/09/97	F.P.M. RANDY AAFEDT	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO: 454-5920	
	5.000 km		$ 1,064,990	$ 999,594	$ 475,659		09/20/98***	48%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. DOUG WILMOT	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 884,122		01/27/00***	20%	23%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. TERRY WICKMAN	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO: 278-7931	
	5.000	km	$ 1,202,345	$ 1,343,608	$ 787,746		03/20/99***	59%	43%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. BILL LAY	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 264-5310	
	5.000	km	$ 825,157	$ 781,166	$ 484,214		09/11/98***	62%	45%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. DOUG WILMOT	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 311,800			10%	28%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. RANDY AAFEDT	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					03/27/98	PHONE NO: 454-5920	
	5.000	km	$ 69,571	$ 69,318	$ 15,605		07/28/98***	23%	0%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. MIKE KLETTE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 21,760			1%	18%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. GARY BERG	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					02/16/98	PHONE NO: 265-6821	
	5.000	km	$ 1,849,376	$ 1,873,910	$ 438,622		01/19/99***	23%	36%
RTS 213-1(8)23				MARVIN A. REHBEIN			11/21/97	F.P.M. TERRY WICKMAN	
38 KM NW OF CUT BANK-NW		PLANT MIX OVERLAY,SEAL & COVER					04/13/98	PHONE NO: 278-7931	
	5.000	km	$ 1,047,575	$ 1,032,404	$ 0		10/21/98***	0%	20%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** GREAT FALLS DISTRICT ***

DATE:06/15/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 241-1(7)32			RIVERSIDE CONTRACTING, INC.					11/21/97	F.P.M. GARY BERG	
TURNER - NORTH		PLANT MIX OVERLAY,SEAL & COVER						04/06/98	PHONE NO: 265-6821	
	5.000 km			$ 701,952	$ 645,107	$ 128,320		09/29/98***	20%	0%
NHIMSTPUSTPPSTPS 0002(355)			HIGHWAY SPECIALTIES, INC.					03/11/98	F.P.M. RANDY AAFEDT	
1998-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						05/28/98	PHONE NO: 454-5920	
	5.000 km			$ 626,049	$ 553,303	$ 0		07/20/98***	0%	24%
STPHS 0002(256)			MONTANA LINES, INC					04/07/98	F.P.M. TERRY WICKMAN	
ELECTRICAL IMPROVEMENTS - STAT		ELECTRICAL IMPROVEMENTS & WHEELCHAIR RAMPS						05/05/98	PHONE NO: 278-7931	
	5.000 mi			$ 79,786	$ 87,812	$ 0		07/10/98***	0%	29%
GREAT FALLS DISTRICT TOTALS				$ 47,928,527	$ 47,623,523	$ 31,656,934			64%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** GLENDIVE DISTRICT ***

DATE:06/15/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12			S K CONSTRUCTION, INC.					11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER						03/20/97	PHONE NO: 233-3604	
RTS 446-1(1)0								04/23/98		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER								
CONTRACT TOTAL	10.000 km			$ 2,514,661	$ 2,341,741	$ 2,251,375			100%	129%
BR 25-1(24)46			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE						02/12/97	PHONE NO: 653-1050	
	5.000 km			$ 4,166,617	$ 4,538,099	$ 3,095,643		07/28/98***	68%	67%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.					12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM						04/22/97	PHONE NO: 787-5701	
	5.000 km			$ 2,003,175	$ 1,942,007	$ 1,818,217		07/28/98***	94%	96%
BR 9053(16)			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE						01/20/97	PHONE NO: 228-9478	
	5.000 km			$ 1,128,674	$ 1,015,866	$ 1,016,283		05/11/98	100%	107%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.				APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					10/29/97	05/13/97	PHONE NO: 233-3628	
RTS 202-1(1)0								07/28/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER								
RTS 250-1(4)38							APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					11/06/97			
RTS 261-2(3)31										
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER								
RTS 327-1(6)0										
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER								
RTS 438-1(8)13										
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER								
RTS 480-1(2)0										
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER								
CONTRACT TOTAL	35.000 km			$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212			COP CONSTRUCTION CO.				APPR	02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY					02/03/98	05/16/97	PHONE NO: 365-2877	
	5.000 km			$ 531,182	$ 448,158	$ 517,204		08/14/98***	98%	90%

*** ESTIMATED COMPLETION DATE

4

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163			PRINCE, INC					02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING						05/29/97	PHONE NO: 365-2877	
	5.000 mi			$ 4,126,755	$ 3,967,318	$ 3,490,368		02/13/99***	88%	130%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC					04/08/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SEAL & COVER & STRUCTURES						06/25/97	PHONE NO: 233-3612	
	5.000 mi			$ 4,538,454	$ 4,371,371	$ 3,772,320		05/23/99***	86%	96%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	10.000 km			$ 8,632,439	$ 7,527,667	$ 1,428,021			19%	52%
NH 94-7(20)242			CENTURY COMPANIES, INC.					06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO: 365-2877	
	5.000 km			$ 791,296	$ 831,667	$ 688,129		08/23/98***	83%	90%
RTF 18-1(13)43			E.H. OFTEDAL AND SONS, INC.				PEND	06/03/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					04/29/98	06/25/97	PHONE NO: 233-3608	
	5.000 km			$ 5,301,819	$ 4,774,680	$ 4,293,991		04/07/00***	90%	65%
BR 9053(14)			SLETTEN CONSTRUCTION CO					06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS						07/21/97	PHONE NO: 228-9478	
	5.000 mi			$ 1,436,115	$ 1,196,071	$ 596,384		06/24/98***	50%	63%
IM 0002(64)			OMO CONSTRUCTION INC					07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING						08/27/97	PHONE NO: 365-2877	
	5.000 km			$ 1,471,945	$ 1,237,689	$ 767,938		09/27/98***	62%	76%
SMP 3899(97)			PRINCE, INC					07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE						09/16/97	PHONE NO: 233-3612	
	5.000 km			$ 438,625	$ 409,000	$ 38,319		08/04/98***	9%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO: 233-3612	
	5.000 mi			$ 1,516,511	$ 1,577,312	$ 753,523		12/31/98***	48%	65%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 228-9478	
	5.000	km	$ 772,515	$ 699,244	$ 6,992		09/09/98***	1%	60%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO: 233-3604	
	5.000	km	$ 2,644,091	$ 2,614,087	$ 1,408,519		09/26/99***	54%	53%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO: 233-3612	
	5.000	km	$ 2,643,975	$ 2,369,369	$ 508,049		06/16/99***	21%	28%
STPN 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 0			0%	22%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO: 228-9478	
	5.000	km	$ 668,283	$ 595,221	$ 0		07/23/98***	0%	38%
RTS 489-1(4)0				PRINCE, INC			12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER					/ /	PHONE NO: 233-3604	
RTF 39-1(24)24							09/18/98***		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,756,800	$ 1,688,602	$ 26,494			2%	29%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					/ /	PHONE NO: 787-5701	
RTS 374-1(1)0							08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 1,027,901	$ 1,009,780	$ 0			0%	8%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							07/28/98***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000	mi	$ 9,621,931	$ 10,272,572	$ 105,723			1%	10%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					/ /	PHONE NO: 233-3612	
	5.000	mi	$ 6,260,118	$ 5,418,325	$ 0		07/23/99***	0%	0%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 365-2877	
	5.000	km	$ 491,240	$ 426,221	$ 0		10/23/98***	0%	0%
NH 1-10(39)591				MONTANA LINES, INC			05/05/98	F.P.M. ARTHUR, RONALD T.	
US 2 & MT 25 INT - WOLF POINT		STRIPING AND SIGNING					/ /	PHONE NO: 787-5701	
	5.000	km	$ 182,580	$ 206,727	$ 0		07/10/98***	0%	0%
NH 37-2(19)62				EMPIRE SAND AND GRAVEL CO.,INC			05/05/98	F.P.M. SWANSON, ROBERT E.	
ASHLAND-EAST		CRACK SEAL,PL MIX LEVELING,SEA L & COVER					/ /	PHONE NO: 233-3608	
	5.000	km	$ 471,078	$ 444,444	$ 0		08/07/98***	0%	0%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000	km	$ 4,831,030	$ 5,719,274	$ 0		07/09/99***	0%	0%
IM 94-4(56)129				MARK RITE LINES OF MONT., INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
MILES CITY-EAST & WEST		CRACK SEALING					/ /	PHONE NO: 365-2877	
IM 94-4(57)143							09/25/98***		
BAKER INTERCHANGE-EAST		CRACK SEALING							
IM 94-6(45)191									
DAWSON COUNTY LINE-EAST		CRACK SEALING							
CONTRACT TOTAL	15.000	mi	$ 240,536	$ 191,679	$ 0			0%	0%
GLENDIVE DISTRICT TOTALS			$ 76,239,683	$ 73,544,199	$ 30,119,720			41%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO: 252-7329	
	5.000	mi	$ 531,904	$ 361,046	$ 331,838		08/14/98***	92%	10/15/94
NH 14-5(13)167 F				S K CONSTRUCTION, INC.		PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO: 538-8732	
NH 16-2(7)46 F						PEND	07/28/98***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	10.000	mi	$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO: 657-0260	
	5.000	mi	$ 4,193,928	$ 4,891,892	$ 4,982,189		08/14/98***	98%	105%
IM 90-8(136)446 F				EMPIRE SAND AND GRAVEL CO.,INC			05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO: 245-0370	
IM 90-8(131)450						PEND	04/27/98		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	10.000	mi	$ 7,207,729	$ 6,228,229	$ 7,279,699			100%	203%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC			07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO: 657-0259	
	5.000	km	$ 9,982,965	$ 9,698,698	$ 9,441,388		10/22/98***	97%	92%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO: 932-4872	
	5.000	mi	$ 5,945,331	$ 5,478,423	$ 5,011,004		02/11/99***	91%	82%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0259	
	5.000	km	$ 2,983,689	$ 2,633,050	$ 1,735,206		08/14/98***	66%	67%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		PEND	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO: 538-8732	
	5.000	mi	$ 1,219,464	$ 1,091,406	$ 957,216		07/28/98***	88%	82%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9002(11)			COP CONSTRUCTION CO.					06/03/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES						08/08/97	PHONE NO: 252-7329	
	5.000 mi			$ 332,693	$ 336,154	$ 323,091		04/04/98	100%	75%
IMNHSTPPSTPXSTPU 0002(317)			ACCENT STRIPE INC					08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						05/07/98	PHONE NO: 538-8732	
	5.000 mi			$ 309,150	$ 299,223	$ 0		07/29/98***	0%	73%
STPN 14-3(10)101			CENTURY COMPANIES, INC.					11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER						11/07/97	PHONE NO: 538-8732	
	5.000 km			$ 755,444	$ 664,792	$ 117,716		08/17/98***	18%	19%
STPI 94-1(54)0			PRINCE, INC					11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER						04/16/98	PHONE NO: 657-0259	
	5.000 km			$ 1,540,472	$ 1,328,382	$ 13,284		12/19/98***	1%	26%
ER 421-1(2)1			M K WEEDEN CONSTRUCTION, INC.					11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL						11/26/97	PHONE NO: 245-0370	
	5.000 km			$ 930,708	$ 482,910	$ 308,337		08/25/98***	64%	34%
RTF 4-1(17)43			JTL GROUP, INC.-BILLINGS					11/21/97	F.P.M. SLOE, DAVID A.	
ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER						04/16/98	PHONE NO: 657-0261	
STPN 4-1(18)34								10/10/98***		
FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	10.000 km			$ 1,865,342	$ 1,401,160	$ 14,012			1%	20%
RTS 245-1(7)0			PRINCE, INC					11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER						05/21/98	PHONE NO: 538-8732	
NH 57-5(21)179								10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER								
RTF 57-4(8)157										
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	15.000 km			$ 2,041,480	$ 1,864,510	$ 18,643			1%	24%
RTS 400-1(1)0			CENTURY COMPANIES, INC.					11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER						02/04/98	PHONE NO: 538-8732	
	5.000 km			$ 447,365	$ 394,515	$ 3,945		08/05/98***	1%	56%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9052(12)				TIMBER MOUNTAIN EXCAVATION,INC			03/11/98	F.P.M. STUDEBAKER, RAYMOND	
N. E.OF BIGHORN		PIPE & APPROACHES					04/09/98	PHONE NO: 252-7329	
	5.000 km		$ 59,435	$ 51,788	$ 6,236		05/20/98	100%	17%
NH-STPP-IM 0002(357)				ACCENT STRIPE INC			04/07/98	F.P.M. STUDEBAKER, RAYMOND	
1998-D5-DURABLE PAVEMENT MARKI		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					05/08/98	PHONE NO: 252-7329	
	5.000 mi		$ 235,850	$ 227,575	$ 0		09/25/98***	0%	9%
BILLINGS DISTRICT TOTALS			$ 43,734,052	$ 40,627,806	$ 34,162,949			80%	
TOTALS FOR ALL PROJECTS:			$319,429,583	$303,468,609	$185,695,855			59%	

625.7
H3cr
June 1998

STATE DOCUMENTS COLLECTION
AUG 11 1998
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** MISSOULA DISTRICT ***

OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT DEPT. FIELD PROJECT MANAGER / PERCENT / PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.			APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000 mi		$ 9,983,036	$ 9,756,496	$ 10,575,530		07/15/98***	98%	101%
STPP 83-2(7)48			A-1 PAVING, INC				02/07/96	F.P.M. CHRISINGER,KENNETH L	
MISSOULA COUNTY LINE-NORTH		WIDEN, PMS, SEAL & COVER					03/25/96	PHONE NO: 755-8566	
	5.000 mi		$ 5,432,842	$ 5,636,818	$ 5,542,064		07/15/98***	98%	91%
CM 0002(158)			SCOTT CONSTRUCTION, INC.				08/02/96	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		TRAFFIC SIGNAL & INTERSECTION IMPROVEMENT					04/15/97	PHONE NO: 523-5877	
	5.000 mi		$ 1,370,128	$ 1,448,380	$ 1,220,328		07/15/98***	84%	108%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO: 755-8557	
	5.000 km		$ 7,060,321	$ 6,111,294	$ 5,941,023		05/02/99***	97%	89%
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO: 523-5864	
STPX 32758(2)							07/15/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.000 mi		$ 10,016,426	$ 7,153,914	$ 7,045,797			98%	82%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.			APPR	04/08/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES				04/28/98	04/21/97	PHONE NO: 755-8559	
	5.000 km		$ 7,487,036	$ 6,678,786	$ 7,274,246		07/17/99***	98%	83%
NH-CM 0002(216)			COP CONSTRUCTION CO.			PEND	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				04/30/98	05/13/97	PHONE NO: 523-5856	
	5.000 mi		$ 6,497,408	$ 5,111,000	$ 4,093,346		02/06/99***	80%	73%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000 km		$ 1,769,267	$ 1,764,482	$ 749,669		07/18/98***	42%	51%
BR 9015(17)			DICK ANDERSON CONSTRUCTION,INC				05/06/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO: 257-3395	
	5.000 km		$ 713,112	$ 605,364	$ 558,511		07/15/98***	92%	89%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** MISSOULA DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO: 752-0531	
	5.000 mi		$ 3,845,312	$ 3,367,055	$ 2,706,262		09/20/99***	80%	85%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO: 523-5863	
	5.000 km		$ 801,957	$ 786,804	$ 718,420		10/25/98***	91%	76%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 523-5864	
	5.000 km		$ 1,518,539	$ 1,516,575	$ 1,494,068		03/12/99***	99%	83%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO: 523-5864	
	5.000 mi		$ 6,930,658	$ 7,425,610	$ 5,386,211		10/16/00***	73%	27%
SMP 3199(97)				RIGHT WAY CONSTRUCTION			10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					04/20/98	PHONE NO: 523-5863	
	5.000 km		$ 391,160	$ 339,372	$ 169,185		07/11/98***	50%	06/30/98
STPN 24-1(48)32				HERB RICHARDS CONSTRUCTION			11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					/ /	PHONE NO: 755-8566	
	5.000 km		$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	0%
STPN 1-2(91)134				A-1 PAVING, INC			11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					04/16/98	PHONE NO: 755-8557	
STPN 38-1(8)0							07/15/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 722,640	$ 692,858	$ 649,792			88%	49%
STPN 5-1(19)1				JENSEN PAVING			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					/ /	PHONE NO: 523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 1,761,333	$ 1,683,885	$ 16,841			1%	32%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** MISSOULA DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000 km		$ 10,496,431	$ 11,767,435	$ 4,825,901		01/21/01***	41%	17%
IM 90-1(119)74			RIVERSIDE CONTRACTING, INC.				11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					01/25/98	PHONE NO: 523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 4,122,922	$ 4,307,491	$ 3,957,934			92%	37%
RTF 1-1(57)30			A-1 PAVING, INC				11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,521,049	$ 1,342,983	$ 720,790			54%	13%
RTF 1-2(88)129			COTTONWOOD CONSTRUCTION,INC.				12/11/97	F.P.M. CHRISINGER,KENNETH L	
LASALLE ROAD - KALISPELL		CRACK SEALING					06/30/98	PHONE NO: 755-8566	
RTI 90-1(129)55							07/15/98***		
LOZEAU - TARKIO		CRACK SEALING							
CONTRACT TOTAL	10.000 km		$ 42,760	$ 41,450	$ 415			1%	0%
RTF 1-2(89)169			RIVERSIDE CONTRACTING, INC.				12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/22/98	PHONE NO: 755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	10.000 km		$ 1,032,848	$ 890,441	$ 88,853			10%	7%
RTF 24-1(46)1			HERB RICHARDS CONSTRUCTION				12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO: 755-8566	
RTF 24-1(47)12							07/15/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 472,495	$ 438,310	$ 4,386			1%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 5-2(79)37			RIVERSIDE CONTRACTING, INC.					12/11/97	F.P.M. CHRISINGER,KENNETH L	
POST CREEK - RONAN		SEAL & COVER						05/29/98	PHONE NO: 755-8566	
RTS 212-1(6)0								06/05/98		
DIXON - NORTH		SEAL & COVER								
CONTRACT TOTAL	10.000 km			$ 239,995	$ 235,267	$ 193,911			100%	0%
RTS 263-1(18)5			JENSEN PAVING					12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER						06/18/98	PHONE NO: 755-8566	
	5.000 km			$ 307,939	$ 255,357	$ 185,941		08/18/98***	73%	13%
STPHS 0002(346)			RIVERSIDE CONTRACTING, INC.					02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG						04/07/98	PHONE NO: 755-8559	
	5.000 mi			$ 526,892	$ 498,888	$ 320,467		07/10/98***	64%	51%
IM 90-2(96)110			FRONTIER-WEST, L.L.C.					03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.						04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107								11/15/99***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.								
CONTRACT TOTAL	10.000 km			$ 3,451,902	$ 3,734,619	$ 1,322,784			35%	18%
STPPNHSTPSIMSTPX 0002(353)			ACCENT STRIPE INC					03/11/98	F.P.M. ROEDEL, DONALD	
1998-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						/ /	PHONE NO: 755-8559	
	5.000 km			$ 517,340	$ 482,499	$ 4,827		07/15/98***	1%	40%
BR 6-1(79)74			WESTWAY CONSTRUCTION, INC.					03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES						06/02/98	PHONE NO: 755-8559	
	5.000 km			$ 484,419	$ 461,144	$ 180,980		07/31/98***	39%	20%
RTS 9045(20)			KEYSTONE CONSTRUCTION					04/07/98	F.P.M. KALBERG, J. GARY	
CABINET GORGE - 2KM N.E. NOXON		BRIDGE REHABILITATION						05/21/98	PHONE NO: 257-3395	
	5.000 km			$ 169,010	$ 209,327	$ 38,474		03/18/99***	18%	41%
ER 52-1(15)28			A-1 PAVING, INC					05/05/98	F.P.M. MITCHELL, JAMES D.	
FLOOD REPAIR - WOODS BAY		GUARD RAIL,GRADING & PLANT MIX SURF.						/ /	PHONE NO: 755-8557	
	5.000 mi			$ 73,567	$ 64,167	$ 643		07/15/98***	1%	7%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** MISSOULA DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000 km		$ 128,030	$ 136,579	$ 41,499		07/15/98***	30%	6%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					/ /	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000 mi		$ 1,715,144	$ 1,918,703	$ 19,187			1%	0%
MISSOULA DISTRICT TOTALS			$ 91,941,400	$ 87,182,776	$ 66,051,478			74%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO: 846-9818	
	5.000	mi	$ 5,809,670	$ 5,551,624	$ 6,147,510		07/15/98***	98%	101%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 4,185,540		11/10/98***	98%	102%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO: 267-3417	
	5.000	km	$ 4,213,643	$ 3,737,737	$ 3,422,976		12/16/98***	92%	77%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO: 457-0526	
RTF 19-2(18)63						APPR	07/15/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C				06/02/98			
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	30.000	mi	$ 1,297,425	$ 1,198,549	$ 1,235,234			92%	83%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.			04/08/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER					05/06/97	PHONE NO: 685-3319	
	5.000	mi	$ 6,452,616	$ 5,598,216	$ 5,359,310		07/10/99***	96%	82%
BR 9012(6)				SLETTEN CONSTRUCTION CO			05/06/97	F.P.M. ARVISH,MIKE	
WARM SPRINGS CREEK - ANACONDA		STRUCTURE & APPROACHES					07/14/97	PHONE NO: 782-9327	
	5.000	mi	$ 561,242	$ 427,713	$ 392,450		11/04/97	100%	100%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 285-4732	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	57%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** BUTTE DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699 (97)			A.M. WELLES, INC.				08/06/97	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH AND STO		MAINTENANCE STOCKPILES					09/16/97	PHONE NO: 586-5074	
	5.000	km	$ 479,330	$ 391,966	$ 390,516		05/31/98	100%	06/01/98
IM-HDP 9240(001) F			MORRISON KNUDSEN CORPORATION				09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 3,467,759		09/29/00***	41%	26%
STPHS 5899(11)			MONTANA LINES, INC				09/04/97	F.P.M. SACKS,RAY	
SAFETY IMPROVEMENTS - HELENA		SAFETY IMPROVEMENTS					04/09/98	PHONE NO: 457-0526	
	5.000	mi	$ 83,831	$ 94,267	$ 146,864		06/04/98	100%	68%
STPHS 0002(249)			OMO CONSTRUCTION INC				10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 685-3319	
	5.000	mi	$ 908,919	$ 727,833	$ 622,259		08/28/98***	85%	51%
STPI 15-2(70)116			RIVERSIDE CONTRACTING, INC.				11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					05/05/98	PHONE NO: 782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	15.000	mi	$ 1,683,701	$ 1,387,396	$ 970,485			70%	54%
SF-STPS 272-1(3)0			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 846-9818	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 1,236,627		08/07/99***	62%	40%
STPS 359-2(4)8			A.M. WELLES, INC.				11/21/97	F.P.M. HELD, TERRY	
CARDWELL-HARRISON DIGOUTS		DIGOUTS,GRADE,AGG.SURFACING,PL ANT MIX SURFACING,SEAL &					03/19/98	PHONE NO: 285-4732	
	5.000	km	$ 672,372	$ 613,678	$ 730,381		02/13/99***	98%	35%
RTS 441-2(2)3			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/01/98	PHONE NO: 457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 920,982	$ 864,764	$ 193,847			22%	18%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 267-3417	
	5.000	mi	$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					/ /	PHONE NO: 267-3417	
	5.000	km	$ 963,139	$ 872,311	$ 8,724		11/23/98***	1%	0%
STPHS 0002(295)				MONTANA LINES, INC			12/11/97	F.P.M. ARVISH,MIKE	
DISTRICT NO.2 - SIGNING AND LU		SIGNING,CHEVRONS,& DELINEATION					04/29/98	PHONE NO: 782-9327	
	5.000	mi	$ 50,903	$ 56,402	$ 40,946		06/04/98	100%	67%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							07/15/98***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 457,076			6%	11%
IM 0002(319)				SLETTEN CONSTRUCTION CO			02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					04/13/98	PHONE NO: 782-9327	
	5.000	km	$ 1,524,526	$ 1,445,585	$ 943,447		08/14/98***	65%	37%
BR 9039(17)				TAMIETTI CONST. CO., INC.			03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES					04/07/98	PHONE NO: 457-0526	
	5.000	mi	$ 423,184	$ 471,719	$ 256,557		07/15/98***	54%	35%
STPP-NH 0002(354)				HIGHWAY SPECIALTIES, INC.			04/07/98	F.P.M. SACKS,RAY	
1998-D2-DURABLE PAVEMENT MARKI		1998-D2-DURABLE PAVEMENT MARKI NGS, EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 457-0526	
	5.000	mi	$ 163,875	$ 143,369	$ 0		10/28/98***	0%	09/01/98
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	5.000	km	$ 1,556,479	$ 1,319,159	$ 16,330		02/01/00***	1%	8%
BR 59-2(6)45				S K CONSTRUCTION, INC.			05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN					05/18/98	PHONE NO: 222-5482	
	5.000	km	$ 920,437	$ 799,257	$ 421,242		10/23/98***	53%	7%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** BUTTE DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 11-1(30)14				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL					05/26/98	PHONE NO: 222-5482	
NH 11-1(31)24							07/10/99***		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL							
CONTRACT TOTAL	10.000	km	$ 1,854,049	$ 1,862,031	$ 366,553			20%	20%
STPP 13-1(27)24				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/17/98	PHONE NO: 685-3319	
	5.000	km	$ 939,662	$ 970,994	$ 271,095		07/04/99***	28%	24%
STPP 87-1(7)0				A-1 PAVING, INC			05/05/98	F.P.M. HELD, TERRY	
QUAKE LAKE - E & W		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/17/98	PHONE NO: 285-4732	
	5.000	km	$ 535,431	$ 598,893	$ 110,685		02/02/99***	18%	7%
STPP 13-1(28)56				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER					06/09/98	PHONE NO: 685-3319	
	5.000	mi	$ 1,008,469	$ 1,124,242	$ 275,200		06/28/99***	24%	20%
IM 15-1(88)86				JIM GILMAN EXCAVATING INC.			06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					/ /	PHONE NO: 267-3417	
	5.000	km	$ 3,306,228	$ 3,098,422	$ 30,986		04/19/00***	1%	0%
STPHS 50-1(15)8				OMO CONSTRUCTION INC			06/11/98	F.P.M. HELD, TERRY	
SAFETY IMPROVEMENTS - GALLATIN		SIGNING,DELINEATION,GUARD RAIL & WIDENING					/ /	PHONE NO: 285-4732	
	5.000	mi	$ 764,603	$ 781,995	$ 7,820		05/04/99***	1%	0%
BUTTE DISTRICT TOTALS			$ 65,371,895	$ 60,289,427	$ 34,549,610			55%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98

DATE:07/08/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPU 5211(6) F			SHUMAKER TRUCKING & EXC, INC.					05/04/95	F.P.M. AAFEDT, RANDY	
10TH STREET BRIDGE REMOVAL GRE		STRUCTURE REMOVAL, ROADWAY OBLITERATION						/ /	PHONE NO: 454-5920	
	5.000 mi			$ 757,860	$ 478,500	$ 4,785		07/15/98***	1%	0%
NH 1-3(27)219 F			D.H. BLATTNER & SONS, INC.					10/12/95	F.P.M. LEO, DENNIS	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER						11/21/95	PHONE NO: 873-8624	
NH 1-3(28)222								07/15/98***		
BROWNING URBAN		PMS, SEAL & COVER								
CONTRACT TOTAL	10.000 mi			$ 10,728,180	$ 10,611,222	$ 11,021,284			97%	141%
STPP 44-1(10)14			S K CONSTRUCTION, INC.				PEND	11/20/95	F.P.M. KLETTE, MIKE	
VALIER-EAST		GR, PMS, SEAL & COVER					11/03/97	02/14/96	PHONE NO: 278-7078	
	5.000 mi			$ 9,295,163	$ 9,337,063	$ 9,936,283		07/15/98***	98%	98%
NH 10-1(15)3			UNITED MAT'LS OF GREAT FALLS				APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP					01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F							APPR	07/15/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP					04/06/98			
CONTRACT TOTAL	10.000 mi			$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	103%
RTF-STPHS 1-3(22)210			SLETTEN CONSTRUCTION CO					02/11/97	F.P.M. LEO, DENNIS	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION						07/10/97	PHONE NO: 873-8624	
	5.000 km			$ 352,062	$ 371,251	$ 361,177		07/15/98***	97%	90%
NH 1-3(34)210 F			A-1 PAVING, INC					05/06/97	F.P.M. LEO, DENNIS	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY						06/02/97	PHONE NO: 873-8624	
STPHS 1-3(37)202								04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS								
CONTRACT TOTAL	10.000 mi			$ 2,716,575	$ 2,614,467	$ 2,142,758			82%	60%
STPP 58-1(11)32			MARVIN A. REHBEIN					06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY						06/26/97	PHONE NO: 278-7931	
	5.000 mi			$ 3,537,056	$ 3,573,762	$ 3,461,608		08/16/99***	97%	93%
BR 9007(16)			FRONTIER-WEST, L.L.C.					07/09/97	F.P.M. AAFEDT, RANDY	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES						08/05/97	PHONE NO: 454-5920	
	5.000 km			$ 1,064,990	$ 999,594	$ 870,746		09/20/98***	87%	96%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** GREAT FALLS DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000 km		$ 4,315,213	$ 4,517,500	$ 1,767,078		01/27/00***	39%	40%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.			09/04/97	F.P.M. WICKMAN, TERRY	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					09/24/97	PHONE NO: 278-7931	
	5.000 km		$ 1,202,345	$ 1,343,608	$ 1,392,516		03/20/99***	98%	83%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 264-5310	
	5.000 km		$ 825,157	$ 781,166	$ 602,535		09/11/98***	77%	65%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000 mi		$ 3,085,650	$ 3,224,000	$ 1,277,061			40%	44%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. AAFEDT, RANDY	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					03/27/98	PHONE NO: 454-5920	
	5.000 km		$ 69,571	$ 69,318	$ 25,833		07/15/98***	37%	10%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 2,236,488	$ 2,175,930	$ 1,612,012			74%	33%
RTF 1-6(21)333				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. BERG, GARY	
JOPLIN - EAST		PLANT MIX OVERLAY,SEAL & COVER					02/16/98	PHONE NO: 265-6821	
	5.000 km		$ 1,849,376	$ 1,873,910	$ 1,790,475		06/30/98	100%	36%
RTS 213-1(8)23				MARVIN A. REHBEIN			11/21/97	F.P.M. WICKMAN, TERRY	
38 KM NW OF CUT BANK-NW		PLANT MIX OVERLAY,SEAL & COVER					04/13/98	PHONE NO: 278-7931	
	5.000 km		$ 1,047,575	$ 1,032,404	$ 948,680		06/12/98	100%	20%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 241-1(7)32				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. BERG, GARY	
TURNER - NORTH		PLANT MIX OVERLAY,SEAL & COVER					04/06/98	PHONE NO: 265-6821	
	5.000	km	$ 701,952	$ 645,107	$ 213,416		09/29/98***	33%	10%
NHIMSTPUSTPPSTPS 0002(355)				HIGHWAY SPECIALTIES, INC.			03/11/98	F.P.M. AAFEDT, RANDY	
1998-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					05/28/98	PHONE NO: 454-5920	
	5.000	km	$ 626,049	$ 553,303	$ 98,278		07/20/98***	18%	39%
STPHS 0002(256)				MONTANA LINES, INC			04/07/98	F.P.M. WICKMAN, TERRY	
ELECTRICAL IMPROVEMENTS - STAT		ELECTRICAL IMPROVEMENTS & WHEELCHAIR RAMPS					05/05/98	PHONE NO: 278-7931	
	5.000	km	$ 79,786	$ 87,812	$ 59,544		06/17/98	100%	29%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					/ /	PHONE NO: 264-5310	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 0		05/09/01***	0%	0%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					/ /	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	mi	$ 1,613,858	$ 1,997,074	$ 19,972			1%	0%
GREAT FALLS DISTRICT TOTALS			$ 55,292,748	$ 55,064,597	$ 41,164,204			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SF-STPS 447-1(11)12				S K CONSTRUCTION, INC.			11/14/96	F.P.M. MARTIN, DOUGLAS	
12 MI.S OF ROSEBUD SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER					03/20/97	PHONE NO: 233-3604	
RTS 446-1(1)0							04/23/98		
CARTERVILLE-SOUTH		GR., AGG. SURF., PMS AND SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 2,514,661	$ 2,341,741	$ 2,298,795			100%	129%
BR 25-1(24)46				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000	km	$ 4,166,617	$ 4,538,099	$ 3,866,346		07/15/98***	85%	76%
NH 1-10(36)645				DIAMOND CONSTRUCTION, INC.			12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000	km	$ 2,003,175	$ 1,942,007	$ 1,879,325		07/15/98***	97%	96%
BR 9053(16)				SLETTEN CONSTRUCTION CO			12/12/96	F.P.M. PISK, RANDAL	
MILK RIVER-SOUTHWEST OF GLASGO		GR., AGG. SURF., STEEL BEAM BRIDGE					01/20/97	PHONE NO: 228-9478	
	5.000	km	$ 1,128,674	$ 1,015,866	$ 1,016,283		05/11/98	100%	107%
RTS 201-2(9)46				RIVERSIDE CONTRACTING, INC.		APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO: 233-3628	
RTS 202-1(1)0							07/15/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	35.000	km	$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-6(44)212				COP CONSTRUCTION CO.		APPR	02/11/97	F.P.M. BACON, DAVID	
DRY CREEK - GLENDIVE		BRIDGE DECK OVERLAY				02/03/98	05/16/97	PHONE NO: 377-2877	
	5.000	km	$ 531,182	$ 448,158	$ 717,887		06/05/98	100%	90%

*** ESTIMATED COMPLETION DATE

TANA

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** GLENDIVE DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-5(27)163			PRINCE, INC					02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING						05/29/97	PHONE NO: 377-2877	
	5.000	mi		$ 4,126,755	$ 3,967,318	$ 3,662,081		02/13/99***	92%	136%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC					04/08/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES						06/25/97	PHONE NO: 233-3612	
	5.000	mi		$ 4,538,454	$ 4,371,371	$ 4,399,515		05/23/99***	98%	99%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	10.000	km		$ 8,632,439	$ 7,527,667	$ 2,585,336			34%	63%
NH 94-7(20)242			CENTURY COMPANIES, INC.					06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO: 377-2877	
	5.000	km		$ 791,296	$ 831,667	$ 802,374		08/23/98***	96%	98%
RTF 18-1(13)43			E.H. OFTEDAL AND SONS, INC.				APPR	06/03/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/02/98	06/25/97	PHONE NO: 233-3608	
	5.000	km		$ 5,301,819	$ 4,774,680	$ 4,798,946		04/07/00***	98%	69%
BR 9053(14)			SLETTEN CONSTRUCTION CO					06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS						07/21/97	PHONE NO: 228-9478	
	5.000	mi		$ 1,436,115	$ 1,196,071	$ 964,676		07/15/98***	81%	76%
IM 0002(64)			OMO CONSTRUCTION INC					07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING						08/27/97	PHONE NO: 377-2877	
	5.000	km		$ 1,471,945	$ 1,237,689	$ 1,214,180		09/27/98***	98%	85%
SMP 3899(97)			PRINCE, INC					07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE						09/16/97	PHONE NO: 233-3612	
	5.000	km		$ 438,625	$ 409,000	$ 330,606		07/15/98***	81%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO: 233-3612	
	5.000	mi		$ 1,516,511	$ 1,577,312	$ 1,098,415		12/31/98***	70%	83%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** GLENDIVE DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NHIMSTPPSTPS 0002(316)			ACCENT STRIPE INC					08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						06/08/98	PHONE NO: 228-9478	
	5.000	km		$ 772,515	$ 699,244	$ 371,311		09/09/98***	53%	87%
STPS 332-1(7)12			S K CONSTRUCTION, INC.					08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER						09/30/97	PHONE NO: 233-3604	
	5.000	km		$ 2,644,091	$ 2,614,087	$ 2,010,334		09/26/99***	77%	69%
IM 94-3(50)115			EMPIRE SAND AND GRAVEL CO.,INC					10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER						11/06/97	PHONE NO: 233-3612	
	5.000	km		$ 2,643,975	$ 2,369,369	$ 689,819		06/16/99***	29%	50%
STPN 20-2(16)33			PRINCE, INC					11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER						04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64								11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER								
STPN 62-1(9)2										
CULBERTSON - SOUTH		PLANT MIX OVERLAY								
CONTRACT TOTAL	15.000	km		$ 2,365,515	$ 2,205,620	$ 611,343			28%	42%
STPN 1-9(34)508			PRINCE, INC					11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER						/ /	PHONE NO: 228-9478	
	5.000	km		$ 668,283	$ 595,221	$ 0		07/23/98***	0%	63%
RTS 489-1(4)0			PRINCE, INC					12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER						03/17/98	PHONE NO: 233-3604	
RTF 39-1(24)24								09/18/98***		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 1,756,800	$ 1,688,602	$ 1,339,001			79%	56%
RTS 350-1(1)0			CENTURY COMPANIES, INC.					12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.						05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0								08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER								
RTS 516-1(2)0										
COALRIDGE - SOUTH		LEVELING,SEAL & COVER								
RTS 517-1(2)0										
JCT MT 16 - EAST		LEVELING,SEAL & COVER								
CONTRACT TOTAL	20.000	km		$ 1,027,901	$ 1,009,780	$ 201,230			20%	43%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** GLENDIVE DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							07/28/98***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000	mi	$ 9,621,931	$ 10,272,572	$ 2,359,922			23%	19%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 6,260,118	$ 5,418,325	$ 98,824		07/15/98***	2%	4%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000	km	$ 491,240	$ 426,221	$ 4,263		07/15/98***	1%	0%
NH 1-10(39)591				MONTANA LINES, INC			05/05/98	F.P.M. ARTHUR, RONALD T.	
US 2 & MT 25 INT - WOLF POINT		STRIPING AND SIGNING					/ /	PHONE NO: 787-5701	
	5.000	km	$ 182,580	$ 206,727	$ 2,067		07/15/98***	1%	0%
NH 37-2(19)62				EMPIRE SAND AND GRAVEL CO.,INC			05/05/98	F.P.M. SWANSON, ROBERT E.	
ASHLAND-EAST		CRACK SEAL,PL MIX LEVELING,SEA L & COVER					06/15/98	PHONE NO: 233-3608	
	5.000	km	$ 471,078	$ 444,444	$ 102,154		07/15/98***	23%	20%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000	km	$ 4,831,030	$ 5,719,274	$ 747,518		07/09/99***	13%	7%
IM 94-4(56)129				MARK RITE LINES OF MONT., INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
MILES CITY-EAST & WEST		CRACK SEALING					06/29/98	PHONE NO: 377-2877	
IM 94-4(57)143							03/20/99***		
BAKER INTERCHANGE-EAST		CRACK SEALING							
IM 94-6(45)191									
DAWSON COUNTY LINE-EAST		CRACK SEALING							
CONTRACT TOTAL	15.000	km	$ 240,536	$ 191,679	$ 12,464			7%	13%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					/ /	PHONE NO: 228-9478	
	5.000	km	$ 840,288	$ 916,037	$ 9,158		01/06/00***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** GLENDIVE DISTRICT ***

DATE:07/08/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-8(22)453			L. SCANLAN CONTRACTOR				06/11/98	F.P.M. PISK, RANDAL	
WEST OF DODSON		CULVERT INSTALLATION & SURFACI NG					/ /	PHONE NO: 228-9478	
	5.000	mi	$ 180,518	$ 223,657	$ 2,237		04/05/99***	1%	0%
BH 9009(6)			EDWARD T COPPS CONST.				06/11/98	F.P.M. BACON, DAVID	
POWDER RIVER-SE OF LOCATE		GUARDRAIL & SIGNING					/ /	PHONE NO: 377-2877	
	5.000	mi	$ 361,843	$ 382,114	$ 0		04/03/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 77,622,332	$ 75,066,008	$ 41,732,636			55%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.				06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO: 670-4062	
	5.000 mi		$ 531,904	$ 361,046	$ 331,838		07/15/98***	92%	10/15/94
NH 14-5(13)167 F			S K CONSTRUCTION, INC.			PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER				01/22/97	08/05/95	PHONE NO: 670-3739	
NH 16-2(7)46 F						PEND	07/15/98***		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.				04/15/97			
CONTRACT TOTAL	10.000 mi		$ 3,151,104	$ 3,194,053	$ 3,619,145			98%	114%
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.				03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO: 670-3735	
	5.000 mi		$ 4,193,928	$ 4,891,892	$ 5,227,468		07/15/98***	98%	111%
IM 90-8(136)446 F			EMPIRE SAND AND GRAVEL CO.,INC				05/02/96	F.P.M. SHUPAK,TOM	
WEST BILLINGS INTERCHANGE-ABUT		ABUTMENT WALLS					06/03/96	PHONE NO: 670-4054	
IM 90-8(131)450						PEND	04/27/98		
27TH-LOCKWOOD		HOT RECYCLED PMS OVERLAY, SEAL & COVER, BR. DECK REHAB.				04/14/97			
CONTRACT TOTAL	10.000 mi		$ 7,207,729	$ 6,228,229	$ 7,581,084			100%	203%
NH 53-1(18)16 F			EMPIRE SAND AND GRAVEL CO.,INC				07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					08/02/96	PHONE NO: 670-4059	
	5.000 km		$ 9,982,965	$ 9,698,698	$ 10,018,033		10/22/98***	98%	93%
STPP 45-1(14)0			S K CONSTRUCTION, INC.				10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO: 670-3734	
	5.000 mi		$ 5,945,331	$ 5,478,423	$ 5,495,453		02/11/99***	98%	92%
IM 0002(65)			OMO CONSTRUCTION INC				12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 670-4059	
	5.000 km		$ 2,983,689	$ 2,633,050	$ 2,191,861		07/15/98***	83%	78%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC			PEND	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				10/24/97	06/16/97	PHONE NO: 670-3739	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 993,100		07/15/98***	91%	83%

*** ESTIMATED COMPLETION DATE

ANA S

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9002(11)				COP CONSTRUCTION CO.			06/03/97	F.P.M. STUDEBAKER, RAYMOND	
LITTLE BIGHORN RIVER - SW WYOL		STRUCTURE AND APPROACHES					08/08/97	PHONE NO: 670-4062	
	5.000 mi		$ 332,693	$ 336,154	$ 323,091		04/04/98	100%	75%
IMNHSTPPSTPXSTPU 0002(317)				ACCENT STRIPE INC			08/06/97	F.P.M. TILZEY, RONALD	
1997-D5-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					05/07/98	PHONE NO: 670-4057	
	5.000 mi		$ 309,150	$ 299,223	$ 274,081		06/05/98	100%	73%
STPN 14-3(10)101				CENTURY COMPANIES, INC.			11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER					11/07/97	PHONE NO: 670-3739	
	5.000 km		$ 755,444	$ 664,792	$ 117,716		08/17/98***	18%	23%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					04/16/98	PHONE NO: 670-4059	
	5.000 km		$ 1,540,472	$ 1,328,382	$ 945,353		12/19/98***	71%	38%
ER 421-1(2)1				M K WEEDEN CONSTRUCTION, INC.			11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL					11/26/97	PHONE NO: 670-4054	
	5.000 km		$ 930,708	$ 482,910	$ 578,107		08/25/98***	98%	57%
RTF 4-1(17)43				JTL GROUP, INC.-BILLINGS			11/21/97	F.P.M. SLOE, DAVID A.	
ROCKVALE - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER					04/16/98	PHONE NO: 670-3738	
STPN 4-1(18)34							10/10/98***		
FROMBERG-NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 1,865,342	$ 1,401,160	$ 1,224,302			87%	33%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					05/21/98	PHONE NO: 670-4057	
NH 57-5(21)179							10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,041,480	$ 1,864,510	$ 1,222,542			66%	48%
RTS 400-1(1)0				CENTURY COMPANIES, INC.			11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					02/04/98	PHONE NO: 670-3739	
	5.000 km		$ 447,365	$ 394,515	$ 308,790		08/05/98***	78%	56%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/98

DATE:07/08/98 *** BILLINGS DISTRICT *** PAGE NO: 20

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9052(12)				TIMBER MOUNTAIN EXCAVATION,INC			03/11/98	F.P.M. STUDEBAKER, RAYMOND	
N. E.OF BIGHORN		PIPE & APPROACHES					04/09/98	PHONE NO: 670-4062	
	5.000	km	$ 59,435	$ 51,788	$ 6,236		05/20/98	100%	17%
NH-STPP-IM 0002(357)				ACCENT STRIPE INC			04/07/98	F.P.M. STUDEBAKER, RAYMOND	
1998-D5-DURABLE PAVEMENT MARKI		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS					05/08/98	PHONE NO: 670-4062	
	5.000	mi	$ 235,850	$ 227,575	$ 175,902		07/15/98***	77%	9%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					/ /	PHONE NO: 670-3738	
	5.000	mi	$ 14,524,331	$ 15,444,134	$ 154,441		10/06/01***	1%	0%
BILLINGS DISTRICT TOTALS			$ 58,258,383	$ 56,071,940	$ 40,788,542			68%	
TOTALS FOR ALL PROJECTS:			$348,486,758	$333,674,746	$224,286,471			65%	

S
625 T04
H3cy
7/31/98
MONTANA STATE LIBRARY
3 0864 0014 0495 6
STATE DOCUMENTS COLLECTION
SEP 17 1999
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98
*** MISSOULA DISTRICT ***

DATE:08/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.			APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000 mi		$ 9,983,036	$ 9,756,496	$ 10,578,940		08/14/98***	98%	101%
STPP S2-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO: 755-8557	
	5.000 km		$ 7,060,321	$ 6,111,294	$ 5,985,964		05/02/99***	98%	90%
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO: 523-5864	
STPX 32758(2)							08/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.000 mi		$ 10,016,426	$ 7,153,914	$ 7,230,828			98%	89%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.			APPR	04/08/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES				04/28/98	04/21/97	PHONE NO: 755-8559	
	5.000 km		$ 7,487,036	$ 6,678,786	$ 7,452,017		07/17/99***	98%	88%
NH-CM 0002(216)			COP CONSTRUCTION CO.			APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000 mi		$ 6,497,408	$ 5,111,000	$ 4,254,800		02/06/99***	83%	82%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000 km		$ 1,769,267	$ 1,764,482	$ 817,589		08/14/98***	46%	62%
BR 9015(17)			DICK ANDERSON CONSTRUCTION,INC				05/06/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO: 257-3395	
	5.000 km		$ 713,112	$ 605,364	$ 558,511		08/14/98***	92%	89%
PLH 5-3(63)125 F			SCHELLINGER CONST CO.,INC.				07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO: 752-0531	
	5.000 mi		$ 3,845,312	$ 3,367,055	$ 3,407,283		09/20/99***	98%	99%
NH 24-1(43)32			KEENEY CONSTRUCTION				08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO: 523-5863	
	5.000 km		$ 801,957	$ 786,804	$ 763,663		10/25/98***	97%	94%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98

DATE:08/12/98 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 382-1(9)4			A-1 PAVING, INC					08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER						09/15/97	PHONE NO: 523-5864	
	5.000	km		$ 1,518,539	$ 1,516,575	$ 1,508,935		03/12/99***	99%	83%
STPP 6-1(61)109			SCHELLINGER CONST CO.,INC.					10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING						10/22/97	PHONE NO: 523-5864	
	5.000	mi		$ 6,930,658	$ 7,425,610	$ 6,155,898		10/16/00***	83%	37%
SMP 3199(97)			RIGHT WAY CONSTRUCTION					10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE						04/20/98	PHONE NO: 523-5863	
	5.000	km		$ 391,160	$ 339,372	$ 276,356		08/14/98***	81%	06/30/98
STPN 24-1(48)32			HERB RICHARDS CONSTRUCTION					11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER						/ /	PHONE NO: 755-8566	
	5.000	km		$ 337,487	$ 319,426	$ 3,195		08/02/98***	1%	50%
STPN 1-2(91)134			A-1 PAVING, INC					11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER						04/16/98	PHONE NO: 755-8557	
STPN 38-1(8)0								08/14/98***		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER								
STPN 5-2(81)79										
ELMO - NORTH		SEAL & COVER								
CONTRACT TOTAL	15.000	km		$ 722,640	$ 692,858	$ 708,861			98%	49%
STPN 5-1(19)1			JENSEN PAVING					11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER						08/04/98	PHONE NO: 523-5864	
STPN 5-1(20)6								09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 1,761,333	$ 1,683,885	$ 259,300			15%	52%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION					11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE						01/26/98	PHONE NO: 523-5863	
	5.000	km		$ 10,496,431	$ 11,767,435	$ 6,241,912		01/21/01***	53%	26%
IM 90-1(119)74			RIVERSIDE CONTRACTING, INC.				PEND	11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER					07/30/98	01/25/98	PHONE NO: 523-5877	
RTS 507-1(6)0								09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 4,122,922	$ 4,307,491	$ 4,227,730			98%	51%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							10/04/98***		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,521,049	$ 1,342,983	$ 1,283,559			96%	40%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/22/98	PHONE NO: 755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	10.000	km	$ 1,032,848	$ 890,441	$ 862,975			97%	28%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					/ /	PHONE NO: 755-8566	
RTF 24-1(47)12							08/14/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 472,495	$ 438,310	$ 4,386			1%	28%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					06/18/98	PHONE NO: 755-8566	
	5.000	km	$ 307,939	$ 255,357	$ 186,593		08/18/98***	73%	70%
STPHS 0002(346)				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG					04/07/98	PHONE NO: 755-8559	
	5.000	mi	$ 526,892	$ 498,888	$ 396,224		12/07/98***	79%	91%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 1,639,509			44%	25%
STPPNHSTPSIMSTPX 0002(353)				ACCENT STRIPE INC			03/11/98	F.P.M. ROEDEL, DONALD	
1998-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					07/13/98	PHONE NO: 755-8559	
	5.000	km	$ 517,340	$ 482,499	$ 177,224		01/24/99***	37%	67%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98
*** MISSOULA DISTRICT ***

DATE:08/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					06/02/98	PHONE NO: 755-8559	
	5.000 km		$ 484,419	$ 461,144	$ 220,220		01/17/99***	48%	32%
RTS 9045(20)				KEYSTONE CONSTRUCTION			04/07/98	F.P.M. KALBERG, J. GARY	
CABINET GORGE - 2KM N.E. NOXON		BRIDGE REHABILITATION					05/21/98	PHONE NO: 257-3395	
	5.000 km		$ 169,010	$ 209,327	$ 96,048		03/18/99***	46%	63%
ER 52-1(15)28				A-1 PAVING, INC			05/05/98	F.P.M. MITCHELL, JAMES D.	
FLOOD REPAIR - WOODS BAY		GUARD RAIL,GRADING & PLANT MIX SURF.					07/09/98	PHONE NO: 755-8557	
	5.000 mi		$ 73,567	$ 64,167	$ 19,248		01/31/99***	30%	60%
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000 km		$ 128,030	$ 136,579	$ 41,499		03/09/99***	30%	27%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/29/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000 km		$ 1,715,144	$ 1,918,703	$ 248,887			13%	8%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					/ /	PHONE NO: 752-0531	
	5.000 km		$ 1,692,761	$ 1,529,771	$ 15,297		04/01/00***	1%	0%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					/ /	PHONE NO: 523-5864	
	5.000 mi		$ 362,047	$ 369,998	$ 3,700		04/11/99***	1%	0%
SMP 3199(98)				SCHELLINGER CONST CO.,INC.			07/07/98	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					/ /	PHONE NO: 523-5863	
	5.000 mi		$ 627,000	$ 513,550	$ 0		06/06/99***	0%	12/01/98
MISSOULA DISTRICT TOTALS			$ 87,537,483	$ 82,234,180	$ 65,627,149			77%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(62)				OMO CONSTRUCTION INC		PEND	11/20/95	F.P.M. O'BRIEN,MURRAY	
INTERSTATE SIGNING - BUTTE		SIGNING & SIGN SUPPORT UPGRADE				10/20/97	03/18/96	PHONE NO: 846-9818	
	5.000	mi	$ 5,809,670	$ 5,551,624	$ 6,147,510		08/03/98	100%	101%
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 4,293,539		11/10/98***	98%	106%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO: 267-3417	
	5.000	mi	$ 4,213,643	$ 3,737,737	$ 3,686,981		12/16/98***	99%	85%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO: 457-0526	
RTF 19-2(18)63						APPR	08/14/98***		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C				06/02/98			
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	30.000	mi	$ 1,297,425	$ 1,198,549	$ 1,341,970			97%	96%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.		PEND	04/08/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER				07/29/98	05/06/97	PHONE NO: 685-3319	
	5.000	mi	$ 6,452,616	$ 5,598,216	$ 5,517,231		07/10/99***	99%	92%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 285-4732	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 2,834,730		06/18/99***	71%	76%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 4,143,140		09/29/00***	49%	36%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 0002(249)			OMO CONSTRUCTION INC				10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 685-3319	
	5.000 mi		$ 908,919	$ 727,833	$ 655,030		08/28/98***	90%	72%
STPI 15-2(70)116			RIVERSIDE CONTRACTING, INC.				11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					05/05/98	PHONE NO: 782-9327	
STPI 90-5(53)240							11/02/98***		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,683,701	$ 1,387,396	$ 1,409,073			83%	72%
SF-STPS 272-1(3)0			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 846-9818	
	5.000 km		$ 2,052,879	$ 1,990,695	$ 1,372,717		08/07/99***	69%	55%
RTS 441-2(2)3			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/01/98	PHONE NO: 457-0526	
RTF 8-1(20)0							10/01/98***		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 920,982	$ 864,764	$ 943,363			97%	50%
RTS 324-1(1)0			JIM GILMAN EXCAVATING INC.				11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 267-3417	
	5.000 mi		$ 682,262	$ 645,918	$ 6,460		09/26/98***	1%	0%
RTF 46-2(10)8			BLAHNIK CONSTRUCTION, INC.				11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					06/29/98	PHONE NO: 267-3417	
	5.000 km		$ 963,139	$ 872,311	$ 175,716		06/29/98	100%	0%
IM 15-1(87)64			RIVERSIDE CONTRACTING, INC.				02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000 km		$ 8,892,290	$ 7,211,151	$ 953,835			13%	20%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 0002(319)				SLETTEN CONSTRUCTION CO			02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					04/13/98	PHONE NO: 782-9327	
	5.000	km	$ 1,524,526	$ 1,445,585	$ 1,285,768		10/26/99***	89%	49%
BR 9039(17)				TAMIETTI CONST. CO., INC.			03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES					04/07/98	PHONE NO: 457-0526	
	5.000	mi	$ 423,184	$ 471,719	$ 273,171		01/17/99***	58%	50%
STPP-NH 0002(354)				HIGHWAY SPECIALTIES, INC.			04/07/98	F.P.M. SACKS,RAY	
1998-D2-DURABLE PAVEMENT MARKI		1998-D2-DURABLE PAVEMENT MARKI NGS, EPOXY PAVEMENT MARKINGS					/ /	PHONE NO: 457-0526	
	5.000	mi	$ 163,875	$ 143,369	$ 0		09/01/98***	0%	09/01/98
STPU 1809(4)				HOLLOW CONTRACTING			05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	5.000	km	$ 1,556,479	$ 1,319,159	$ 323,021		02/01/00***	24%	20%
BR 59-2(6)45				S K CONSTRUCTION, INC.			05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN					05/18/98	PHONE NO: 222-5482	
	5.000	km	$ 920,437	$ 799,257	$ 665,196		12/03/99***	83%	25%
NH 11-1(30)14				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL					05/26/98	PHONE NO: 222-5482	
NH 11-1(31)24							07/10/99***		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL							
CONTRACT TOTAL	10.000	km	$ 1,854,049	$ 1,862,031	$ 1,503,979			81%	52%
STPP 13-1(27)24				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/17/98	PHONE NO: 685-3319	
	5.000	km	$ 939,662	$ 970,994	$ 799,560		07/04/99***	82%	67%
STPP 87-1(7)0				A-1 PAVING, INC			05/05/98	F.P.M. HELD, TERRY	
QUAKE LAKE - E & W		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/17/98	PHONE NO: 285-4732	
	5.000	km	$ 535,431	$ 598,893	$ 110,685		02/02/99***	18%	49%
STPP 13-1(28)56				RIVERSIDE CONTRACTING, INC.			05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER					06/09/98	PHONE NO: 685-3319	
	5.000	mi	$ 1,008,469	$ 1,124,242	$ 304,443		06/28/99***	27%	52%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98

DATE:08/12/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.					06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.						07/22/98	PHONE NO: 267-3417	
	5.000	km		$ 3,306,228	$ 3,098,422	$ 59,987		04/19/00***	2%	7%
STPHS 50-1(15)8			OMO CONSTRUCTION INC					06/11/98	F.P.M. HELD, TERRY	
SAFETY IMPROVEMENTS - GALLATIN		SIGNING,DELINEATION,GUARD RAIL & WIDENING						07/06/98	PHONE NO: 285-4732	
	5.000	km		$ 764,603	$ 781,995	$ 305,825		05/04/99***	39%	17%
STPP 13-1(26)49			RIVERSIDE CONTRACTING, INC.					07/07/98	F.P.M. BRAZILL,WILLIAM	
ENNIS-MAIN STREET		GR.,AGG.SURF.,PL.MIX SURF,SEAL & COVER						07/27/98	PHONE NO: 685-3319	
	5.000	mi		$ 496,084	$ 472,002	$ 124,139		03/21/99***	26%	0%
BUTTE DISTRICT TOTALS				$ 64,020,301	$ 59,177,402	$ 39,237,071			65%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-3(27)219 F			D.H. BLATTNER & SONS, INC.					10/12/95	F.P.M. LEO, DENNIS	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER						11/21/95	PHONE NO: 873-8624	
NH 1-3(28)222								08/14/98***		
BROWNING URBAN		PMS, SEAL & COVER								
CONTRACT TOTAL	10.000	mi		$ 10,728,180	$ 10,611,222	$ 11,124,330			98%	148%
STPP 44-1(10)14			S K CONSTRUCTION, INC.				APPR	11/20/95	F.P.M. KLETTE, MIKE	
VALIER-EAST		GR, PMS, SEAL & COVER					06/11/98	02/14/96	PHONE NO: 278-7078	
	5.000	mi		$ 9,295,163	$ 9,337,063	$ 9,936,283		08/07/98	100%	98%
NH 10-1(15)3			UNITED MAT'LS OF GREAT FALLS				APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP					01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F							APPR	08/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP					04/06/98			
CONTRACT TOTAL	10.000	mi		$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	103%
RTF-STPHS 1-3(22)210			SLETTEN CONSTRUCTION CO					02/11/97	F.P.M. LEO, DENNIS	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION						07/10/97	PHONE NO: 873-8624	
	5.000	km		$ 352,062	$ 371,251	$ 361,177		08/14/98***	97%	97%
NH 1-3(34)210 F			A-1 PAVING, INC					05/06/97	F.P.M. LEO, DENNIS	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY						06/02/97	PHONE NO: 873-8624	
STPHS 1-3(37)202								04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS								
CONTRACT TOTAL	10.000	mi		$ 2,716,575	$ 2,614,467	$ 2,223,002			85%	71%
STPP 58-1(11)32			MARVIN A. REHBEIN				APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY					07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	mi		$ 3,537,056	$ 3,573,762	$ 3,496,729		08/16/99***	98%	96%
BR 9007(16)			FRONTIER-WEST, L.L.C.					07/09/97	F.P.M. AAFEDT, RANDY	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES						08/05/97	PHONE NO: 454-5920	
	5.000	km		$ 1,064,990	$ 999,594	$ 875,897		09/20/98***	88%	97%
IM 15-5(93)256			EMPIRE SAND AND GRAVEL CO.,INC					09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY						11/04/97	PHONE NO: 454-5921	
	5.000	km		$ 4,315,213	$ 4,517,500	$ 1,833,233		01/27/00***	41%	58%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.		PEND	09/04/97	F.P.M. WICKMAN, TERRY	
CUT BANK - NORTH		WIDENING,PMS OVERLAY				07/31/98	09/24/97	PHONE NO: 278-7931	
	5.000	km	$ 1,202,345	$ 1,343,608	$ 1,400,144		03/20/99***	98%	93%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 264-5310	
	5.000	km	$ 825,157	$ 781,166	$ 616,601		09/11/98***	79%	83%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 1,278,063			40%	64%
NH 10-2(25)41				CENTRAL ELECTRIC			11/21/97	F.P.M. AAFEDT, RANDY	
INTERSECTION LIGHTING - NORTH		LIGHTING,FLASHER,MEDIAN CURB & SIGNING					03/27/98	PHONE NO: 454-5920	
	5.000	km	$ 69,571	$ 69,318	$ 25,833		08/04/98	100%	10%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 1,862,180			86%	48%
NHIMSTPUSTPPSTPS 0002(355)				HIGHWAY SPECIALTIES, INC.			03/11/98	F.P.M. AAFEDT, RANDY	
1998-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					05/28/98	PHONE NO: 454-5920	
	5.000	km	$ 626,049	$ 553,303	$ 98,278		01/15/99***	18%	52%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 264-5310	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 54,439		05/09/01***	1%	6%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					/ /	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	km	$ 1,613,858	$ 1,997,074	$ 19,972			1%	6%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX		SURFACE,SEAL & COVER			07/27/98	PHONE NO: 873-8624	
	5.000 mi		$ 7,085,715	$ 6,645,093	$ 0		05/27/01***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 57,941,914	$ 57,591,957	$ 38,764,327			64%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000 km		$ 4,166,617	$ 4,538,099	$ 3,893,522		08/14/98***	86%	83%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000 km		$ 2,003,175	$ 1,942,007	$ 1,883,721		08/14/98***	97%	103%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.			APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO: 233-3628	
RTS 202-1(1)0							08/14/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	35.000 km		$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-5(27)163			PRINCE, INC				02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO: 377-2877	
	5.000 mi		$ 4,126,755	$ 3,967,318	$ 3,674,914		02/13/99***	93%	136%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC			APPR	04/08/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES				06/11/98	06/25/97	PHONE NO: 233-3612	
	5.000 mi		$ 4,538,454	$ 4,371,371	$ 4,404,306		07/06/98	100%	99%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.				06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	10.000 km		$ 8,632,439	$ 7,527,667	$ 2,853,141			38%	70%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 94-7(20)242			CENTURY COMPANIES, INC.					06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO: 377-2877	
	5.000	km		$ 791,296	$ 831,667	$ 803,219		08/23/98***	97%	98%
RTF 18-1(13)43			E.H. OFTEDAL AND SONS, INC.				APPR	06/03/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS					06/02/98	06/25/97	PHONE NO: 233-3608	
	5.000	km		$ 5,301,819	$ 4,774,680	$ 4,910,036		04/07/00***	98%	80%
BR 9053(14)			SLETTEN CONSTRUCTION CO					06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS						07/21/97	PHONE NO: 228-9478	
	5.000	mi		$ 1,436,115	$ 1,196,071	$ 992,365		08/14/98***	83%	87%
IM 0002(64)			OMO CONSTRUCTION INC				PEND	07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					07/29/98	08/27/97	PHONE NO: 377-2877	
	5.000	km		$ 1,471,945	$ 1,237,689	$ 1,214,180		09/27/98***	98%	85%
SMP 3899(97)			PRINCE, INC					07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE						09/16/97	PHONE NO: 233-3612	
	5.000	km		$ 438,625	$ 409,000	$ 330,606		08/14/98***	81%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO: 233-3612	
	5.000	mi		$ 1,516,511	$ 1,577,312	$ 1,264,830		12/31/98***	80%	98%
NHIMSTPPSTPS 0002(316)			ACCENT STRIPE INC					08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS						06/08/98	PHONE NO: 228-9478	
	5.000	km		$ 772,515	$ 699,244	$ 607,084		07/11/98	100%	87%
STPS 332-1(7)12			S K CONSTRUCTION, INC.					08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER						09/30/97	PHONE NO: 233-3604	
	5.000	km		$ 2,644,091	$ 2,614,087	$ 2,034,210		09/26/99***	78%	77%
IM 94-3(50)115			EMPIRE SAND AND GRAVEL CO.,INC					10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER						11/06/97	PHONE NO: 233-3612	
	5.000	km		$ 2,643,975	$ 2,369,369	$ 785,737		06/16/99***	33%	74%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 611,343			28%	57%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					07/09/98	PHONE NO: 228-9478	
	5.000	km	$ 668,283	$ 595,221	$ 141,170		08/01/98	100%	63%
RTS 489-1(4)0				PRINCE, INC			12/11/97	F.P.M. MARTIN, DOUGLAS	
KINSEY - SOUTHWEST		LEVELING,SEAL & COVER					03/17/98	PHONE NO: 233-3604	
RTF 39-1(24)24						PEND	07/30/98		
COLSTRIP - NORTH		PLANT MIX OVERLAY,SEAL & COVER				07/31/98			
CONTRACT TOTAL	10.000	km	$ 1,756,800	$ 1,688,602	$ 1,683,942			100%	56%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0							08/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 1,027,901	$ 1,009,780	$ 389,614			39%	73%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000	mi	$ 9,621,931	$ 10,272,572	$ 3,051,414			30%	27%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 6,260,118	$ 5,418,325	$ 362,134		01/05/01***	7%	16%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP-STPS-NH-IM 0002(356)			HIGHWAY SPECIALTIES, INC.					05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						/ /	PHONE NO: 377-2877	
	5.000	km		$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	0%
NH 1-10(39)591			MONTANA LINES, INC					05/05/98	F.P.M. ARTHUR, RONALD T.	
US 2 & MT 25 INT - WOLF POINT		STRIPING AND SIGNING						/ /	PHONE NO: 787-5701	
	5.000	km		$ 182,580	$ 206,727	$ 2,067		01/25/99***	1%	0%
NH 37-2(19)62			EMPIRE SAND AND GRAVEL CO.,INC					05/05/98	F.P.M. SWANSON, ROBERT E.	
ASHLAND-EAST		CRACK SEAL,PL MIX LEVELING,SEA L & COVER						06/15/98	PHONE NO: 233-3608	
	5.000	km		$ 471,078	$ 444,444	$ 102,154		03/19/99***	23%	62%
NH 1-9(30)565			A-1 PAVING, INC					05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER						06/01/98	PHONE NO: 228-9478	
	5.000	km		$ 4,831,030	$ 5,719,274	$ 1,352,291		09/01/01***	24%	19%
IM 94-4(56)129			MARK RITE LINES OF MONT., INC.					05/05/98	F.P.M. LAUCKNER, JAMES	
MILES CITY-EAST & WEST		CRACK SEALING						06/29/98	PHONE NO: 377-2877	
IM 94-4(57)143								03/20/99***		
BAKER INTERCHANGE-EAST		CRACK SEALING								
IM 94-6(45)191										
DAWSON COUNTY LINE-EAST		CRACK SEALING								
CONTRACT TOTAL	15.000	km		$ 240,536	$ 191,679	$ 83,041			43%	33%
ER 99-1(1)15			COP CONSTRUCTION CO.					06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER						/ /	PHONE NO: 228-9478	
	5.000	km		$ 840,288	$ 916,037	$ 9,158		01/06/00***	1%	10%
NH 1-8(22)453			L. SCANLAN CONTRACTOR					06/11/98	F.P.M. PISK, RANDAL	
WEST OF DODSON		CULVERT INSTALLATION & SURFACI NG						/ /	PHONE NO: 228-9478	
	5.000	mi		$ 180,518	$ 223,657	$ 2,237		04/05/99***	1%	0%
BH 9009(6)			EDWARD T COPPS CONST.					06/11/98	F.P.M. BACON, DAVID	
POWDER RIVER-SE OF LOCATE		GUARDRAIL & SIGNING						/ /	PHONE NO: 377-2877	
	5.000	mi		$ 361,843	$ 382,114	$ 0		04/03/99***	0%	13%
GLENDIVE DISTRICT TOTALS				$ 73,447,815	$ 71,260,243	$ 40,982,927			58%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.					06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS						08/09/94	PHONE NO: 252-7329	
	5.000	mi		$ 531,904	$ 361,046	$ 349,686		08/14/98***	97%	10/15/94
NH 14-5(13)167 F			S K CONSTRUCTION, INC.				PEND	06/30/95	F.P.M. HUBER,JOHN	
ROUNDUP - WEST		GR, AGG. SURF., PMS, SEAL & COVER					01/22/97	08/05/95	PHONE NO: 538-8732	
NH 16-2(7)46 F							PEND	07/23/98		
ROUNDUP - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER, & CONC. BR.					04/15/97			
CONTRACT TOTAL	10.000	mi		$ 3,151,104	$ 3,194,053	$ 3,619,145			100%	114%
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.					03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.						07/02/96	PHONE NO: 657-0264	
	5.000	mi		$ 4,193,928	$ 4,891,892	$ 5,342,123		08/14/98***	98%	115%
NH 53-1(18)16 F			EMPIRE SAND AND GRAVEL CO.,INC				PEND	07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER					07/30/98	08/02/96	PHONE NO: 657-0267	
	5.000	km		$ 9,982,965	$ 9,698,698	$ 10,018,033		07/23/98	100%	93%
STPP 45-1(14)0			S K CONSTRUCTION, INC.					10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.						10/28/96	PHONE NO: 932-4872	
	5.000	mi		$ 5,945,331	$ 5,478,423	$ 5,558,162		02/11/99***	98%	88%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	5.000	km		$ 2,983,689	$ 2,633,050	$ 2,284,337		08/14/98***	87%	88%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC				APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					06/11/98	06/16/97	PHONE NO: 538-8732	
	5.000	mi		$ 1,219,464	$ 1,091,406	$ 999,240		08/14/98***	92%	88%
STPN 14-3(10)101			CENTURY COMPANIES, INC.					11/07/97	F.P.M. HUBER,JOHN	
HARLOWTON - EAST		MILLING,PMS OVERLAY,SEAL & COV ER						11/07/97	PHONE NO: 538-8732	
	5.000	km		$ 755,444	$ 664,792	$ 117,716		07/19/98	100%	23%
STPI 94-1(54)0			PRINCE, INC					11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER						04/16/98	PHONE NO: 657-0267	
	5.000	km		$ 1,540,472	$ 1,328,382	$ 1,074,207		12/19/98***	81%	46%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/98
*** BILLINGS DISTRICT ***

DATE:08/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 421-1(2)1			M K WEEDEN CONSTRUCTION, INC.					11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL						11/26/97	PHONE NO: 245-0370	
	5.000 km			$ 930,708	$ 482,910	$ 578,107		08/25/98***	98%	83%
RTS 245-1(7)0			PRINCE, INC					11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER						05/21/98	PHONE NO: 538-3832	
NH 57-5(21)179								10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER								
RTF 57-4(8)157										
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	15.000 km			$ 2,041,480	$ 1,864,510	$ 1,505,759			81%	75%
RTS 400-1(1)0			CENTURY COMPANIES, INC.					11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER						02/04/98	PHONE NO: 538-8732	
	5.000 km			$ 447,365	$ 394,515	$ 308,790		07/21/98	100%	56%
NH-STPP-IM 0002(357)			ACCENT STRIPE INC					04/07/98	F.P.M. STUDEBAKER, RAYMOND	
1998-D5-DURABLE PAVEMENT MARKI		EPOXY & THERMOPLASTIC PAVEMENT MARKINGS						05/08/98	PHONE NO: 252-7329	
	5.000 mi			$ 235,850	$ 227,575	$ 207,256		07/09/98	100%	9%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						/ /	PHONE NO: 657-0269	
	5.000 km			$ 14,524,331	$ 15,444,134	$ 154,441		10/06/01***	1%	0%
STPP 43-1(16)3			CENTURY COMPANIES, INC.					07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER						/ /	PHONE NO: 538-3832	
STPP 43-1(17)35								06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER								
CONTRACT TOTAL	10.000 km			$ 1,896,026	$ 1,587,664	$ 0			0%	0%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						/ /	PHONE NO: 657-0267	
IM 90-8(140)453								01/19/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS								
CONTRACT TOTAL	10.000 km			$ 2,266,828	$ 1,980,980	$ 0			0%	0%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS					07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER						08/07/98	PHONE NO: 245-0370	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 4-2(16)54							11/18/98***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 mi		$ 1,224,634	$ 1,166,980	$ 0			0%	0%
BILLINGS DISTRICT TOTALS			$ 53,871,522	$ 52,491,011	$ 32,117,001			59%	
TOTALS FOR ALL PROJECTS:			$336,819,036	$322,754,792	$216,728,475			65%	

3
625.704
H3ck
8/31/98

MONTANA STATE LIBRARY
3 0864 0014 0496 4

STATE DOCUMENTS COLLECTION
OCT 1 7 1998
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** MISSOULA DISTRICT ***

DATE:09/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.			APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000	mi	$ 9,983,036	$ 9,756,496	$ 10,578,940		08/14/98***	98%	101%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.				09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO: 755-8557	
	5.000	km	$ 7,060,321	$ 6,111,294	$ 5,989,249		05/02/99***	98%	96%
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA				03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO: 523-5864	
STPX 32758(2)							10/31/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.000	mi	$ 10,016,426	$ 7,153,914	$ 7,549,701			98%	98%
NH 1-1(37)69 F			RIVERSIDE CONTRACTING, INC.			APPR	04/08/97	F.P.M. ROEDEL, DONALD	
HAPPY'S INN - E & W		GR.,AGG.SURF.PL MIX BIT.SURF.S EAL & COVER & STRUCTURES				04/28/98	04/21/97	PHONE NO: 755-8559	
	5.000	km	$ 7,487,036	$ 6,678,786	$ 7,483,376		08/19/98	100%	88%
NH-CM 0002(216)			COP CONSTRUCTION CO.			APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000	mi	$ 6,497,408	$ 5,111,000	$ 4,462,921		02/06/99***	87%	91%
CM 0002(272)			SCOTT CONSTRUCTION, INC.				04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000	km	$ 1,769,267	$ 1,764,482	$ 1,017,833		10/31/98***	58%	73%
BR 9015(17)			DICK ANDERSON CONSTRUCTION,INC				05/06/97	F.P.M. KALBERG, J. GARY	
SWAN RIVER - 1 MILE WEST OF FE		NEW PRESTRESSED CONCRETE BEAM BRIDGE					08/11/97	PHONE NO: 257-3395	
	5.000	km	$ 713,112	$ 605,364	$ 558,511		08/14/98***	92%	90%
PLH 5-3(63)125 F			SCHELLINGER CONST CO.,INC.				07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO: 752-0531	
	5.000	mi	$ 3,845,312	$ 3,367,055	$ 3,585,917		09/20/99***	98%	104%
NH 24-1(43)32			KEENEY CONSTRUCTION				08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO: 523-5863	
	5.000	km	$ 801,957	$ 786,804	$ 824,033		10/25/98***	98%	110%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPS 382-1(9)4			A-1 PAVING, INC				08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 523-5864	
	5.000 km		$ 1,518,539	$ 1,516,575	$ 1,509,035		03/12/99***	100%	83%
STPP 6-1(61)109			SCHELLINGER CONST CO.,INC.				10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO: 523-5864	
	5.000 mi		$ 6,930,658	$ 7,425,610	$ 7,581,289		10/16/00***	98%	49%
SMP 3199(97)			RIGHT WAY CONSTRUCTION				10/07/97	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		MAINTENANCE CRUSH & STOCKPILE					04/20/98	PHONE NO: 523-5863	
	5.000 km		$ 391,160	$ 339,372	$ 289,521		10/20/98***	85%	06/30/98
STPN 24-1(48)32			HERB RICHARDS CONSTRUCTION				11/07/97	F.P.M. CHRISINGER,KENNETH L	
CLEARWATER JUNCTION - EAST		SEAL & COVER					08/03/98	PHONE NO: 755-8566	
	5.000 km		$ 337,487	$ 319,426	$ 299,137		10/20/98***	94%	93%
STPN 1-2(91)134			A-1 PAVING, INC				11/07/97	F.P.M. MITCHELL, JAMES D.	
COLUMBIA FALLS - EAST & WEST		SEAL AND COVER					04/16/98	PHONE NO: 755-8557	
STPN 38-1(8)0							08/13/98		
WHITEFISH - EAST		PLANT MIX BIT. SURFACING & SEA L & COVER							
STPN 5-2(81)79									
ELMO - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 722,640	$ 692,858	$ 727,020			100%	49%
STPN 5-1(19)1			JENSEN PAVING				11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 1,761,333	$ 1,683,885	$ 1,237,943			74%	74%
NH-CM-STPE 0002(266)			MORRISON KNUDSEN CORPORATION				11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000 km		$ 10,496,431	$ 11,767,435	$ 6,768,237		01/21/01***	58%	35%
IM 90-1(119)74			RIVERSIDE CONTRACTING, INC.			PEND	11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER				07/30/98	01/25/98	PHONE NO: 523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 4,122,922	$ 4,307,491	$ 4,266,796			99%	68%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							08/21/98		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,521,049	$ 1,342,983	$ 1,302,130			100%	40%
RTF 1-2(89)169				RIVERSIDE CONTRACTING, INC.			12/11/97	F.P.M. MITCHELL, JAMES D.	
STANTON CREEK-ESSEX		PLANT MIX BIT.OVERLAY,SEAL & C OVER					06/22/98	PHONE NO: 755-8557	
RTF 1-2(90)181							11/03/98***		
ESSEX-JAVA		PLANT MIX LEVELING,SEAL & COVE R							
CONTRACT TOTAL	10.000 km		$ 1,032,848	$ 890,441	$ 868,120			97%	28%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					07/09/98	PHONE NO: 755-8566	
RTF 24-1(47)12							10/20/98***		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 472,495	$ 438,310	$ 329,885			75%	63%
RTS 263-1(18)5				JENSEN PAVING			12/11/97	F.P.M. CHRISINGER,KENNETH L	
8 KILOMETERS WEST OF MISSOULA		PLANT MIX OVERLAY & SEAL & COV ER					06/18/98	PHONE NO: 755-8566	
	5.000 km		$ 307,939	$ 255,357	$ 239,773		08/05/98	100%	70%
STPHS 0002(346)				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. ROEDEL, DONALD	
D 1 GUARDRAIL & SLOPE FLATTENI		D 1 GUARDRAIL & SLOPE FLATTENI NG					04/07/98	PHONE NO: 755-8559	
	5.000 mi		$ 526,892	$ 498,888	$ 501,563		12/07/98***	98%	118%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000 km		$ 3,451,902	$ 3,734,619	$ 2,228,841			60%	34%
STPPNHSTPSIMSTPX 0002(353)				ACCENT STRIPE INC			03/11/98	F.P.M. ROEDEL, DONALD	
1998-D1-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					07/13/98	PHONE NO: 755-8559	
	5.000 km		$ 517,340	$ 482,499	$ 445,993		08/11/98	100%	67%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** MISSOULA DISTRICT ***

DATE:09/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					06/02/98	PHONE NO: 755-8559	
	5.000 km		$ 484,419	$ 461,144	$ 443,805		01/17/99***	96%	65%
RTS 9045(20)				KEYSTONE CONSTRUCTION			04/07/98	F.P.M. KALBERG, J. GARY	
CABINET GORGE - 2KM N.E. NOXON		BRIDGE REHABILITATION					05/21/98	PHONE NO: 257-3395	
	5.000 km		$ 169,010	$ 209,327	$ 143,836		03/18/99***	69%	83%
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000 km		$ 128,030	$ 136,579	$ 83,137		03/09/99***	61%	42%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000 km		$ 1,715,144	$ 1,918,703	$ 415,195			22%	25%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					/ /	PHONE NO: 752-0531	
	5.000 km		$ 1,692,761	$ 1,529,771	$ 15,297		07/16/99***	1%	8%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					/ /	PHONE NO: 523-5864	
	5.000 mi		$ 362,047	$ 369,998	$ 3,700		11/06/98***	1%	17%
SMP 3199(98)				SCHELLINGER CONST CO.,INC.			07/07/98	F.P.M. MCKINNEY, JOHN	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					08/20/98	PHONE NO: 523-5863	
	5.000 km		$ 627,000	$ 513,550	$ 88,615		12/01/98***	17%	12/01/98
RTS 8199(37)				DICK ANDERSON CONSTRUCTION,INC			08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION					/ /	PHONE NO: 523-5856	
RTS 9031(11)							06/30/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL							
RTS 9041(19)									
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES							
CONTRACT TOTAL	15.000 km		$ 751,529	$ 697,378	$ 6,975			1%	06/30/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						/ /	PHONE NO: 755-8557	
	5.000 mi			$ 376,379	$ 388,006	$ 3,881		07/09/99***	1%	0%
SMP 1599(98)			SCHELLINGER CONST CO.,INC.					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						/ /	PHONE NO: 755-8559	
	5.000 mi			$ 463,650	$ 430,620	$ 0		06/01/99***	0%	06/01/99
SMP 2799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,FLAT HEAD & SANDERS CO.						/ /	PHONE NO: 755-8559	
	5.000 mi			$ 215,600	$ 180,080	$ 0		12/01/98***	0%	12/01/98
SMP 4599(98)			LHC, INC.					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,SAND ERS & FLATHEAD						/ /	PHONE NO: 755-8559	
	5.000 km			$ 308,000	$ 277,200	$ 0		10/01/98***	0%	10/01/98
IM 90-1(133)34			SIERRA ROCK AND DIRT, INC.					08/04/98	F.P.M. JOHNSON, ROBERT L.	
ST. REGIS RIVER BRIDGE		RIPRAP PLACEMENT						/ /	PHONE NO: 523-5864	
ER 90-1(131)29								11/13/98***		
ST. REGIS RIVER-FLOOD REPAIR		RIPRAP PLACEMENT,FLOOD REPAIR								
CONTRACT TOTAL	10.000 mi			$ 60,419	$ 54,240	$ 542			1%	0%
MISSOULA DISTRICT TOTALS				$ 89,639,493	$ 84,197,537	$ 71,850,748			82%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 4,294,687		11/10/98***	98%	106%
STPP 13-1(22)0				EMPIRE SAND AND GRAVEL CO.,INC			10/10/96	F.P.M. WILLIAMS,PAUL	
RAYNOLDS PASS - NORTH		PL. MIX BIT. OVERLAY, SEAL & COVER					05/28/97	PHONE NO: 267-3417	
	5.000	mi	$ 4,213,643	$ 3,737,737	$ 3,717,785		08/05/98	100%	85%
STPS 271-1(8)5				JIM GILMAN EXCAVATING INC.		APPR	03/11/97	F.P.M. SACKS,RAY	
8.0 KILOMETERS NORTH OF DRUMMO		GR.AGG SURF.PL MIX SURF.S & C				02/03/98	06/10/97	PHONE NO: 457-0526	
RTF 19-2(18)63						APPR	08/28/98		
DRUMMOND - SOUTH		PL MIX OVERLAY.S & C				06/02/98			
RTS 271-1(6)0									
DRUMMOND - EAST & NORTH		PL MIX OVERLAY.S & C							
RTS 512-1(2)0									
HALL - EAST		CRACK SEALING							
RTS 513-1(2)0									
HALL - WEST		CRACK SEALING							
RTF 96-1(1)0									
DRUMMOND - FRONT STREET		PL MIX OVERLAY.S & C							
CONTRACT TOTAL	30.000	mi	$ 1,297,425	$ 1,198,549	$ 1,351,805			100%	96%
STPP 13-1(19)65				WICKENS CONSTRUCTION, INC.		PEND	04/08/97	F.P.M. BRAZILL,WILLIAM	
NORRIS - HARRISON		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER				07/29/98	05/06/97	PHONE NO: 685-3319	
	5.000	mi	$ 6,452,616	$ 5,598,216	$ 5,519,319		08/08/98	100%	92%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 285-4732	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 3,581,489		06/18/99***	90%	98%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 5,095,747		09/29/00***	61%	47%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 685-3319	
	5.000	mi	$ 908,919	$ 727,833	$ 655,030		10/31/98***	90%	79%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPI 15-2(70)116				RIVERSIDE CONTRACTING, INC.			11/07/97	F.P.M. ARVISH,MIKE	
BUXTON - NORTH & SOUTH		COLD MILLING,SEAL & COVER					05/05/98	PHONE NO: 782-9327	
STPI 90-5(53)240							08/24/98		
PIPESTONE - EAST & WEST		COLD MILLING,SEAL & COVER							
STPI 90-7(70)341									
MISSION CREEK EAST & WEST		COLD MILLING,SEAL & COVER							
CONTRACT TOTAL	15.000	mi	$ 1,683,701	$ 1,387,396	$ 1,615,145			100%	72%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 846-9818	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 1,850,287		08/07/99***	93%	73%
RTS 441-2(2)3				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. SACKS,RAY	
FAIRMONT - NORTH		PLANT MIX OVERLAY,SEAL & COVER					05/01/98	PHONE NO: 457-0526	
RTF 8-1(20)0							08/21/98		
GARRISON - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 88-1(3)0									
GARRISON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 920,982	$ 864,764	$ 1,047,582			100%	50%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 267-3417	
	5.000	mi	$ 682,262	$ 645,918	$ 558,087		09/26/98***	86%	6%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					06/29/98	PHONE NO: 267-3417	
	5.000	km	$ 963,139	$ 872,311	$ 729,735		11/23/98***	84%	13%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 1,451,612			20%	30%
IM 0002(319)				SLETTEN CONSTRUCTION CO			02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					04/13/98	PHONE NO: 782-9327	
	5.000	km	$ 1,524,526	$ 1,445,585	$ 1,537,468		10/26/99***	98%	67%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** BUTTE DISTRICT ***

DATE:09/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9039(17)			TAMIETTI CONST. CO., INC.					03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES						04/07/98	PHONE NO: 457-0526	
	5.000 mi			$ 423,184	$ 471,719	$ 367,570		01/17/99***	78%	69%
STPP-NH 0002(354)			HIGHWAY SPECIALTIES, INC.					04/07/98	F.P.M. SACKS,RAY	
1998-D2-DURABLE PAVEMENT MARKI		1998-D2-DURABLE PAVEMENT MARKI NGS, EPOXY PAVEMENT MARKINGS						08/18/98	PHONE NO: 457-0526	
	5.000 mi			$ 163,875	$ 143,369	$ 140,621		08/26/98	100%	09/01/98
STPU 1809(4)			HOLLOW CONTRACTING					05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER						06/25/98	PHONE NO: 782-9327	
	5.000 km			$ 1,556,479	$ 1,319,159	$ 508,944		02/01/00***	39%	37%
BR 59-2(6)45			S K CONSTRUCTION, INC.					05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN						05/18/98	PHONE NO: 222-5482	
	5.000 km			$ 920,437	$ 799,257	$ 839,092		12/03/99***	98%	44%
NH 11-1(30)14			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL						05/26/98	PHONE NO: 222-5482	
NH 11-1(31)24								07/10/99***		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL								
CONTRACT TOTAL	10.000 km			$ 1,854,049	$ 1,862,031	$ 1,835,348			97%	85%
STPP 13-1(27)24			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER						05/17/98	PHONE NO: 685-3319	
	5.000 km			$ 939,662	$ 970,994	$ 925,098		07/04/99***	95%	87%
STPP 87-1(7)0			A-1 PAVING, INC					05/05/98	F.P.M. HELD, TERRY	
QUAKE LAKE - E & W		PLANT MIX BIT.OVERLAY,SEAL & C OVER						06/17/98	PHONE NO: 285-4732	
	5.000 km			$ 535,431	$ 598,893	$ 562,858		08/21/98	100%	49%
STPP 13-1(28)56			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER						06/09/98	PHONE NO: 685-3319	
	5.000 mi			$ 1,008,469	$ 1,124,242	$ 1,097,670		06/28/99***	98%	85%
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.					06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.						07/22/98	PHONE NO: 267-3417	
	5.000 km			$ 3,306,228	$ 3,098,422	$ 105,028		04/19/00***	3%	20%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** BUTTE DISTRICT ***

DATE:09/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPHS 50-1(15)8				OMO CONSTRUCTION INC			06/11/98	F.P.M. HELD, TERRY	
SAFETY IMPROVEMENTS - GALLATIN		SIGNING,DELINEATION,GUARD RAIL & WIDENING					07/06/98	PHONE NO: 285-4732	
	5.000 km		$ 764,603	$ 781,995	$ 505,906		05/04/99***	65%	50%
STPP 13-1(26)49				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. BRAZILL,WILLIAM	
ENNIS-MAIN STREET		GR.,AGG.SURF.,PL.MIX SURF,SEAL & COVER					07/27/98	PHONE NO: 685-3319	
	5.000 km		$ 496,084	$ 472,002	$ 385,997		11/06/98***	82%	17%
IM 90-6(80)309				SIERRA ROCK AND DIRT, INC.			08/04/98	F.P.M. STREETER,STEFAN	
I-90 UNDERPASS - BOZEMAN		REMOVE ABANDONER STRUCTURES					/ /	PHONE NO: 222-5482	
	5.000 mi		$ 294,015	$ 207,326	$ 2,073		10/16/98***	1%	0%
SMP 1699(98)				JTL GROUP, INC.-BELGRADE			08/04/98	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					/ /	PHONE NO: 586-5074	
	5.000 mi		$ 257,887	$ 160,990	$ 0		06/30/99***	0%	06/30/99
SMP 2899(98)				PERFECT CONCRETE, INC			08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					/ /	PHONE NO: 685-3319	
	5.000 mi		$ 247,699	$ 223,536	$ 0		06/30/99***	0%	06/30/99
SMP 4799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE-JEFFERSON,LE WIS & CLARK & BEAVERHEAD					/ /	PHONE NO: 457-0526	
	5.000 km		$ 279,740	$ 225,151	$ 0		06/30/99***	0%	06/30/99
STPP-STPRP 7403(5)				CENTRAL ELECTRIC, INC.			08/04/98	F.P.M. STREETER,STEFAN	
5TH STREET CROSSING-LIVINGSTON		TRAFFIC SIGNAL UPGRADE & 5TH S T.CROSSING-LIVINGSTON					/ /	PHONE NO: 222-5482	
	5.000 mi		$ 18,229	$ 23,105	$ 0		10/16/98***	0%	0%
BUTTE DISTRICT TOTALS			$ 59,308,201	$ 54,465,885	$ 40,281,983			72%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 1-3(27)219 F			D.H. BLATTNER & SONS, INC.					10/12/95	F.P.M. LEO, DENNIS	
BROWNING-EAST & WEST		GR, AGG. SURF., PMS, SEAL & COVER						11/21/95	PHONE NO: 873-8624	
NH 1-3(28)222								08/14/98***		
BROWNING URBAN		PMS, SEAL & COVER								
CONTRACT TOTAL	10.000 mi			$ 10,728,180	$ 10,611,222	$ 11,124,330			98%	159%
NH 10-1(15)3			UNITED MAT'LS OF GREAT FALLS				APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP					01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F							APPR	08/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP					04/06/98			
CONTRACT TOTAL	10.000 mi			$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	103%
RTF-STPHS 1-3(22)210			SLETTEN CONSTRUCTION CO					02/11/97	F.P.M. LEO, DENNIS	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION						07/10/97	PHONE NO: 873-8624	
	5.000 km			$ 352,062	$ 371,251	$ 361,177		08/14/98***	97%	99%
NH 1-3(34)210 F			A-1 PAVING, INC					05/06/97	F.P.M. LEO, DENNIS	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY						06/02/97	PHONE NO: 873-8624	
STPHS 1-3(37)202								04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS								
CONTRACT TOTAL	10.000 mi			$ 2,716,575	$ 2,614,467	$ 2,223,002			85%	86%
STPP 58-1(11)32			MARVIN A. REHBEIN				APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY					07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000 mi			$ 3,537,056	$ 3,573,762	$ 3,496,729		08/16/99***	98%	96%
BR 9007(16)			FRONTIER-WEST, L.L.C.					07/09/97	F.P.M. AAFEDT, RANDY	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES						08/05/97	PHONE NO: 454-5920	
	5.000 km			$ 1,064,990	$ 999,594	$ 875,897		09/20/98***	88%	97%
IM 15-5(93)256			EMPIRE SAND AND GRAVEL CO.,INC					09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY						11/04/97	PHONE NO: 454-5921	
	5.000 km			$ 4,315,213	$ 4,517,500	$ 1,833,233		01/27/00***	41%	75%
STPS 213-1(6)0			RIVERSIDE CONTRACTING, INC.				PEND	09/04/97	F.P.M. WICKMAN, TERRY	
CUT BANK - NORTH		WIDENING,PMS OVERLAY					07/31/98	09/24/97	PHONE NO: 278-7931	
	5.000 km			$ 1,202,345	$ 1,343,608	$ 1,400,144		03/20/99***	98%	93%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9007(18)			TAMIETTI CONST. CO., INC.					09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S						10/06/97	PHONE NO: 264-5310	
	5.000 km			$ 825,157	$ 781,166	$ 616,601		09/11/98***	79%	95%
STPI 15-5(94)283			EMPIRE SAND AND GRAVEL CO.,INC					11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER						12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71								11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	10.000 mi			$ 3,085,650	$ 3,224,000	$ 1,278,063			40%	87%
RTS 366-1(2)0			RIVERSIDE CONTRACTING, INC.					11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER						04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380								06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	10.000 km			$ 2,236,488	$ 2,175,930	$ 1,862,180			86%	63%
NHIMSTPUSTPPSTPS 0002(355)			HIGHWAY SPECIALTIES, INC.					03/11/98	F.P.M. AAFEDT, RANDY	
1998-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING						05/28/98	PHONE NO: 454-5920	
	5.000 km			$ 626,049	$ 553,303	$ 98,278		01/15/99***	18%	68%
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.					06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING						08/05/98	PHONE NO: 264-5310	
	5.000 km			$ 5,750,363	$ 5,444,000	$ 54,439		05/09/01***	1%	16%
BR 1-7(22)410			SLETTEN CONSTRUCTION CO					06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE						08/17/98	PHONE NO: 265-6821	
BR 9003(20)								06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE								
CONTRACT TOTAL	10.000 km			$ 1,613,858	$ 1,997,074	$ 19,972			1%	17%
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	5.000 mi			$ 7,085,715	$ 6,645,093	$ 0		05/27/01***	0%	5%
SMP 0799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE						/ /	PHONE NO: 454-5920	
	5.000 mi			$ 462,955	$ 404,169	$ 0		06/30/99***	0%	06/30/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98

DATE:09/09/98 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 5099(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. KLETTE, MIKE	
GREAT FALLS - CRUSH & STOCKPIL		CRUSH & STOCKPILE-GLACIER,POND ERA & TETON					/ /	PHONE NO: 278-7078	
	5.000 mi		$ 554,257	$ 425,996	$ 0		06/30/99***	0%	06/30/99
GREAT FALLS DISTRICT TOTALS			$ 49,594,392	$ 49,015,740	$ 28,802,211			56%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE						02/12/97	PHONE NO: 653-1050	
	5.000	km		$ 4,166,617	$ 4,538,099	$ 3,893,522		10/20/98***	86%	92%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.					12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM						04/22/97	PHONE NO: 787-5701	
	5.000	km		$ 2,003,175	$ 1,942,007	$ 1,883,721		10/20/98***	97%	103%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.				APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					10/29/97	05/13/97	PHONE NO: 233-3628	
RTS 202-1(1)0								10/20/98***		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER								
RTS 250-1(4)38							APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER					11/06/97			
RTS 261-2(3)31										
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER								
RTS 327-1(6)0										
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER								
RTS 438-1(8)13										
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER								
RTS 480-1(2)0										
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER								
CONTRACT TOTAL	35.000	km		$ 3,663,822	$ 3,504,388	$ 3,536,229			98%	78%
IM 94-5(27)163			PRINCE, INC					02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING						05/29/97	PHONE NO: 377-2877	
	5.000	mi		$ 4,126,755	$ 3,967,318	$ 3,674,914		02/13/99***	93%	136%
STPP 2-2(9)77			EMPIRE SAND AND GRAVEL CO.,INC				APPR	04/08/97	F.P.M. FRETTE, KURT	
BAKER-WEST		GR.AGG.SURF.PL.MIX BIT.SURF.SE AL & COVER & STRUCTURES					06/11/98	06/25/97	PHONE NO: 233-3612	
	5.000	mi		$ 4,538,454	$ 4,371,371	$ 4,404,306		07/06/98	100%	99%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	10.000	km		$ 8,632,439	$ 7,527,667	$ 2,853,141			38%	78%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 94-7(20)242				CENTURY COMPANIES, INC.			06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO: 377-2877	
	5.000	km	$ 791,296	$ 831,667	$ 803,219		10/31/98***	97%	98%
RTF 18-1(13)43				E.H. OFTEDAL AND SONS, INC.		APPR	06/03/97	F.P.M. SWANSON, ROBERT E.	
HILLSIDE - NORTH & SOUTH		GR.,GS,& PMS				06/02/98	06/25/97	PHONE NO: 233-3608	
	5.000	km	$ 5,301,819	$ 4,774,680	$ 4,910,036		08/12/98	100%	80%
BR 9053(14)				SLETTEN CONSTRUCTION CO			06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO: 228-9478	
	5.000	mi	$ 1,436,115	$ 1,196,071	$ 992,365		10/31/98***	83%	98%
IM 0002(64)				OMO CONSTRUCTION INC		PEND	07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING				07/29/98	08/27/97	PHONE NO: 377-2877	
	5.000	km	$ 1,471,945	$ 1,237,689	$ 1,214,180		08/21/98	100%	85%
SMP 3899(97)				PRINCE, INC			07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					09/16/97	PHONE NO: 233-3612	
	5.000	km	$ 438,625	$ 409,000	$ 330,606		10/20/98***	81%	06/01/98
NH-STPE 23-2(21)81				21 CONST. CO.			08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO: 233-3612	
	5.000	mi	$ 1,516,511	$ 1,577,312	$ 1,264,830		12/31/98***	80%	104%
NHIMSTPPSTPS 0002(316)				ACCENT STRIPE INC			08/06/97	F.P.M. PISK, RANDAL	
1997-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKINGS					06/08/98	PHONE NO: 228-9478	
	5.000	km	$ 772,515	$ 699,244	$ 607,084		07/11/98	100%	87%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO: 233-3604	
	5.000	km	$ 2,644,091	$ 2,614,087	$ 2,034,210		09/26/99***	78%	92%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO: 233-3612	
	5.000	km	$ 2,643,975	$ 2,369,369	$ 785,737		06/16/99***	33%	98%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 611,343			28%	78%
STPN 1-9(34)508				PRINCE, INC			11/07/97	F.P.M. PISK, RANDAL	
HINSDALE - EAST & WEST		PMS OVERLAY-SEAL & COVER					07/09/98	PHONE NO: 228-9478	
	5.000	km	$ 668,283	$ 595,221	$ 141,170		08/01/98	100%	63%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0							10/20/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 1,027,901	$ 1,009,780	$ 389,614			39%	108%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000	mi	$ 9,621,931	$ 10,272,572	$ 3,051,414			30%	33%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 6,260,118	$ 5,418,325	$ 362,134		01/05/01***	7%	28%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000	km	$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	17%
NH 1-10(39)591				MONTANA LINES, INC			05/05/98	F.P.M. ARTHUR, RONALD T.	
US 2 & MT 25 INT - WOLF POINT		STRIPING AND SIGNING					08/11/98	PHONE NO: 787-5701	
	5.000	km	$ 182,580	$ 206,727	$ 2,067		01/25/99***	1%	37%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 37-2(19)62			EMPIRE SAND AND GRAVEL CO.,INC				05/05/98	F.P.M. SWANSON, ROBERT E.	
ASHLAND-EAST		CRACK SEAL,PL MIX LEVELING,SEA L & COVER					06/15/98	PHONE NO: 233-3608	
	5.000 km		$ 471,078	$ 444,444	$ 102,154		09/01/98	100%	62%
NH 1-9(30)565			A-1 PAVING, INC				05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 1,352,291		09/01/01***	24%	33%
IM 94-4(56)129			MARK RITE LINES OF MONT., INC.				05/05/98	F.P.M. LAUCKNER, JAMES	
MILES CITY-EAST & WEST		CRACK SEALING					06/29/98	PHONE NO: 377-2877	
IM 94-4(57)143							03/20/99***		
BAKER INTERCHANGE-EAST		CRACK SEALING							
IM 94-6(45)191									
DAWSON COUNTY LINE-EAST		CRACK SEALING							
CONTRACT TOTAL	15.000 km		$ 240,536	$ 191,679	$ 83,041			43%	57%
ER 99-1(1)15			COP CONSTRUCTION CO.				06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 9,158		01/06/00***	1%	31%
NH 1-8(22)453			L. SCANLAN CONTRACTOR				06/11/98	F.P.M. PISK, RANDAL	
WEST OF DODSON		CULVERT INSTALLATION & SURFACI NG					08/17/98	PHONE NO: 228-9478	
	5.000 mi		$ 180,518	$ 223,657	$ 2,237		04/05/99***	1%	11%
BH 9009(6)			EDWARD T COPPS CONST.				06/11/98	F.P.M. BACON, DAVID	
POWDER RIVER-SE OF LOCATE		GUARDRAIL & SIGNING					/ /	PHONE NO: 377-2877	
	5.000 km		$ 361,843	$ 382,114	$ 0		04/03/99***	0%	40%
STPU 1499(4)			FRANZ CONSTRUCTION, INC				08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 0		10/01/99***	0%	0%
SMP 4699(98)			CENTURY COMPANIES, INC.				08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					/ /	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 0		06/30/99***	0%	06/30/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** GLENDIVE DISTRICT ***

DATE:09/09/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE 1-10(44)613			TRIANGLE ELECTRIC INC.				08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					/ /	PHONE NO: 787-5701	
	5.000 km		$ 34,985	$ 24,246	$ 0		10/16/98***	0%	0%
NH 22-2(17)42			PRINCE, INC				08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					/ /	PHONE NO: 787-5701	
	5.000 km		$ 1,880,758	$ 1,766,290	$ 0		08/27/99***	0%	0%
NH 1-10(43)613			NORTHERN LINE LAYERS, INC.				08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	5.000 mi		$ 1,323,480	$ 1,337,981	$ 0		11/16/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 76,304,318	$ 73,979,593	$ 39,298,985			54%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO: 252-7329	
	5.000 mi		$ 531,904	$ 361,046	$ 349,686		10/31/98***	97%	10/15/94
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO: 657-0264	
	5.000 mi		$ 4,193,928	$ 4,891,892	$ 5,342,123		08/14/98***	98%	116%
NH 53-1(18)16 F				EMPIRE SAND AND GRAVEL CO.,INC		PEND	07/09/96	F.P.M. KEGLEY, MEL	
ACTON-NORTHWEST		GR., AGG. SURF., PMS, SEAL & COVER				07/30/98	08/02/96	PHONE NO: 657-0267	
	5.000 km		$ 9,982,965	$ 9,698,698	$ 10,018,033		07/23/98	100%	93%
STPP 45-1(14)0				S K CONSTRUCTION, INC.			10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.					10/28/96	PHONE NO: 932-4872	
	5.000 mi		$ 5,945,331	$ 5,478,423	$ 5,558,162		02/11/99***	98%	95%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000 km		$ 2,983,689	$ 2,633,050	$ 2,284,337		08/14/98***	87%	96%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				06/11/98	06/16/97	PHONE NO: 538-8732	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 999,240		10/20/98***	92%	88%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					04/16/98	PHONE NO: 657-0267	
	5.000 km		$ 1,540,472	$ 1,328,382	$ 1,074,207		12/19/98***	81%	46%
ER 421-1(2)1				M K WEEDEN CONSTRUCTION, INC.			11/07/97	F.P.M. SHUPAK,TOM	
SO. OF COLUMBUS - FLOOD REPAIR		GR,AGG,SURF,PL MIT BIT.SURF.& EROSION CONTROL					11/26/97	PHONE NO: 245-0370	
	5.000 km		$ 930,708	$ 482,910	$ 578,107		09/01/98	100%	83%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					05/21/98	PHONE NO: 538-3832	
NH 57-5(21)179							10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,041,480	$ 1,864,510	$ 1,505,759			81%	76%
RTS 400-1(1)0				CENTURY COMPANIES, INC.			11/21/97	F.P.M. HUBER,JOHN	
HOBSON - SOUTH		PLANT MIX OVERLAY,SEAL & COVER					02/04/98	PHONE NO: 538-8732	
	5.000 km		$ 447,365	$ 394,515	$ 308,790		08/31/98	100%	56%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	5.000 km		$ 14,524,331	$ 15,444,134	$ 154,441		10/06/01***	1%	4%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER					/ /	PHONE NO: 538-3832	
STPP 43-1(17)35							06/18/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER							
CONTRACT TOTAL	10.000 km		$ 1,896,026	$ 1,587,664	$ 0			0%	10%
IM 94-1(55)0				EMPIRE SAND AND GRAVEL CO.,INC			07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					/ /	PHONE NO: 657-0267	
IM 90-8(140)453							07/16/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	10.000 km		$ 2,266,828	$ 1,980,980	$ 0			0%	8%
NH 4-1(20)26				JTL GROUP, INC.-BILLINGS			07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 245-0370	
STPP 4-2(16)54							11/18/98***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,224,634	$ 1,166,980	$ 0			0%	7%
BR 237-1(6)1				EDWARD T COPPS CONST.			08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					/ /	PHONE NO: 538-3832	
	5.000 km		$ 426,754	$ 459,639	$ 0		07/09/99***	0%	0%
ER 308-1(19)2				SHUMAKER TRUCKING & EXC, INC.			08/04/98	F.P.M. SHUPAK,TOM	
FLOOD REPAIR EAST OF RED LODGE		SLIDE CORRECTION					08/31/98	PHONE NO: 245-0370	
	5.000 mi		$ 478,438	$ 328,352	$ 0		10/16/98***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1499(98)				EMPIRE SAND AND GRAVEL CO.,INC			08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS					/ /	PHONE NO: 538-3832	
	5.000 mi		$ 409,745	$ 347,790	$ 0		06/30/99***	0%	06/30/99
SMP 5699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					/ /	PHONE NO: 657-0269	
	5.000 mi		$ 547,000	$ 380,000	$ 0		06/30/99***	0%	06/30/99
BILLINGS DISTRICT TOTALS			$ 51,591,061	$ 49,920,372	$ 28,172,884			54%	
TOTALS FOR ALL PROJECTS:			$326,437,465	$311,579,127	$208,406,812			65%	

S
625.704
H3cr
9/30/98

STATE DOCUMENTS COLLECTION

OCT 19 1998

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

PLEASE RETURN

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** MISSOULA DISTRICT ***

DATE:10/13/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR-STPP 6-1(65)83			D.H. BLATTNER & SONS, INC.				APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.					04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000	mi		$ 9,983,036	$ 9,756,496	$ 10,578,940		09/14/98***	98%	101%
STPP 52-2(24)33			SCHELLINGER CONST CO.,INC.					09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER						09/23/96	PHONE NO: 755-8557	
	5.000	km		$ 7,060,321	$ 6,111,294	$ 6,021,913		05/02/99***	99%	100%
DPI 0195(001) F			JTL GROUP, INC.-MISSOULA					03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES						03/27/97	PHONE NO: 523-5864	
STPX 32758(2)								09/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING								
CONTRACT TOTAL	10.000	mi		$ 10,016,426	$ 7,153,914	$ 7,647,364			98%	104%
NH-CM 0002(216)			COP CONSTRUCTION CO.				APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES					06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000	mi		$ 6,497,408	$ 5,111,000	$ 5,060,839		02/06/99***	99%	82%
CM 0002(272)			SCOTT CONSTRUCTION, INC.					04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS						10/20/97	PHONE NO: 523-5877	
	5.000	km		$ 1,769,267	$ 1,764,482	$ 1,116,467		09/14/98***	63%	86%
PLH 5-3(63)125 F			SCHELLINGER CONST CO.,INC.					07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER						07/22/97	PHONE NO: 752-0531	
	5.000	mi		$ 3,845,312	$ 3,367,055	$ 3,625,029		09/20/99***	98%	104%
NH 24-1(43)32			KEENEY CONSTRUCTION					08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA						09/05/97	PHONE NO: 523-5863	
	5.000	km		$ 801,957	$ 786,804	$ 830,913		10/25/98***	98%	110%
STPS 382-1(9)4			A-1 PAVING, INC					08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER						09/15/97	PHONE NO: 523-5864	
	5.000	km		$ 1,518,539	$ 1,516,575	$ 1,513,405		03/12/99***	99%	83%
STPP 6-1(61)109			SCHELLINGER CONST CO.,INC.					10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING						10/22/97	PHONE NO: 523-5864	
	5.000	mi		$ 6,930,658	$ 7,425,610	$ 7,724,365		10/16/00***	98%	62%

*** ESTIMATED COMPLETION DATE

MONTANA STATE LIBRARY
3 0864 0014 1413 8

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** MISSOULA DISTRICT ***

DATE:10/13/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 5-1(19)1				JENSEN PAVING			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 523-5864	
STPN 5-1(20)6							09/04/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,761,333	$ 1,683,885	$ 1,407,658			84%	80%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000	km	$ 10,496,431	$ 11,767,435	$ 7,823,792		01/21/01***	66%	46%
IM 90-1(119)74				RIVERSIDE CONTRACTING, INC.		PEND	11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER				07/30/98	01/25/98	PHONE NO: 523-5877	
RTS 507-1(6)0							09/14/99***		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 4,122,922	$ 4,307,491	$ 4,337,876			98%	81%
RTF 1-1(57)30				A-1 PAVING, INC			11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER					03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							08/21/98		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,521,049	$ 1,342,983	$ 1,321,567			100%	40%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					07/09/98	PHONE NO: 755-8566	
RTF 24-1(47)12							09/22/98		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 472,495	$ 438,310	$ 329,885			100%	63%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 2,739,733			73%	44%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74			WESTWAY CONSTRUCTION, INC.					03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES						06/02/98	PHONE NO: 755-8559	
	5.000	km		$ 484,419	$ 461,144	$ 486,544		01/17/99***	98%	82%
RTS 9045(20)			KEYSTONE CONSTRUCTION					04/07/98	F.P.M. KALBERG, J. GARY	
CABINET GORGE - 2KM N.E. NOXON		BRIDGE REHABILITATION						05/21/98	PHONE NO: 257-3395	
	5.000	km		$ 169,010	$ 209,327	$ 194,845		03/18/99***	93%	96%
CM 0002(273)			MONTANA LINES, INC					05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT						06/15/98	PHONE NO: 523-5877	
	5.000	km		$ 128,030	$ 136,579	$ 83,137		03/09/99***	61%	69%
NH-STPHS 7-1(73)75 F			RIVERSIDE CONTRACTING, INC.					06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS						07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84								01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL								
CONTRACT TOTAL	10.000	km		$ 1,715,144	$ 1,918,703	$ 919,655			48%	46%
ER 6-1(78)59			RIVERSIDE CONTRACTING, INC.					07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE						/ /	PHONE NO: 752-0531	
	5.000	km		$ 1,692,761	$ 1,529,771	$ 15,297		04/01/00***	1%	28%
STPHS 7-2(31)89			MONTANA LINES, INC					07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS						08/31/98	PHONE NO: 523-5864	
	5.000	mi		$ 362,047	$ 369,998	$ 175,282		04/11/99***	47%	57%
SMP 3199(98)			SCHELLINGER CONST CO.,INC.					07/07/98	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING						08/20/98	PHONE NO: 523-5864	
	5.000	km		$ 627,000	$ 513,550	$ 451,593		06/06/99***	88%	12/01/98
RTS 8199(37)			DICK ANDERSON CONSTRUCTION,INC					08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION						09/15/98	PHONE NO: 523-5856	
RTS 9031(11)								01/28/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL								
RTS 9041(19)										
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES								
CONTRACT TOTAL	15.000	km		$ 751,529	$ 697,378	$ 19,583			3%	06/30/99

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	5.000	mi	$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%
SMP 1599(98)				SCHELLINGER CONST CO.,INC.			08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					/ /	PHONE NO: 755-8559	
	5.000	mi	$ 463,650	$ 430,620	$ 182,322		05/17/99***	42%	06/01/99
SMP 2799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,FLAT HEAD & SANDERS CO.					/ /	PHONE NO: 755-8559	
	5.000	mi	$ 215,600	$ 180,080	$ 0		03/03/99***	0%	12/01/98
SMP 4599(98)				LHC, INC.			08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,SAND ERS & FLATHEAD					/ /	PHONE NO: 755-8559	
	5.000	km	$ 308,000	$ 277,200	$ 215,002		04/24/99***	78%	10/01/98
IM 90-1(133)34				SIERRA ROCK AND DIRT, INC.			08/04/98	F.P.M. JOHNSON, ROBERT L.	
ST. REGIS RIVER BRIDGE		RIPRAP PLACEMENT					09/09/98	PHONE NO: 523-5864	
ER 90-1(131)29							01/21/99***		
ST. REGIS RIVER-FLOOD REPAIR		RIPRAP PLACEMENT,FLOOD REPAIR							
CONTRACT TOTAL	10.000	km	$ 60,419	$ 54,240	$ 35,087			65%	22%
RTS 9020(18)				FRONTIER-WEST, L.L.C.			09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE					/ /	PHONE NO: 523-5856	
RTS 9020(16)							05/23/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE							
CONTRACT TOTAL	10.000	km	$ 393,218	$ 413,363	$ 4,136			1%	0%
STPHS 36-1(15)15				OMO CONSTRUCTION INC			09/01/98	F.P.M. ROEDEL, DONALD	
SOUTH OF HOT SPRINGS		GUARDRAIL,SHOULDER GRAVEL & SI GNING					/ /	PHONE NO: 755-8559	
	5.000	km	$ 70,876	$ 102,099	$ 0		05/30/99***	0%	0%
ER 1-1(62)26				WESTWAY CONSTRUCTION, INC.			09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION					09/21/98	PHONE NO: 755-8557	
	5.000	km	$ 919,281	$ 682,605	$ 102,609		12/31/98***	15%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 33-1(26)55				TAMIETTI CONST. CO., INC.			09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.					09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64							06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG							
CONTRACT TOTAL	10.000 mi		$ 277,767	$ 289,702	$ 2,899			1%	0%
MISSOULA DISTRICT TOTALS			$ 79,264,183	$ 74,922,316	$ 65,020,918			83%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				09/19/96	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 4,294,687		11/10/98***	98%	106%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 3,655,149		06/18/99***	92%	107%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 6,037,743		09/29/00***	72%	60%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 682-7821	
	5.000	mi	$ 908,919	$ 727,833	$ 655,030		09/14/98***	90%	79%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 782-7443	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 2,001,235		08/07/99***	98%	94%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 267-3417	
	5.000	mi	$ 682,262	$ 645,918	$ 558,087		09/26/98***	86%	16%
RTF 46-2(10)8				BLAHNIK CONSTRUCTION, INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
WISDOM-WEST		PLANT MIX OVERLAY & STOCKPILE COVER MATERIAL					06/29/98	PHONE NO: 267-3417	
	5.000	km	$ 963,139	$ 872,311	$ 808,341		09/23/98	100%	13%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 3,341,381			46%	33%
IM 0002(319)				SLETTEN CONSTRUCTION CO			02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.					04/13/98	PHONE NO: 782-9327	
	5.000	km	$ 1,524,526	$ 1,445,585	$ 1,738,165		10/26/99***	98%	83%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9039(17)			TAMIETTI CONST. CO., INC.					03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES						04/07/98	PHONE NO: 457-0526	
	5.000 mi			$ 423,184	$ 471,719	$ 404,457		01/17/99***	86%	90%
STPU 1809(4)			HOLLOW CONTRACTING					05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER						06/25/98	PHONE NO: 782-9327	
	5.000 km			$ 1,556,479	$ 1,319,159	$ 616,400		02/01/00***	47%	57%
BR 59-2(6)45			S K CONSTRUCTION, INC.					05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN						05/18/98	PHONE NO: 222-5482	
	5.000 km			$ 920,437	$ 799,257	$ 839,092		12/03/99***	98%	66%
NH 11-1(30)14			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL						05/26/98	PHONE NO: 222-5482	
NH 11-1(31)24								07/10/99***		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL								
CONTRACT TOTAL	10.000 km			$ 1,854,049	$ 1,862,031	$ 1,851,380			98%	98%
STPP 13-1(27)24			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER						05/17/98	PHONE NO: 682-7821	
	5.000 km			$ 939,662	$ 970,994	$ 925,098		07/04/99***	95%	87%
STPP 13-1(28)56			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER						06/09/98	PHONE NO: 682-7821	
	5.000 mi			$ 1,008,469	$ 1,124,242	$ 1,097,670		06/28/99***	98%	85%
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.					06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.						07/22/98	PHONE NO: 267-3417	
	5.000 km			$ 3,306,228	$ 3,098,422	$ 325,620		04/19/00***	11%	35%
STPHS 50-1(15)8			OMO CONSTRUCTION INC					06/11/98	F.P.M. HELD, TERRY	
SAFETY IMPROVEMENTS - GALLATIN		SIGNING,DELINEATION,GUARD RAIL & WIDENING						07/06/98	PHONE NO: 684-5609	
	5.000 km			$ 764,603	$ 781,995	$ 590,154		05/04/99***	75%	78%
STPP 13-1(26)49			RIVERSIDE CONTRACTING, INC.					07/07/98	F.P.M. BRAZILL,WILLIAM	
ENNIS-MAIN STREET		GR.,AGG.SURF.,PL.MIX SURF,SEAL & COVER						07/27/98	PHONE NO: 682-7821	
	5.000 km			$ 496,084	$ 472,002	$ 462,285		03/21/99***	98%	57%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 90-6(80)309				SIERRA ROCK AND DIRT, INC.			08/04/98	F.P.M. STREETER,STEFAN	
I-90 UNDERPASS - BOZEMAN		REMOVE ABANDONER STRUCTURES					09/22/98	PHONE NO: 222-5482	
	5.000	mi	$ 294,015	$ 207,326	$ 15,988		05/02/99***	8%	33%
SMP 1699(98)				JTL GROUP, INC.-BELGRADE			08/04/98	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					/ /	PHONE NO: 586-5074	
	5.000	mi	$ 257,887	$ 160,990	$ 0		02/14/99***	0%	06/30/99
SMP 2899(98)				PERFECT CONCRETE, INC			08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					/ /	PHONE NO: 682-7821	
	5.000	mi	$ 247,699	$ 223,536	$ 50,033		03/06/99***	22%	06/30/99
SMP 4799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE-JEFFERSON,LE WIS & CLARK & BEAVERHEAD					/ /	PHONE NO: 457-0526	
	5.000	km	$ 279,740	$ 225,151	$ 41,225		03/12/99***	18%	06/30/99
STPP-STPRP 7403(5)				CENTRAL ELECTRIC, INC.			08/04/98	F.P.M. STREETER,STEFAN	
5TH STREET CROSSING-LIVINGSTON		TRAFFIC SIGNAL UPGRADE & 5TH S T.CROSSING-LIVINGSTON					/ /	PHONE NO: 222-5482	
	5.000	mi	$ 18,229	$ 23,105	$ 231		02/12/99***	1%	33%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000	km	$ 5,419,975	$ 4,970,738	$ 67,292		06/28/01***	1%	0%
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					/ /	PHONE NO: 222-5482	
	5.000	mi	$ 177,733	$ 161,669	$ 0		09/23/99***	0%	0%
BUTTE DISTRICT TOTALS			$ 49,638,235	$ 46,069,368	$ 30,376,745			64%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	09/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	103%
RTF-STPHS 1-3(22)210				SLETTEN CONSTRUCTION CO			02/11/97	F.P.M. LEO, DENNIS	
TWO MEDICINE RIVER BRIDGE		STRUCTURE REHABILITATION					07/10/97	PHONE NO: 873-8624	
	5.000	km	$ 352,062	$ 371,251	$ 361,177		09/14/98***	97%	99%
NH 1-3(34)210 F				A-1 PAVING, INC			05/06/97	F.P.M. LEO, DENNIS	
TWO MEDICINE BRIDGE - EAST		COLD RECYCLED PLANT MIX BITUMI NOUS SURFACE OVERLAY					06/02/97	PHONE NO: 873-8624	
STPHS 1-3(37)202							04/13/99***		
SLOPE FLATTENING - WEST OF EAS		SLOPE FLATTENING & GUARDRAIL S AFETY IMPROVEMENTS							
CONTRACT TOTAL	10.000	mi	$ 2,716,575	$ 2,614,467	$ 2,711,983			98%	94%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	mi	$ 3,537,056	$ 3,573,762	$ 3,539,131		08/16/99***	99%	96%
BR 9007(16)				FRONTIER-WEST, L.L.C.			07/09/97	F.P.M. AAFEDT, RANDY	
BELT CREEK - N.E. OF GREAT FAL		STRUCTURE & APPROACHES					08/05/97	PHONE NO: 454-5920	
	5.000	km	$ 1,064,990	$ 999,594	$ 878,786		09/20/98***	88%	97%
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 2,058,258		01/27/00***	46%	93%
STPS 213-1(6)0				RIVERSIDE CONTRACTING, INC.		APPR	09/04/97	F.P.M. WICKMAN, TERRY	
CUT BANK - NORTH		WIDENING,PMS OVERLAY				09/03/98	09/24/97	PHONE NO: 278-7931	
	5.000	km	$ 1,202,345	$ 1,343,608	$ 1,416,990		03/20/99***	98%	95%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 738-4505	
	5.000	km	$ 825,157	$ 781,166	$ 616,601		09/11/98***	79%	114%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							11/01/98***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000 mi		$ 3,085,650	$ 3,224,000	$ 1,304,142			40%	113%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 2,236,488	$ 2,175,930	$ 2,052,428			94%	63%
NHIMSTPUSTPPSTPS 0002(355)				HIGHWAY SPECIALTIES, INC.			03/11/98	F.P.M. AAFEDT, RANDY	
1998-D3-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					05/28/98	PHONE NO: 454-5920	
	5.000 km		$ 626,049	$ 553,303	$ 267,376		01/15/99***	48%	101%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	5.000 km		$ 5,750,363	$ 5,444,000	$ 984,069		05/09/01***	18%	31%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000 km		$ 1,613,858	$ 1,997,074	$ 172,598			9%	30%
RTF-NH 1-3(31)225 F				S K CONSTRUCTION, INC.			07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER					07/27/98	PHONE NO: 873-8624	
	5.000 mi		$ 7,085,715	$ 6,645,093	$ 1,218,275		05/27/01***	18%	16%
SMP 0799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE					/ /	PHONE NO: 454-5920	
	5.000 mi		$ 462,955	$ 404,169	$ 0		05/02/99***	0%	06/30/99
SMP 5099(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. KLETTE, MIKE	
GREAT FALLS - CRUSH & STOCKPIL		CRUSH & STOCKPILE-GLACIER,POND ERA & TETON					/ /	PHONE NO: 278-7078	
	5.000 mi		$ 554,257	$ 425,996	$ 0		05/25/99***	0%	06/30/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** GREAT FALLS DISTRICT ***

DATE:10/13/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	MT. DEPT. FIELD PROJECT MANAGER AWARD DATE WORK BEG. WORK COMP.	PERCENT PROJECT COMPLETED	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS			$ 38,866,212	$ 38,404,518	$ 21,139,980			54%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO				12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE					02/12/97	PHONE NO: 653-1050	
	5.000 km		$ 4,166,617	$ 4,538,099	$ 4,533,132		09/14/98***	99%	98%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.				12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM					04/22/97	PHONE NO: 787-5701	
	5.000 km		$ 2,003,175	$ 1,942,007	$ 1,921,177		09/14/98***	99%	103%
RTS 201-2(9)46			RIVERSIDE CONTRACTING, INC.			APPR	12/12/96	F.P.M. BARTH, TIM	
JUNCTION MT 16 - EAST & WEST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				10/29/97	05/13/97	PHONE NO: 233-3628	
RTS 202-1(1)0							09/28/98		
JUNCTION MT 23 - SOUTHEAST		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 250-1(4)38						APPR			
BOXELDER CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER				11/06/97			
RTS 261-2(3)31									
SHADWELL CREEK - NORTH & SOUTH		PL. MIX BIT. SURF. OVERLAY SEAL & COVER							
RTS 327-1(6)0									
BAINVILLE NORTH & SOUTH		PL. MIX BIT. SURF OVERLAY, SEAL & COVER							
RTS 438-1(8)13									
22 KM NORTH OF NASHUA - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
RTS 480-1(2)0									
MISSOURI RIVER BRIDGE - NORTH		PL. MIX BIT. SURF. OVERLAY, SEAL & COVER							
CONTRACT TOTAL	35.000 km		$ 3,663,822	$ 3,504,388	$ 3,536,229			100%	78%
IM 94-5(27)163			PRINCE, INC				02/11/97	F.P.M. LAUCKNER, JAMES	
PRAIRIE COUNTY LINE - EAST		MILL,PMBS OVERLAY,SEAL & COVER & SLOPE FLATTENING					05/29/97	PHONE NO: 377-2877	
	5.000 mi		$ 4,126,755	$ 3,967,318	$ 3,674,914		09/24/98	100%	136%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.				06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY					08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0							05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS							
CONTRACT TOTAL	10.000 km		$ 8,632,439	$ 7,527,667	$ 5,164,525			69%	85%
NH 94-7(20)242			CENTURY COMPANIES, INC.				06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA					07/21/97	PHONE NO: 377-2877	
	5.000 km		$ 791,296	$ 831,667	$ 803,219		09/14/98***	97%	98%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 9053(14)				SLETTEN CONSTRUCTION CO			06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS					07/21/97	PHONE NO: 228-9478	
	5.000	mi	$ 1,436,115	$ 1,196,071	$ 1,154,210		09/14/98***	97%	101%
IM 0002(64)				OMO CONSTRUCTION INC		APPR	07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING				09/03/98	08/27/97	PHONE NO: 377-2877	
	5.000	km	$ 1,471,945	$ 1,237,689	$ 1,214,180		08/21/98	100%	85%
SMP 3899(97)				PRINCE, INC			07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE					09/16/97	PHONE NO: 233-3612	
	5.000	km	$ 438,625	$ 409,000	$ 393,740		09/23/98	100%	06/01/98
NH-STPE 23-2(21)81				21 CONST. CO.			08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/					09/02/97	PHONE NO: 233-3612	
	5.000	mi	$ 1,516,511	$ 1,577,312	$ 1,549,820		12/31/98***	98%	104%
STPS 332-1(7)12				S K CONSTRUCTION, INC.			08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER					09/30/97	PHONE NO: 233-3604	
	5.000	km	$ 2,644,091	$ 2,614,087	$ 2,505,760		09/26/99***	96%	97%
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO: 233-3612	
	5.000	km	$ 2,643,975	$ 2,369,369	$ 2,328,696		06/16/99***	98%	103%
STPN 20-2(16)33				PRINCE, INC			11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							11/07/98***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 1,815,764			72%	97%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0							09/14/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000 km		$ 1,027,901	$ 1,009,780	$ 931,164			89%	113%
NH 37-3(9)77 F			EMPIRE SAND AND GRAVEL CO.,INC				03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000 mi		$ 9,621,931	$ 10,272,572	$ 6,021,796			59%	43%
STPP 2-2(8)70			WICKENS CONSTRUCTION, INC.				05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000 mi		$ 6,260,118	$ 5,418,325	$ 1,841,427		01/05/01***	34%	43%
STPP-STPS-NH-IM 0002(356)			HIGHWAY SPECIALTIES, INC.				05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000 km		$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	42%
NH 1-9(30)565			A-1 PAVING, INC				05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000 km		$ 4,831,030	$ 5,719,274	$ 3,492,487		09/01/01***	61%	49%
IM 94-4(56)129			MARK RITE LINES OF MONT., INC.				05/05/98	F.P.M. LAUCKNER, JAMES	
MILES CITY-EAST & WEST		CRACK SEALING					06/29/98	PHONE NO: 377-2877	
IM 94-4(57)143							10/07/98		
BAKER INTERCHANGE-EAST		CRACK SEALING							
IM 94-6(45)191									
DAWSON COUNTY LINE-EAST		CRACK SEALING							
CONTRACT TOTAL	15.000 km		$ 240,536	$ 191,679	$ 206,132			100%	57%
ER 99-1(1)15			COP CONSTRUCTION CO.				06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 307,275		01/06/00***	34%	55%
NH 1-8(22)453			L. SCANLAN CONTRACTOR				06/11/98	F.P.M. PISK, RANDAL	
WEST OF DODSON		CULVERT INSTALLATION & SURFACI NG					08/17/98	PHONE NO: 228-9478	
	5.000 mi		$ 180,518	$ 223,657	$ 132,234		04/05/99***	59%	64%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 9009(6)			EDWARD T COPPS CONST.					06/11/98	F.P.M. BACON, DAVID	
POWDER RIVER-SE OF LOCATE		GUARDRAIL & SIGNING						/ /	PHONE NO: 377-2877	
	5.000	km		$ 361,843	$ 382,114	$ 238,112		04/03/99***	62%	68%
STPU 1499(4)			FRANZ CONSTRUCTION, INC					08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB						09/08/98	PHONE NO: 377-2877	
	5.000	mi		$ 939,680	$ 1,051,435	$ 14,244		10/01/99***	1%	8%
SMP 4699(98)			CENTURY COMPANIES, INC.					08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						/ /	PHONE NO: 228-9478	
	5.000	km		$ 434,400	$ 228,000	$ 31,873		02/14/99***	14%	06/30/99
STPE 1-10(44)613			TRIANGLE ELECTRIC INC.					08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS						/ /	PHONE NO: 787-5701	
	5.000	km		$ 34,985	$ 24,246	$ 0		05/02/99***	0%	33%
NH 22-2(17)42			PRINCE, INC					08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER						/ /	PHONE NO: 787-5701	
	5.000	km		$ 1,880,758	$ 1,766,290	$ 17,663		03/04/00***	1%	8%
NH 1-10(43)613			NORTHERN LINE LAYERS, INC.					08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER						09/02/98	PHONE NO: 787-5701	
	5.000	mi		$ 1,323,480	$ 1,337,981	$ 23,750		11/16/99***	2%	11%
ER 1499(5)			SLETTEN CONSTRUCTION CO					09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES						/ /	PHONE NO: 377-2877	
	5.000	mi		$ 715,561	$ 639,988	$ 0		07/06/99***	0%	0%
GLENDIVE DISTRICT TOTALS				$ 65,085,150	$ 63,527,894	$ 43,857,786			69%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)			MARK RITE LINES OF MONT., INC.					06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS						08/09/94	PHONE NO: 657-0273	
	5.000 mi			$ 531,904	$ 361,046	$ 349,686		09/14/98***	97%	10/15/94
BR-NH 4-2(12)54 F			COP CONSTRUCTION CO.					03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.						07/02/96	PHONE NO: 657-0264	
	5.000 mi			$ 4,193,928	$ 4,891,892	$ 5,388,625		09/14/98***	98%	116%
STPP 45-1(14)0			S K CONSTRUCTION, INC.					10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.						10/28/96	PHONE NO: 932-4872	
	5.000 mi			$ 5,945,331	$ 5,478,423	$ 5,666,987		02/11/99***	98%	95%
IM 0002(65)			OMO CONSTRUCTION INC					12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS						03/26/97	PHONE NO: 657-0267	
	5.000 km			$ 2,983,689	$ 2,633,050	$ 2,581,092		09/14/98***	98%	108%
STPU 1002(6)			EMPIRE SAND AND GRAVEL CO.,INC				APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.					06/11/98	06/16/97	PHONE NO: 323-3021	
	5.000 mi			$ 1,219,464	$ 1,091,406	$ 1,000,386		09/14/98***	92%	87%
STPI 94-1(54)0			PRINCE, INC					11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER						04/16/98	PHONE NO: 657-0267	
	5.000 km			$ 1,540,472	$ 1,328,382	$ 1,151,541		12/19/98***	87%	49%
RTS 245-1(7)0			PRINCE, INC					11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER						05/21/98	PHONE NO: 538-8732	
NH 57-5(21)179								10/04/98***		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER								
RTF 57-4(8)157										
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	15.000 km			$ 2,041,480	$ 1,864,510	$ 1,505,759			81%	76%
DPI 0194(001) F			NORTHERN LINE LAYERS, INC.					06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER						08/10/98	PHONE NO: 657-0269	
	5.000 km			$ 14,524,331	$ 15,444,134	$ 2,280,874		10/06/01***	15%	11%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 43-1(16)3			CENTURY COMPANIES, INC.				07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER					/ /	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER							
CONTRACT TOTAL	10.000 km		$ 1,896,026	$ 1,587,664	$ 0			0%	34%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC				07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					/ /	PHONE NO: 657-0267	
IM 90-8(140)453							01/19/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	10.000 km		$ 2,266,828	$ 1,980,980	$ 0			0%	27%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS				07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							11/18/98***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,224,634	$ 1,166,980	$ 277,547			24%	23%
BR 237-1(6)1			EDWARD T COPPS CONST.				08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					09/21/98	PHONE NO: 538-8732	
	5.000 km		$ 426,754	$ 459,639	$ 4,596		06/22/99***	1%	5%
ER 308-1(19)2			SHUMAKER TRUCKING & EXC, INC.				08/04/98	F.P.M. SHUPAK,TOM	
FLOOD REPAIR EAST OF RED LODGE		SLIDE CORRECTION					08/31/98	PHONE NO: 657-0271	
	5.000 mi		$ 478,438	$ 328,352	$ 69,552		05/02/99***	21%	33%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC				08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS					10/05/98	PHONE NO: 538-8732	
	5.000 mi		$ 409,745	$ 347,790	$ 0		04/27/99***	0%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.				08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					10/03/98	PHONE NO: 657-0269	
	5.000 km		$ 547,000	$ 380,000	$ 0		04/28/99***	0%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.				09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					/ /	PHONE NO: 657-0271	
	5.000 mi		$ 4,641,922	$ 4,713,098	$ 0		04/11/01***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BILLINGS DISTRICT TOTALS			$ 44,871,945	$ 44,057,347	$ 20,276,645			44%	
TOTALS FOR ALL PROJECTS:			$277,725,725	$266,981,443	$180,672,073			66%	

STATE DOCUMENTS COLLECTION
MONTANA STATE LIBRARY
HELENA, MONTANA 59620

S
625.704
H3Cr
10/31/98

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** MISSOULA DISTRICT ***

DATE:11/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MAN / PERCENT PROJECT COMPLETED	% USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000 mi		$ 9,983,036	$ 9,756,496	$ 10,578,940		11/14/98***	98%	101%
STPP 52-2(24)33				SCHELLINGER CONST CO.,INC.			09/04/96	F.P.M. MITCHELL, JAMES D.	
CRESTON - SOUTH		GR, AGG. SURF., PMS, SEAL & COVER					09/23/96	PHONE NO: 755-8557	
	5.000 km		$ 7,060,321	$ 6,111,294	$ 6,029,242		10/16/98	100%	100%
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO: 523-5864	
STPX 32758(2)							11/14/98***		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.000 mi		$ 10,016,426	$ 7,153,914	$ 7,673,514			98%	105%
NH-CM 0002(216)				COP CONSTRUCTION CO.		APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000 mi		$ 6,497,408	$ 5,111,000	$ 5,288,815		02/06/99***	98%	92%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000 km		$ 1,769,267	$ 1,764,482	$ 1,265,963		11/14/98***	72%	99%
PLH 5-3(63)125 F				SCHELLINGER CONST CO.,INC.			07/09/97	F.P.M. ROBERTS, JAMES	
MONTANA 40 - NORTH		GR,AGG,SURF,PL.MIX SURF,SEAL & COVER					07/22/97	PHONE NO: 752-0531	
	5.000 km		$ 3,845,312	$ 3,367,055	$ 3,662,767		10/20/98	100%	104%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO: 523-5863	
	5.000 km		$ 801,957	$ 786,804	$ 830,913		11/14/98***	98%	110%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 523-5864	
	5.000 km		$ 1,518,539	$ 1,516,575	$ 1,513,405		03/12/99***	99%	83%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO: 523-5864	
	5.000 mi		$ 6,930,658	$ 7,425,610	$ 7,868,791		10/16/00***	98%	76%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA STATE LIBRARY
3 0864 0014 1914 5

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 523-5864	
STPN 5-1(20)6							11/14/98***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,761,333	$ 1,683,885	$ 1,407,658			84%	80%
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000	km	$ 10,496,431	$ 11,767,435	$ 9,178,811		01/21/01***	78%	58%
IM 90-1(119)74				RIVERSIDE CONTRACTING, INC.		PEND	11/21/97	F.P.M. SULLIVAN, SHEILA	
ALBERTON - EAST & WEST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER				07/30/98	01/25/98	PHONE NO: 523-5877	
RTS 507-1(6)0							10/28/98		
ALBERTON - EAST		HOT RECYCLED PLANT MIX OVERLAY ,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 4,122,922	$ 4,307,491	$ 4,348,738			100%	81%
RTF 1-1(57)30				A-1 PAVING, INC		PEND	11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER				10/01/98	03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							08/21/98		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,521,049	$ 1,342,983	$ 1,321,567			100%	40%
RTF 24-1(46)1				HERB RICHARDS CONSTRUCTION			12/11/97	F.P.M. CHRISINGER,KENNETH L	
BONNER - EAST		SEAL & COVER					07/09/98	PHONE NO: 755-8566	
RTF 24-1(47)12							09/22/98		
POTOMAC - EAST & WEST		SEAL & COVER							
RTF 83-1(22)15									
SEELEY LAKE - NORTH		SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 472,495	$ 438,310	$ 350,997			100%	63%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000	km	$ 3,451,902	$ 3,734,619	$ 3,227,509			86%	56%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					06/02/98	PHONE NO: 755-8559	
	5.000	km	$ 484,419	$ 461,144	$ 488,272		01/17/99***	98%	105%
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000	km	$ 128,030	$ 136,579	$ 83,137		03/09/99***	61%	94%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000	km	$ 1,715,144	$ 1,918,703	$ 1,528,885			80%	64%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					10/08/98	PHONE NO: 752-0531	
	5.000	km	$ 1,692,761	$ 1,529,771	$ 18,106		04/01/00***	1%	48%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	5.000	mi	$ 362,047	$ 369,998	$ 236,616		04/11/99***	64%	80%
SMP 3199(98)				SCHELLINGER CONST CO.,INC.			07/07/98	F.P.M. JOHNSON, ROBERT L.	
MISSOULA DISTRICT - CRUSH AND		CRUSHING & STOCKPILING					08/20/98	PHONE NO: 523-5864	
	5.000	km	$ 627,000	$ 513,550	$ 527,962		10/06/98	100%	12/01/98
RTS 8199(37)				DICK ANDERSON CONSTRUCTION,INC			08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION					09/15/98	PHONE NO: 523-5856	
RTS 9031(11)							01/28/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL							
RTS 9041(19)									
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES							
CONTRACT TOTAL	15.000	km	$ 751,529	$ 697,378	$ 91,579			13%	06/30/99
NH-STPHS 6799(18)				MONTANA LINES, INC			08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS					09/14/98	PHONE NO: 755-8557	
	5.000	mi	$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** MISSOULA DISTRICT ***

DATE:11/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1599(98)			SCHELLINGER CONST CO.,INC.					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						09/04/98	PHONE NO: 755-8559	
	5.000 mi			$ 463,650	$ 430,620	$ 433,636		10/21/98	100%	06/01/99
SMP 2799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,FLAT HEAD & SANDERS CO.						10/19/98	PHONE NO: 755-8559	
	5.000 mi			$ 215,600	$ 180,080	$ 60,992		03/03/99***	34%	12/01/98
SMP 4599(98)			LHC, INC.					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,SAND ERS & FLATHEAD						08/28/98	PHONE NO: 755-8559	
	5.000 km			$ 308,000	$ 277,200	$ 279,596		10/02/98	100%	10/01/98
IM 90-1(133)34			SIERRA ROCK AND DIRT, INC.					08/04/98	F.P.M. JOHNSON, ROBERT L.	
ST. REGIS RIVER BRIDGE		RIPRAP PLACEMENT						09/09/98	PHONE NO: 523-5864	
ER 90-1(131)29								10/09/98		
ST. REGIS RIVER-FLOOD REPAIR		RIPRAP PLACEMENT,FLOOD REPAIR								
CONTRACT TOTAL	10.000 km			$ 60,419	$ 54,240	$ 35,087			100%	22%
RTS 9020(18)			FRONTIER-WEST, L.L.C.					09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE						/ /	PHONE NO: 523-5856	
RTS 9020(16)								08/13/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE								
CONTRACT TOTAL	10.000 km			$ 393,218	$ 413,363	$ 78,661			19%	21%
STPHS 36-1(15)15			OMO CONSTRUCTION INC					09/01/98	F.P.M. ROEDEL, DONALD	
SOUTH OF HOT SPRINGS		GUARDRAIL,SHOULDER GRAVEL & SI GNING						10/23/98	PHONE NO: 755-8559	
	5.000 km			$ 70,876	$ 102,099	$ 1,022		05/30/99***	1%	37%
ER 1-1(62)26			WESTWAY CONSTRUCTION, INC.					09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION						09/21/98	PHONE NO: 755-8557	
	5.000 km			$ 919,281	$ 682,605	$ 513,329		12/31/98***	75%	0%
BH 33-1(26)55			TAMIETTI CONST. CO., INC.					09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.						09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64								07/23/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG								
CONTRACT TOTAL	10.000 mi			$ 277,767	$ 289,702	$ 173,544			60%	28%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** MISSOULA DISTRICT ***

DATE:11/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPE-BH 9031(5)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.					/ /	PHONE NO: 523-5856	
	5.000	km	$ 475,719	$ 557,586	$ 5,576		08/20/99***	1%	08/20/99
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					/ /	PHONE NO: 257-3395	
	5.000	km	$ 1,426,745	$ 1,957,096	$ 19,571		07/21/00***	1%	0%
IM 0002(352)				DIAMOND SURFACE,INC			10/06/98	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-INTERSTATE		PCCP GROOVING & SIGNING					10/21/98	PHONE NO: 523-5864	
	5.000	km	$ 97,724	$ 116,946	$ 91,400		08/31/99***	78%	0%
STPHS 0002(351)				PAVLIK ELECTRIC CO, INC			10/06/98	F.P.M. ROEDEL, DONALD	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER					/ /	PHONE NO: 755-8559	
STPHS 8-2(43)41							07/02/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	10.000	km	$ 65,676	$ 64,999	$ 0			0%	0%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 523-5864	
	5.000	km	$ 3,605,551	$ 3,374,995	$ 33,750		09/10/99***	1%	0%
IM 90-1(132)44				COTTONWOOD CONSTRUCTION,INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
SUPERIOR - EAST & WEST		CRACK SEALING					10/27/98	PHONE NO: 523-5864	
IM 90-2(97)119							09/26/99***		
CLINTON - EAST		CRACK SEALING							
CONTRACT TOTAL	10.000	mi	$ 142,438	$ 113,118	$ 1,133			1%	0%
MISSOULA DISTRICT TOTALS			$ 84,909,026	$ 80,897,728	$ 69,302,666			82%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				10/22/98	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 4,294,687		10/16/98	100%	106%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 3,655,149		06/18/99***	92%	107%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 6,902,608		09/29/00***	82%	73%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 682-7821	
	5.000	mi	$ 908,919	$ 727,833	$ 672,273		10/29/98	100%	79%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 782-7443	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 2,027,659		08/07/99***	98%	95%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 267-3417	
	5.000	mi	$ 682,262	$ 645,918	$ 578,487		11/14/98***	90%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 4,728,327			66%	45%
IM 0002(319)				SLETTEN CONSTRUCTION CO		PEND	02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.				11/10/98	04/13/98	PHONE NO: 782-9327	
	5.000	km	$ 1,524,526	$ 1,445,585	$ 1,829,157		10/26/99***	98%	102%
BR 9039(17)				TAMIETTI CONST. CO., INC.			03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES					04/07/98	PHONE NO: 457-0526	
	5.000	mi	$ 423,184	$ 471,719	$ 440,698		01/17/99***	93%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98

DATE:11/12/98 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING				05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER					06/25/98	PHONE NO: 782-9327	
	5.000	km	$ 1,556,479	$ 1,319,159	$ 684,617		02/01/00***	52%	76%
BR 59-2(6)45			S K CONSTRUCTION, INC.				05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN					05/18/98	PHONE NO: 222-5482	
	5.000	km	$ 920,437	$ 799,257	$ 841,732		10/09/98	100%	66%
NH 11-1(30)14			RIVERSIDE CONTRACTING, INC.				05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL					05/26/98	PHONE NO: 222-5482	
NH 11-1(31)24							10/30/98		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL							
CONTRACT TOTAL	10.000	km	$ 1,854,049	$ 1,862,031	$ 1,855,313			100%	98%
STPP 13-1(27)24			RIVERSIDE CONTRACTING, INC.				05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER					05/17/98	PHONE NO: 682-7821	
	5.000	km	$ 939,662	$ 970,994	$ 926,712		10/22/98	100%	87%
STPP 13-1(28)56			RIVERSIDE CONTRACTING, INC.				05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER					06/09/98	PHONE NO: 682-7821	
	5.000	mi	$ 1,008,469	$ 1,124,242	$ 1,098,932		06/28/99***	98%	85%
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.				06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.					07/22/98	PHONE NO: 267-3417	
	5.000	km	$ 3,306,228	$ 3,098,422	$ 420,007		04/19/00***	14%	50%
STPHS 50-1(15)8			OMO CONSTRUCTION INC				06/11/98	F.P.M. HELD, TERRY	
SAFETY IMPROVEMENTS - GALLATIN		SIGNING,DELINEATION,GUARD RAIL & WIDENING					07/06/98	PHONE NO: 684-5609	
	5.000	km	$ 764,603	$ 781,995	$ 693,884		10/13/98	100%	78%
STPP 13-1(26)49			RIVERSIDE CONTRACTING, INC.				07/07/98	F.P.M. BRAZILL,WILLIAM	
ENNIS-MAIN STREET		GR.,AGG.SURF.,PL.MIX SURF,SEAL & COVER					07/27/98	PHONE NO: 682-7821	
	5.000	km	$ 496,084	$ 472,002	$ 485,866		03/21/99***	98%	62%
IM 90-6(80)309			SIERRA ROCK AND DIRT, INC.				08/04/98	F.P.M. STREETER,STEFAN	
I-90 UNDERPASS - BOZEMAN		REMOVE ABANDONER STRUCTURES					09/22/98	PHONE NO: 222-5482	
	5.000	mi	$ 294,015	$ 207,326	$ 129,355		05/02/99***	62%	113%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699(98)				JTL GROUP, INC.-BELGRADE			08/04/98	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					/ /	PHONE NO: 586-5074	
	5.000 mi		$ 257,887	$ 160,990	$ 0		02/14/99***	0%	06/30/99
SMP 2899(98)				PERFECT CONCRETE, INC			08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					09/02/98	PHONE NO: 682-7821	
	5.000 mi		$ 247,699	$ 223,536	$ 102,086		03/06/99***	46%	06/30/99
SMP 4799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE-JEFFERSON,LE WIS & CLARK & BEAVERHEAD					09/22/98	PHONE NO: 457-0526	
	5.000 km		$ 279,740	$ 225,151	$ 156,134		03/12/99***	69%	06/30/99
STPP-STPRP 7403(5)				CENTRAL ELECTRIC, INC.			08/04/98	F.P.M. STREETER,STEFAN	
5TH STREET CROSSING-LIVINGSTON		TRAFFIC SIGNAL UPGRADE & 5TH S T.CROSSING-LIVINGSTON					10/14/98	PHONE NO: 222-5482	
	5.000 mi		$ 18,229	$ 23,105	$ 14,578		02/12/99***	63%	50%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000 km		$ 5,419,975	$ 4,970,738	$ 293,443		01/11/99***	6%	10%
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					/ /	PHONE NO: 222-5482	
	5.000 mi		$ 177,733	$ 161,669	$ 1,617		09/23/99***	1%	22%
STPS-STPHS 284-2(10)7				OMO CONSTRUCTION INC			10/06/98	F.P.M. SACKS,RAY	
GUARDRAIL - CANYON FERRY RD.		GUARDRAIL REPLACEMENT					/ /	PHONE NO: 457-0526	
	5.000 km		$ 197,423	$ 206,543	$ 0		07/04/99***	0%	0%
RTS 9001(30)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. JOHNSON,RICKIE	
RED ROCK RIVER-2 KM SOUTH OF C		REHAB OF TIMBER BRIDGE					/ /	PHONE NO: 494-9635	
	5.000 mi		$ 117,444	$ 87,172	$ 0		07/02/99***	0%	0%
BUTTE DISTRICT TOTALS			$ 48,989,963	$ 45,490,773	$ 32,833,321			71%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3			UNITED MAT'LS OF GREAT FALLS				APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP					01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F							APPR	11/14/98***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP					04/06/98			
CONTRACT TOTAL	10.000	mi		$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	103%
STPP 58-1(11)32			MARVIN A. REHBEIN				APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY					07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	mi		$ 3,537,056	$ 3,573,762	$ 3,549,839		08/16/99***	99%	96%
IM 15-5(93)256			EMPIRE SAND AND GRAVEL CO.,INC					09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY						11/04/97	PHONE NO: 454-5921	
	5.000	km		$ 4,315,213	$ 4,517,500	$ 2,692,455		01/27/00***	60%	116%
BR 9007(18)			TAMIETTI CONST. CO., INC.					09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S						10/06/97	PHONE NO: 738-4505	
	5.000	km		$ 825,157	$ 781,166	$ 719,591		11/14/98***	92%	117%
STPI 15-5(94)283			EMPIRE SAND AND GRAVEL CO.,INC					11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER						12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71								01/11/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER								
CONTRACT TOTAL	10.000	mi		$ 3,085,650	$ 3,224,000	$ 2,596,579			81%	122%
RTS 366-1(2)0			RIVERSIDE CONTRACTING, INC.					11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER						04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380								06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	10.000	km		$ 2,236,488	$ 2,175,930	$ 2,052,428			94%	63%
FH-STPP 60-2(51)53			M K WEEDEN CONSTRUCTION, INC.					06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING						08/05/98	PHONE NO: 738-4505	
	5.000	km		$ 5,750,363	$ 5,444,000	$ 1,912,691		05/09/01***	35%	46%
BR 1-7(22)410			SLETTEN CONSTRUCTION CO					06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE						08/17/98	PHONE NO: 265-6821	
BR 9003(20)								06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE								
CONTRACT TOTAL	10.000	km		$ 1,613,858	$ 1,997,074	$ 287,591			14%	45%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F			S K CONSTRUCTION, INC.					07/07/98	F.P.M. LEO, DENNIS	
BROWNING-MERIWETHER		GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER						07/27/98	PHONE NO: 873-8624	
	5.000	mi		$ 7,085,715	$ 6,645,093	$ 2,015,689		05/27/01***	30%	29%
SMP 0799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. AAFEDT, RANDY	
GREAT FALLS DISTRICT - CRUSH &		CRUSH & STOCKPILE						/ /	PHONE NO: 454-5920	
	5.000	mi		$ 462,955	$ 404,169	$ 0		05/02/99***	0%	06/30/99
SMP 5099(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. KLETTE, MIKE	
GREAT FALLS - CRUSH & STOCKPIL		CRUSH & STOCKPILE-GLACIER,POND ERA & TETON						/ /	PHONE NO: 278-7078	
	5.000	km		$ 554,257	$ 425,996	$ 0		05/25/99***	0%	06/30/99
STPP 58-1(17)26			A-1 PAVING, INC					10/06/98	F.P.M. WICKMAN, TERRY	
HUDSON BAY DIVIDE-ST. MARY		PULVERIZATION & PLANT MIX OVER LAY						11/02/98	PHONE NO: 278-7931	
	5.000	km		$ 2,383,559	$ 2,417,707	$ 0		09/24/99***	0%	0%
STPE 15-5(96)245			MARQUIS EXCAVATING					10/06/98	F.P.M. WILMOT, DOUG	
SOUTH OF HARDY CREEK		RENOVATION OF SCENIC OVERLOOK						/ /	PHONE NO: 454-5921	
	5.000	km		$ 110,962	$ 119,936	$ 0		08/02/99***	0%	0%
IM 15-7(25)343			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. KLETTE, MIKE	
VALIER INTERCHANGE NORTH & SOU		PMS OVERLAY & SEAL & COVER						/ /	PHONE NO: 278-7078	
	5.000	km		$ 2,079,643	$ 2,002,075	$ 0		09/24/99***	0%	0%
NH 24-4(15)117			RIVERSIDE CONTRACTING, INC.					11/02/98	F.P.M. WILMOT, DOUG	
CASCADE COUNTY LINE EAST		PLANT MIX SURFACING,OVERLAY,SE AL & COVER						/ /	PHONE NO: 454-5921	
	5.000	km		$ 894,268	$ 923,842	$ 0		07/30/99***	0%	0%
STPP 3-4(7)89			BLAHNIK CONSTRUCTION, INC.					11/02/98	F.P.M. WICKMAN, TERRY	
GLACIER COUNTY LINE - NORTH		GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER						/ /	PHONE NO: 278-7931	
	5.000	km		$ 1,143,928	$ 1,103,737	$ 0		07/30/99***	0%	0%
IM 15-5(95)274			SLETTEN CONSTRUCTION CO					11/02/98	F.P.M. AAFEDT, RANDY	
BRIDGE DECKS-GREAT FALLS		GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS						/ /	PHONE NO: 454-5920	
	5.000	mi		$ 3,573,798	$ 4,192,527	$ 0		01/11/99***	0%	0%
GREAT FALLS DISTRICT TOTALS				$ 43,090,349	$ 43,282,119	$ 19,385,029			44%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** GLENDIVE DISTRICT ***

DATE:11/12/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE						02/12/97	PHONE NO: 653-1050	
	5.000 km			$ 4,166,617	$ 4,538,099	$ 4,542,025		11/14/98***	98%	98%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.					12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM						04/22/97	PHONE NO: 787-5701	
	5.000 km			$ 2,003,175	$ 1,942,007	$ 1,928,213		11/14/98***	99%	103%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	10.000 km			$ 8,632,439	$ 7,527,667	$ 6,065,542			81%	97%
NH 94-7(20)242			CENTURY COMPANIES, INC.					06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO: 377-2877	
	5.000 km			$ 791,296	$ 831,667	$ 803,219		11/14/98***	97%	98%
BR 9053(14)			SLETTEN CONSTRUCTION CO					06/03/97	F.P.M. PISK, RANDAL	
MILK RIVER - SOUTHEAST OF GLA		STRUCTURE AND APPROACHERS						07/21/97	PHONE NO: 228-9478	
	5.000 mi			$ 1,436,115	$ 1,196,071	$ 1,154,210		10/26/98	100%	101%
IM 0002(64)			OMO CONSTRUCTION INC				APPR	07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					09/03/98	08/27/97	PHONE NO: 377-2877	
	5.000 km			$ 1,471,945	$ 1,237,689	$ 1,237,481		08/21/98	100%	85%
SMP 3899(97)			PRINCE, INC					07/09/97	F.P.M. FRETTE, KURT	
GLENDIVE DISTRICT - CRUSH AND		MAINTENANCE STOCKPILE						09/16/97	PHONE NO: 233-3612	
	5.000 km			$ 438,625	$ 409,000	$ 471,257		09/23/98	100%	06/01/98
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO: 233-3612	
	5.000 mi			$ 1,516,511	$ 1,577,312	$ 1,549,820		12/31/98***	98%	108%
STPS 332-1(7)12			S K CONSTRUCTION, INC.					08/06/97	F.P.M. MARTIN, DOUGLAS	
20 KM S.W. OF HIGHWAY 59 - S.W		GRADING,AGGREGATE SURF,PLANT M IX SURF,SEAL & COVER						09/30/97	PHONE NO: 233-3604	
	5.000 km			$ 2,644,091	$ 2,614,087	$ 2,531,925		10/13/98	100%	97%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-3(50)115				EMPIRE SAND AND GRAVEL CO.,INC			10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER					11/06/97	PHONE NO: 233-3612	
	5.000	km	$ 2,643,975	$ 2,369,369	$ 2,358,753		10/15/98	100%	103%
STPN 20-2(16)33				PRINCE, INC		PEND	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER				10/27/98	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64							01/11/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER							
STPN 62-1(9)2									
CULBERTSON - SOUTH		PLANT MIX OVERLAY							
CONTRACT TOTAL	15.000	km	$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0							11/14/98***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000	mi	$ 9,621,931	$ 10,272,572	$ 7,101,584			69%	51%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 6,260,118	$ 5,418,325	$ 2,339,918		01/05/01***	43%	53%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000	km	$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	62%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000	km	$ 4,831,030	$ 5,719,274	$ 4,537,007		09/01/01***	79%	61%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98

DATE:11/12/98 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000 km		$ 840,288	$ 916,037	$ 547,133		01/06/00***	60%	74%
NH 1-8(22)453				L. SCANLAN CONTRACTOR			06/11/98	F.P.M. PISK, RANDAL	
WEST OF DODSON		CULVERT INSTALLATION & SURFACI NG					08/17/98	PHONE NO: 228-9478	
	5.000 mi		$ 180,518	$ 223,657	$ 196,894		10/06/98	100%	64%
BH 9009(6)				EDWARD T COPPS CONST.			06/11/98	F.P.M. BACON, DAVID	
POWDER RIVER-SE OF LOCATE		GUARDRAIL & SIGNING					08/04/98	PHONE NO: 377-2877	
	5.000 km		$ 361,843	$ 382,114	$ 327,352		04/03/99***	86%	88%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000 mi		$ 939,680	$ 1,051,435	$ 78,721		10/01/99***	7%	25%
SMP 4699(98)				CENTURY COMPANIES, INC.			08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					09/02/98	PHONE NO: 228-9478	
	5.000 km		$ 434,400	$ 228,000	$ 31,873		02/14/99***	14%	06/30/99
STPE 1-10(44)613				TRIANGLE ELECTRIC INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS					/ /	PHONE NO: 787-5701	
	5.000 km		$ 34,985	$ 24,246	$ 0		05/02/99***	0%	60%
NH 22-2(17)42				PRINCE, INC			08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER					/ /	PHONE NO: 787-5701	
	5.000 km		$ 1,880,758	$ 1,766,290	$ 17,663		03/04/00***	1%	18%
NH 1-10(43)613				NORTHERN LINE LAYERS, INC.			08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER					09/02/98	PHONE NO: 787-5701	
	5.000 mi		$ 1,323,480	$ 1,337,981	$ 447,980		11/16/99***	33%	36%
ER 1499(5)				SLETTEN CONSTRUCTION CO			09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES					10/13/98	PHONE NO: 377-2877	
	5.000 km		$ 715,561	$ 639,988	$ 9,400		09/24/99***	1%	14%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-4(58)130			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER						/ /	PHONE NO: 233-3612	
	5.000 km			$ 1,116,540	$ 1,016,593	$ 0		09/30/99***	0%	0%
IM 94-5(28)185			PRINCE, INC					10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER						/ /	PHONE NO: 377-2877	
	5.000 km			$ 921,392	$ 973,429	$ 0		09/22/99***	0%	0%
STPP 2-1(25)34			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER						/ /	PHONE NO: 233-3612	
	5.000 mi			$ 1,003,929	$ 1,088,327	$ 0		08/28/99***	0%	0%
GLENDIVE DISTRICT TOTALS				$ 60,095,899	$ 58,942,857	$ 41,552,701			70%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO: 657-0273	
	5.000 mi		$ 531,904	$ 361,046	$ 349,686		11/14/98***	97%	10/15/94
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO: 657-0264	
	5.000 mi		$ 4,193,928	$ 4,891,892	$ 5,400,670		11/14/98***	98%	116%
STPP 45-1(14)0				S K CONSTRUCTION, INC.		PEND	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.				10/23/98	10/28/96	PHONE NO: 932-4872	
	5.000 mi		$ 5,945,331	$ 5,478,423	$ 5,666,797		02/11/99***	98%	96%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000 km		$ 2,983,689	$ 2,633,050	$ 2,585,572		11/14/98***	98%	119%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				06/11/98	06/16/97	PHONE NO: 323-3021	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 1,000,386		11/14/98***	92%	87%
STPI 94-1(54)0				PRINCE, INC			11/07/97	F.P.M. KEGLEY, MEL	
BILLINGS - HUNTLEY		MILLING,PMS OVERLAY,SEAL & COV ER					04/16/98	PHONE NO: 657-0267	
	5.000 km		$ 1,540,472	$ 1,328,382	$ 1,151,541		10/20/98	100%	49%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					05/21/98	PHONE NO: 538-8732	
NH 57-5(21)179							10/12/98		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,041,480	$ 1,864,510	$ 1,874,169			100%	76%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SURF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	5.000 km		$ 14,524,331	$ 15,444,134	$ 4,287,446		10/06/01***	28%	18%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 43-1(16)3			CENTURY COMPANIES, INC.					07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER						09/21/98	PHONE NO: 538-8732	
STPP 43-1(17)35								06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER								
CONTRACT TOTAL	10.000 km			$ 1,896,026	$ 1,587,664	$ 113,351			7%	46%
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC					07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS						09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453								01/19/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS								
CONTRACT TOTAL	10.000 km			$ 2,266,828	$ 1,980,980	$ 269,836			14%	37%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS					07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER						08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54								11/18/98***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER								
STPP 48-1(18)0										
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER								
CONTRACT TOTAL	15.000 km			$ 1,224,634	$ 1,166,980	$ 640,540			55%	36%
BR 237-1(6)1			EDWARD T COPPS CONST.					08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES						09/21/98	PHONE NO: 538-8732	
	5.000 km			$ 426,754	$ 459,639	$ 99,483		06/22/99***	22%	32%
ER 308-1(19)2			SHUMAKER TRUCKING & EXC, INC.					08/04/98	F.P.M. SHUPAK,TOM	
FLOOD REPAIR EAST OF RED LODGE		SLIDE CORRECTION						08/31/98	PHONE NO: 657-0271	
	5.000 mi			$ 478,438	$ 328,352	$ 173,515		10/19/98	100%	33%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC					08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS						10/05/98	PHONE NO: 538-8732	
	5.000 mi			$ 409,745	$ 347,790	$ 161,907		04/27/99***	47%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.					08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						10/03/98	PHONE NO: 657-0269	
	5.000 km			$ 547,000	$ 380,000	$ 99,750		04/28/99***	26%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.					09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER						10/21/98	PHONE NO: 657-0271	
	5.000 km			$ 4,641,922	$ 4,713,098	$ 49,290		01/11/99***	1%	4%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-3(11)88				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO: 538-8732	
	5.000	km	$ 1,192,991	$ 1,222,425	$ 0		12/27/99***	0%	0%
STPS 541-1(2)0				RIVERSIDE CONTRACTING, INC.			10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
	5.000	km	$ 790,267	$ 746,724	$ 0		10/27/99***	0%	0%
STPP 28-2(21)60				EMPIRE SAND AND GRAVEL CO.,INC			10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER					/ /	PHONE NO: 657-0269	
	5.000	km	$ 1,354,964	$ 1,458,768	$ 0		07/23/99***	0%	0%
NH 53-2(6)41				CENTURY COMPANIES, INC.			11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS					/ /	PHONE NO: 323-3021	
	5.000	km	$ 587,985	$ 523,993	$ 0		07/09/99***	0%	0%
IM 90-9(87)473				JTL GROUP, INC.-BILLINGS			11/02/98	F.P.M. KEGLEY, MEL	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					/ /	PHONE NO: 657-0267	
	5.000	km	$ 1,911,140	$ 1,874,341	$ 0		12/21/98***	0%	0%
NH 14-3(12)116				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL					/ /	PHONE NO: 538-8732	
	5.000	km	$ 781,605	$ 759,196	$ 0		07/30/99***	0%	0%
NH 57-3(25)103				CENTURY COMPANIES, INC.			11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-3(26)97							12/21/98***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 1,183,671	$ 1,028,043	$ 0			0%	0%
IM 90-7(71)390				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 932-4872	
	5.000	km	$ 2,137,675	$ 2,242,765	$ 0		12/21/98***	0%	0%
NH 16-2(9) 30				INTERMOUNTAIN SLURRY SEAL			11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING					/ /	PHONE NO: 323-3021	
	5.000	mi	$ 934,834	$ 860,860	$ 0		12/21/98***	0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
BILLINGS DISTRICT TOTALS			$ 55,747,076	$ 54,774,463	$ 23,923,938			43%	
TOTALS FOR ALL PROJECTS:			$292,832,313	$283,387,940	$186,997,654			64%	

S
625.704
H3Cr
11/30/98

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** MISSOULA DISTRICT ***

DATE:12/11/98 PAGE NO:

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAG / PERCENT PROJECT COMPLETED	% CO TIM USED
BR-STPP 6-1(65)83				D.H. BLATTNER & SONS, INC.		APPR	10/12/95	F.P.M. MAART, WILLIAM C.	
PARADISE - EAST (WEST SECTION)		GR, AGG. SURF., PMS, SEAL & COVER, TWO STL. GIR. BR'S.				04/28/98	01/08/96	PHONE NO: 523-5856	
	5.000 mi		$ 9,983,036	$ 9,756,496	$ 10,578,940		11/14/98***	98%	101%
DPI 0195(001) F				JTL GROUP, INC.-MISSOULA			03/11/97	F.P.M. JOHNSON, ROBERT L.	
MISSOULA I-90 AIRPORT INTERCHA		GR.AGG SURF.PL MIX SURF.S & C AND STRUCTURES					03/27/97	PHONE NO: 523-5864	
STPX 32758(2)							11/20/98		
WEST BROADWAY (EAST SECTION)		GR.AGG SURF.PL MIX OVERLAY.S & C AND WIDENING							
CONTRACT TOTAL	10.000 mi		$ 10,016,426	$ 7,153,914	$ 7,696,536			100%	105%
NH-CM 0002(216)				COP CONSTRUCTION CO.		APPR	04/08/97	F.P.M. MAART, WILLIAM C.	
N RESERVE ST - STRUCTURES		GR.AGG.SURF.PL.MIX BIT.SURF.S & C & STRUCTURES				06/11/98	05/13/97	PHONE NO: 523-5856	
	5.000 mi		$ 6,497,408	$ 5,111,000	$ 5,402,052		02/06/99***	98%	96%
CM 0002(272)				SCOTT CONSTRUCTION, INC.			04/08/97	F.P.M. SULLIVAN, SHEILA	
SIGNAL OPERATION IMPROVEMENTS-		SIGNALS OPERATION IMPROVEMENTS					10/20/97	PHONE NO: 523-5877	
	5.000 km		$ 1,769,267	$ 1,764,482	$ 1,364,320		02/08/99***	77%	104%
NH 24-1(43)32				KEENEY CONSTRUCTION			08/06/97	F.P.M. MCKINNEY, JOHN	
CLEARWATER JUNCTION REST AREA		REST AREA					09/05/97	PHONE NO: 523-5863	
	5.000 km		$ 801,957	$ 786,804	$ 830,913		02/08/99***	98%	110%
STPS 382-1(9)4				A-1 PAVING, INC			08/06/97	F.P.M. JOHNSON, ROBERT L.	
PERMA CANYON - NORTH		WIDEN,PLANT MIX OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 523-5864	
	5.000 km		$ 1,518,539	$ 1,516,575	$ 1,521,768		11/20/98	100%	83%
STPP 6-1(61)109				SCHELLINGER CONST CO.,INC.			10/07/97	F.P.M. JOHNSON, ROBERT L.	
DIXON-RAVALLI		GRADING & PLANT MIX SURFACING					10/22/97	PHONE NO: 523-5864	
	5.000 mi		$ 6,930,658	$ 7,425,610	$ 7,911,587		10/16/00***	98%	81%
STPN 5-1(19)1				JENSEN PAVING COMPANY, INC.			11/07/97	F.P.M. JOHNSON, ROBERT L.	
DESMET - NORTH		PMS OVERLAY-SEAL & COVER					08/04/98	PHONE NO: 523-5864	
STPN 5-1(20)6							02/08/99***		
EVARO NORTH		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 1,761,333	$ 1,683,885	$ 1,407,658			84%	80%

*** ESTIMATED COMPLETION DATE

PLEASE RETURN

MONTANA STATE LIBRARY
3 0864 0014 2667 8

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** MISSOULA DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH-CM-STPE 0002(266)				MORRISON KNUDSEN CORPORATION			11/21/97	F.P.M. MCKINNEY, JOHN	
NORTH RESERVE STREET-MISSOULA		GRADE,PCCP,PLANT MIX SURFACING ,STORM DRAIN & PS CONCRETE					01/26/98	PHONE NO: 523-5863	
	5.000 km		$ 10,496,431	$ 11,767,435	$ 9,841,741		01/21/01***	84%	62%
RTF 1-1(57)30				A-1 PAVING, INC		PEND	11/21/97	F.P.M. MITCHELL, JAMES D.	
LIBBY - NORTH & SOUTH		SEAL & COVER				10/01/98	03/16/98	PHONE NO: 755-8557	
RTS 508-1(14)0							08/21/98		
JCT. US-2 - NORTH		MILLING,PLANT MIX OVERLAY,SEAL & COVER							
STPN 1-1(58)0									
TROY - EAST & WEST		SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,521,049	$ 1,342,983	$ 1,321,567			100%	40%
IM 90-2(96)110				FRONTIER-WEST, L.L.C.			03/11/98	F.P.M. MAART, WILLIAM C.	
BONNER - EAST STRUCTURES		STRUCTURE REHAB.					04/01/98	PHONE NO: 523-5856	
IM 90-2(94)107							03/07/00***		
EAST MISSOULA - BONNER		STRUCTURE REHAB.							
CONTRACT TOTAL	10.000 km		$ 3,451,902	$ 3,734,619	$ 3,327,238			87%	60%
BR 6-1(79)74				WESTWAY CONSTRUCTION, INC.			03/11/98	F.P.M. ROEDEL, DONALD	
LYNCH CREEK - N.W. OF PLAINS		STRUCTURES & APPROACHES					06/02/98	PHONE NO: 755-8559	
	5.000 km		$ 484,419	$ 461,144	$ 489,299		01/17/99***	98%	107%
CM 0002(273)				MONTANA LINES, INC			05/05/98	F.P.M. SULLIVAN, SHEILA	
SIGNAL INTERCONNECT - MISSOULA		SIGNAL INTERCONNECT					06/15/98	PHONE NO: 523-5877	
	5.000 km		$ 128,030	$ 136,579	$ 109,421		03/09/99***	80%	87%
NH-STPHS 7-1(73)75 F				RIVERSIDE CONTRACTING, INC.			06/11/98	F.P.M. SULLIVAN, SHEILA	
FLORENCE EASTSIDE HWY		GRADING,AGGR.,SURF.PMS.SIGNING ,LIGHTING & STORM DRAINS					07/21/98	PHONE NO: 523-5877	
STPHS 7-2(24)84							01/26/00***		
LOLO - RIDGEWAY & GLACIER DRIV		INTERSECTION RE-ALIGNMENT & SI GNAL							
CONTRACT TOTAL	10.000 km		$ 1,715,144	$ 1,918,703	$ 1,581,855			82%	68%
ER 6-1(78)59				RIVERSIDE CONTRACTING, INC.			07/07/98	F.P.M. ROBERTS, JAMES	
MT 200 ROAD REPAIRS		GRADE,GRAVEL & PLANT MIX BIT.S URFACE					10/08/98	PHONE NO: 752-0531	
	5.000 km		$ 1,692,761	$ 1,529,771	$ 447,144		04/01/00***	29%	56%
STPHS 7-2(31)89				MONTANA LINES, INC			07/07/98	F.P.M. JOHNSON, ROBERT L.	
BLUE MOUNTAIN SIGNAL		TURNBAY WIDENING & SIGNALS					08/31/98	PHONE NO: 523-5864	
	5.000 mi		$ 362,047	$ 369,998	$ 236,616		04/11/99***	64%	80%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** MISSOULA DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 8199(37)			DICK ANDERSON CONSTRUCTION,INC					08/04/98	F.P.M. MAART, WILLIAM C.	
RATTLESNAKE CREEK-VINE STREET-		BRIDGE REHABILITATION						09/15/98	PHONE NO: 523-5856	
RTS 9031(11)								01/28/99***		
CLARK FORK-LOZEAU		BRIDGE REHAB.& GUARD RAIL								
RTS 9041(19)										
IRR. CANAL - 6KM S.E. OF VICTO		PL.MIX SURF.,STEEL BM.BRIDGE & APPROACHES								
CONTRACT TOTAL	15.000 km			$ 751,529	$ 697,378	$ 130,563			19%	06/30/99
NH-STPHS 6799(18)			MONTANA LINES, INC					08/04/98	F.P.M. MITCHELL, JAMES D.	
DOWNTOWN SIGNALS-KALISPELL		TRAFFIC SIGNALS,SIGNING & WHEE L CHAIR RAMPS						09/14/98	PHONE NO: 755-8557	
	5.000 mi			$ 376,379	$ 388,006	$ 53,181		06/23/99***	14%	10%
SMP 2799(98)			TREASURE STATE CONSTRUCTION					08/04/98	F.P.M. ROEDEL, DONALD	
MISSOULA DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-LINCOLN,FLAT HEAD & SANDERS CO.						10/19/98	PHONE NO: 755-8559	
	5.000 mi			$ 215,600	$ 180,080	$ 184,925		11/21/98	100%	12/01/98
RTS 9020(18)			FRONTIER-WEST, L.L.C.					09/01/98	F.P.M. MAART, WILLIAM C.	
FLINT CREEK-6KM SO. OF DRUMMON		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF & TEE-BEAM BRIDGE						09/29/98	PHONE NO: 523-5856	
RTS 9020(16)								05/23/99***		
FLINT CREEK OVERFLOW-SO. OF DR		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,TEE-BEAM BRIDGE								
CONTRACT TOTAL	10.000 km			$ 393,218	$ 413,363	$ 125,913			30%	31%
STPHS 36-1(15)15			OMO CONSTRUCTION INC					09/01/98	F.P.M. ROEDEL, DONALD	
SOUTH OF HOT SPRINGS		GUARDRAIL,SHOULDER GRAVEL & SI GNING						10/23/98	PHONE NO: 755-8559	
	5.000 km			$ 70,876	$ 102,099	$ 89,607		05/30/99***	88%	63%
ER 1-1(62)26			WESTWAY CONSTRUCTION, INC.					09/01/98	F.P.M. MITCHELL, JAMES D.	
SLIDE - WEST OF LIBBY		SLIDE CORRECTION						09/21/98	PHONE NO: 755-8557	
	5.000 km			$ 919,281	$ 682,605	$ 620,963		12/31/98***	91%	0%
BH 33-1(26)55			TAMIETTI CONST. CO., INC.					09/01/98	F.P.M. KALBERG, J. GARY	
PINKHAM CREEK 10.7 KM S OF REX		STRIPING,BRIDGE REHAB.						09/28/98	PHONE NO: 257-3395	
BH 33-1(25)64								06/12/99***		
TOBACCO RIVER 3.9 KM E OF REXF		BRIDGE REHAB,GUARD RAIL,STRIPI NG								
CONTRACT TOTAL	10.000 mi			$ 277,767	$ 289,702	$ 197,838			68%	28%
STPE-BH 9031(5)			DICK ANDERSON CONSTRUCTION,INC					10/06/98	F.P.M. MAART, WILLIAM C.	
CLARK FORK-WEST OF ALBERTON		GUARDRAIL & SIGNING,BRIDGE REH AB.						/ /	PHONE NO: 523-5856	
	5.000 km			$ 475,719	$ 557,586	$ 5,576		08/20/99***	1%	08/20/99

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** MISSOULA DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BH 1-1(61)12				MORGEN & OSWOOD CONST. CO.,INC			10/06/98	F.P.M. KALBERG, J. GARY	
KOOTENAI RIVER - 3.7 KM NW OF		BRIDGE REHAB.					/ /	PHONE NO: 257-3395	
	5.000	km	$ 1,426,745	$ 1,957,096	$ 19,571		02/08/99***	1%	0%
IM 0002(352)				DIAMOND SURFACE,INC			10/06/98	F.P.M. JOHNSON, ROBERT L.	
1995-D1-SIGNING-INTERSTATE		PCCP GROOVING & SIGNING					10/21/98	PHONE NO: 523-5864	
	5.000	km	$ 97,724	$ 116,946	$ 95,186		08/31/99***	81%	0%
STPHS 0002(351)				PAVLIK ELECTRIC CO, INC			10/06/98	F.P.M. ROEDEL, DONALD	
1995-D1-SAFETY-SECONDARY		DELINEATION,SIGNING & FLASHER					/ /	PHONE NO: 755-8559	
STPHS 8-2(43)41							07/02/99***		
ADVANCE FLASHERS-JOSLYN STREET		SIGNING & ELECTRICAL							
CONTRACT TOTAL	10.000	km	$ 65,676	$ 64,999	$ 0			0%	0%
IM 90-2(92)110				JENSEN PAVING COMPANY, INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
BONNER-EAST		COLD MILLING,HOT RECYCLED PLAN T MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 523-5864	
	5.000	km	$ 3,605,551	$ 3,374,995	$ 33,750		09/10/99***	1%	0%
IM 90-1(132)44				COTTONWOOD CONSTRUCTION,INC.			10/06/98	F.P.M. JOHNSON, ROBERT L.	
SUPERIOR - EAST & WEST		CRACK SEALING					10/27/98	PHONE NO: 523-5864	
IM 90-2(97)119							09/26/99***		
CLINTON - EAST		CRACK SEALING							
CONTRACT TOTAL	10.000	km	$ 142,438	$ 113,118	$ 22,864			20%	0%
RTF 6-1(84)23				RIVERSIDE CONTRACTING, INC.			11/25/98	F.P.M. ROEDEL, DONALD	
11 KM. E. OF NOXON - EAST		OVERLAY,SEAL & COVER & STRIPIN G					/ /	PHONE NO: 755-8559	
RTF 6-1(85)46							08/28/99***		
THOMPSON FALLS - EAST & WEST		MILL & FILL,SEAL & COVER & STR IPING							
RTS 472-1(3)0									
THOMPSON FALLS - NORTH		OVERLAY,SEAL & COVER & STRIPIN G							
CONTRACT TOTAL	15.000	km	$ 915,054	$ 887,359	$ 0			0%	0%
RTS 317-1(3)0				A-1 PAVING, INC			11/25/98	F.P.M. MITCHELL, JAMES D.	
WILLOW GLEN DRIVE		OVERLAY,SEAL & COVER					/ /	PHONE NO: 755-8557	
	5.000	km	$ 125,378	$ 113,794	$ 0		06/18/99***	0%	0%
RTF 1-1(63)33				RIVERSIDE CONTRACTING, INC.			11/25/98	F.P.M. ROEDEL, DONALD	
LIBBY - SOUTH		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 755-8559	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** MISSOULA DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE WORK BEG. WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-1(64)38							08/23/99***		
10 KM S. OF LIBBY - SOUTH		SEAL & COVER							
RTF 5-4(20)181									
EUREKA - NORTH		SEAL & COVER							
RTS 482-1(4)3									
AIRPORT ROAD - LIBBY		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000 mi		$ 861,368	$ 860,827	$ 0			0%	0%
MISSOULA DISTRICT TOTALS			$ 69,850,708	$ 67,259,948	$ 55,648,590			79%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** BUTTE DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 14-2(12)33				EMPIRE SAND AND GRAVEL CO.,INC		PEND	10/10/96	F.P.M. STREETER,STEFAN	
WHITE SULPHUR SPRINGS-SOUTH -		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, STEEL				10/22/98	03/05/97	PHONE NO: 222-5482	
	5.000	km	$ 4,501,511	$ 3,929,526	$ 4,294,687		10/16/98	100%	106%
NH 50-1(16)11				EMPIRE SAND AND GRAVEL CO.,INC			06/03/97	F.P.M. HELD, TERRY	
YELLOWSTONE PARK		HOT RECYCLED PMS OVERLAY,SEAL & COVER					09/15/97	PHONE NO: 684-5609	
	5.000	km	$ 4,074,699	$ 3,976,126	$ 3,714,145		06/18/99***	93%	108%
IM-HDP 9240(001) F				MORRISON KNUDSEN CORPORATION			09/04/97	F.P.M. MCCORMICK, THOMAS	
BELGRADE INTERCHANGE		REHABILITATE INTERCHANGE & PS CONCRETE BRIDGE					10/13/97	PHONE NO: 586-5074	
	5.000	mi	$ 8,073,537	$ 8,397,890	$ 7,485,219		09/29/00***	89%	77%
STPHS 0002(249)				OMO CONSTRUCTION INC			10/07/97	F.P.M. BRAZILL,WILLIAM	
THREE LOCATIONS-DISTRICT 2-SLO		SLOPE FLATTENING & GUARDRAIL					11/12/97	PHONE NO: 682-7821	
	5.000	mi	$ 908,919	$ 727,833	$ 672,273		10/29/98	100%	79%
SF-STPS 272-1(3)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. O'BRIEN,MURRAY	
WESTSIDE PRISON ROAD		GRADE,AGG.,PLANT MIX SURFACING ,SEAL & COVER & WIDEN STEEL					01/22/98	PHONE NO: 782-7443	
	5.000	km	$ 2,052,879	$ 1,990,695	$ 2,027,659		08/07/99***	98%	95%
RTS 324-1(1)0				JIM GILMAN EXCAVATING INC.			11/21/97	F.P.M. WILLIAMS,PAUL	
CLARK CANYON - GRANT		PLANT MIX OVERLAY,SEAL & COVER					08/15/98	PHONE NO: 267-3417	
	5.000	mi	$ 682,262	$ 645,918	$ 578,487		02/08/99***	90%	16%
IM 15-1(87)64				RIVERSIDE CONTRACTING, INC.			02/10/98	F.P.M. WILLIAMS,PAUL	
DILLON - APEX		PMS OVERLAY,SEAL & COVER,BR RE HAB					04/28/98	PHONE NO: 267-3417	
IM 15-1(86)74							12/08/99***		
APEX - GLEN		PMS OVERLAY,SEAL & COVER BR RE HAB							
CONTRACT TOTAL	10.000	km	$ 8,892,290	$ 7,211,151	$ 5,230,583			73%	47%
IM 0002(319)				SLETTEN CONSTRUCTION CO		PEND	02/10/98	F.P.M. ARVISH,MIKE	
BUTTE DISTRICT 2-INTERSTATE PC		BUTTE DIST.2-INTERSTATE PCCP R EHAB.				11/10/98	04/13/98	PHONE NO: 782-9327	
	5.000	km	$ 1,524,526	$ 1,445,585	$ 1,846,381		10/26/99***	98%	107%
BR 9039(17)				TAMIETTI CONST. CO., INC.			03/11/98	F.P.M. SACKS,RAY	
NO. FORK BLACKFOOT RIVER - NO.		STRUCTURES & APPROACHES					04/07/98	PHONE NO: 287-3868	
	5.000	mi	$ 423,184	$ 471,719	$ 443,164		11/02/98	100%	100%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** BUTTE DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPU 1809(4)			HOLLOW CONTRACTING					05/05/98	F.P.M. ARVISH,MIKE	
MOUNT HIGHLAND DRIVE - 4 MILE		GR,AGG.,SURF.,PL MIX BIT.SURF. ,SEAL & COVER						06/25/98	PHONE NO: 782-9327	
	5.000 km			$ 1,556,479	$ 1,319,159	$ 766,624		02/01/00***	58%	80%
BR 59-2(6)45			S K CONSTRUCTION, INC.					05/05/98	F.P.M. STREETER,STEFAN	
MILWAUKEE R R & CREEK - RINGLI		STRUCTURAL REMOVAL & REALIGN						05/18/98	PHONE NO: 222-5482	
	5.000 km			$ 920,437	$ 799,257	$ 841,732		10/09/98	100%	66%
NH 11-1(30)14			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. STREETER,STEFAN	
YANKEE JIM CANYON - NORTH		OVERLAY,SEAL & COVER,GUARDRAIL						05/26/98	PHONE NO: 222-5482	
NH 11-1(31)24								10/30/98		
EMIGRANT NORTH & SOUTH		OVERLAY,SEAL & COVER,GUARDRAIL								
CONTRACT TOTAL	10.000 km			$ 1,854,049	$ 1,862,031	$ 1,855,313			100%	98%
STPP 13-1(27)24			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
MC ATEE- N & S		PLANT MIX BIT.OVERLAY,SEAL & C OVER						05/17/98	PHONE NO: 682-7821	
	5.000 km			$ 939,662	$ 970,994	$ 926,712		10/22/98	100%	87%
STPP 13-1(28)56			RIVERSIDE CONTRACTING, INC.					05/05/98	F.P.M. BRAZILL,WILLIAM	
NORRIS HILL		PLANT MIX OVERLAY,SEAL & COVER						06/09/98	PHONE NO: 682-7821	
	5.000 mi			$ 1,008,469	$ 1,124,242	$ 1,106,380		06/28/99***	98%	85%
IM 15-1(88)86			JIM GILMAN EXCAVATING INC.					06/11/98	F.P.M. WILLIAMS,PAUL	
GLEN-MELROSE		HOT RECYCLED PL MIX,SEAL & COV ER,BRIDGE REHAB.						07/22/98	PHONE NO: 267-3417	
	5.000 km			$ 3,306,228	$ 3,098,422	$ 435,300		04/19/00***	14%	43%
STPHS 50-1(15)8			OMO CONSTRUCTION INC					06/11/98	F.P.M. HELD, TERRY	
SAFETY IMPROVEMENTS - GALLATIN		SIGNING,DELINEATION,GUARD RAIL & WIDENING						07/06/98	PHONE NO: 684-5609	
	5.000 km			$ 764,603	$ 781,995	$ 693,884		10/13/98	100%	78%
STPP 13-1(26)49			RIVERSIDE CONTRACTING, INC.					07/07/98	F.P.M. BRAZILL,WILLIAM	
ENNIS-MAIN STREET		GR.,AGG.SURF.,PL.MIX SURF,SEAL & COVER						07/27/98	PHONE NO: 682-7821	
	5.000 km			$ 496,084	$ 472,002	$ 485,866		11/06/98	100%	62%
IM 90-6(80)309			SIERRA ROCK AND DIRT, INC.					08/04/98	F.P.M. STREETER,STEFAN	
I-90 UNDERPASS - BOZEMAN		REMOVE ABANDONER STRUCTURES						09/22/98	PHONE NO: 222-5482	
	5.000 mi			$ 294,015	$ 207,326	$ 162,077		11/05/98	100%	113%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** BUTTE DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 1699(98)				JTL GROUP, INC.-BELGRADE			08/04/98	F.P.M. MCCORMICK, THOMAS	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					11/10/98	PHONE NO: 586-5074	
	5.000 mi		$ 257,887	$ 160,990	$ 86,263		02/14/99***	54%	06/30/99
SMP 2899(98)				PERFECT CONCRETE, INC			08/04/98	F.P.M. BRAZILL,WILLIAM	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE					09/02/98	PHONE NO: 682-7821	
	5.000 mi		$ 247,699	$ 223,536	$ 111,050		03/06/99***	50%	06/30/99
SMP 4799(98)				TREASURE STATE CONSTRUCTION			08/04/98	F.P.M. SACKS,RAY	
BUTTE DISTRICT - CRUSH & STOCK		CRUSH & STOCKPILE-JEFFERSON,LE WIS & CLARK & BEAVERHEAD					09/22/98	PHONE NO: 287-3868	
	5.000 km		$ 279,740	$ 225,151	$ 212,209		11/05/98	100%	06/30/99
STPP-STPRP 7403(5)				CENTRAL ELECTRIC, INC.			08/04/98	F.P.M. STREETER,STEFAN	
5TH STREET CROSSING-LIVINGSTON		TRAFFIC SIGNAL UPGRADE & 5TH S T.CROSSING-LIVINGSTON					10/14/98	PHONE NO: 222-5482	
	5.000 mi		$ 18,229	$ 23,105	$ 23,607		02/12/99***	98%	50%
STPP 29-1(27)34				A.M. WELLES, INC.			09/01/98	F.P.M. HELD, TERRY	
TWIN BRIDGES - SHERIDAN		GRADE,AGGREGATE SURF.,PLANT MI X BIT.SURF.,SEAL & COVER,					09/28/98	PHONE NO: 684-5609	
	5.000 km		$ 5,419,975	$ 4,970,738	$ 631,717		06/28/01***	13%	15%
ER 0002(372)				TIMBER MOUNTAIN EXCAVATION,INC			09/01/98	F.P.M. STREETER,STEFAN	
MANHATTAN / LIVINGSTON EROSION		RIP RAP & FLOOD DAMAGE REPAIR					11/09/98	PHONE NO: 222-5482	
	5.000 mi		$ 177,733	$ 161,669	$ 80,826		09/23/99***	50%	33%
STPS-STPHS 284-2(10)7				OMO CONSTRUCTION INC			10/06/98	F.P.M. SACKS,RAY	
GUARDRAIL - CANYON FERRY RD.		GUARDRAIL REPLACEMENT					/ /	PHONE NO: 287-3868	
	5.000 km		$ 197,423	$ 206,543	$ 2,066		07/04/99***	1%	0%
RTS 9001(30)				DICK ANDERSON CONSTRUCTION,INC			10/06/98	F.P.M. JOHNSON,RICKIE	
RED ROCK RIVER-2 KM SOUTH OF C		REHAB OF TIMBER BRIDGE					/ /	PHONE NO: 494-9635	
	5.000 km		$ 117,444	$ 87,172	$ 873		07/02/99***	1%	0%
IM 15-3(54)142				JIM GILMAN EXCAVATING INC.			11/25/98	F.P.M. CHRISTENSEN KEVIN	
ELK PARK - BASIN		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 225-4360	
RTS 393-1(4)1							11/12/99***		
BASIN CR. ROAD		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 5,019,324	$ 4,837,049	$ 0			0%	0%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 205-1(20)20				JTL GROUP, INC.-BELGRADE			11/25/98	F.P.M. MCCORMICK, THOMAS	
MAIN STREET-BELGRADE		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 586-5074	
RTS 290-1(3)0							07/09/99***		
MADISON/BROADWAY-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 291-1(2)0									
JACK RABBIT LANE-BELGRADE		PLANT MIX SURFACING,SEAL & COV ER							
RTS 205-1(21)21									
BELGRADE-EAST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	20.000 mi		$ 525,947	$ 432,595	$ 0			0%	0%
BUTTE DISTRICT TOTALS			$ 54,535,233	$ 50,760,416	$ 34,715,097			67%	

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR: ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER: PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 10-1(15)3				UNITED MAT'LS OF GREAT FALLS		APPR	03/07/96	F.P.M. AAFEDT, RANDY	
15TH ST. AND RIVER DRIVE. - GR		GR, AGG. SURF., PCCP				01/27/98	04/22/96	PHONE NO: 454-5920	
STPU 5205(8) F						APPR	02/08/99***		
RIVER DRIVE (9TH TO 15TH ST. N		GR, AGG. SURF., PCCP				04/06/98			
CONTRACT TOTAL	10.000	mi	$ 3,437,481	$ 3,333,604	$ 3,558,165			98%	103%
STPP 58-1(11)32				MARVIN A. REHBEIN		APPR	06/03/97	F.P.M. WICKMAN, TERRY	
ST. MARY - CANADIAN LINE		PMS OVERLAY				07/08/98	06/26/97	PHONE NO: 278-7931	
	5.000	mi	$ 3,537,056	$ 3,573,762	$ 3,552,516		08/16/99***	99%	96%
IM 15-5(93)256				EMPIRE SAND AND GRAVEL CO.,INC			09/04/97	F.P.M. WILMOT, DOUG	
HARDY CREEK-ULM (NORTHBOUND)		MILL,FILL & PLANT MIX OVERLAY					11/04/97	PHONE NO: 454-5921	
	5.000	km	$ 4,315,213	$ 4,517,500	$ 4,083,971		01/27/00***	90%	118%
BR 9007(18)				TAMIETTI CONST. CO., INC.			09/04/97	F.P.M. LAY, BILL	
SUN RIVER BRIDGE - FORT SHAW		PS CONCRETE BRIDGE & APPROACHE S					10/06/97	PHONE NO: 738-4505	
	5.000	km	$ 825,157	$ 781,166	$ 721,944		02/08/99***	92%	117%
STPI 15-5(94)283				EMPIRE SAND AND GRAVEL CO.,INC			11/07/97	F.P.M. WILMOT, DOUG	
GREAT FALLS - VAUGHN		PMS OVERLAY-SEAL & COVER					12/05/97	PHONE NO: 454-5921	
STPN-NH 60-2(52)71							02/08/99***		
ARMINGTON JUNCTION - WEST		PMS OVERLAY-SEAL & COVER							
CONTRACT TOTAL	10.000	mi	$ 3,085,650	$ 3,224,000	$ 2,605,863			81%	122%
RTS 366-1(2)0				RIVERSIDE CONTRACTING, INC.			11/21/97	F.P.M. KLETTE, MIKE	
LEDGER EAST AND WEST		PLANT MIX OVERLAY,SEAL & COVER					04/28/98	PHONE NO: 278-7078	
STPI 15-8(51)380							06/09/99***		
KEVIN - SUNBURST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000	km	$ 2,236,488	$ 2,175,930	$ 2,062,997			95%	63%
FH-STPP 60-2(51)53				M K WEEDEN CONSTRUCTION, INC.			06/11/98	F.P.M. LAY, BILL	
RICEVILLE HILL		GRADE,GRAVEL & PLANT MIX SURFA CING					08/05/98	PHONE NO: 738-4505	
	5.000	km	$ 5,750,363	$ 5,444,000	$ 3,123,286		05/09/01***	57%	52%
BR 1-7(22)410				SLETTEN CONSTRUCTION CO			06/11/98	F.P.M. BERG, GARY	
BATTLECREEK - WEST OF ZURICH		42.0 METER STRUCTURE					08/17/98	PHONE NO: 265-6821	
BR 9003(20)							06/04/99***		
BATTLE CREEK - EAST OF CHINOOK		42.0 METER STRUCTURE-RELOCATE							
CONTRACT TOTAL	10.000	km	$ 1,613,858	$ 1,997,074	$ 362,130			18%	51%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF-NH 1-3(31)225 F BROWNING-MERIWETHER	5.000 mi	GRADE,GRAVEL SURFACE,PLANT MIX SURFACE,SEAL & COVER	S K CONSTRUCTION, INC.	$ 7,085,715	$ 6,645,093	$ 2,543,098		07/07/98 07/27/98 05/27/01***	F.P.M. LEO, DENNIS PHONE NO: 873-8624 38%	33%
SMP 0799(98) GREAT FALLS DISTRICT - CRUSH &	5.000 mi	CRUSH & STOCKPILE	TREASURE STATE CONSTRUCTION	$ 462,955	$ 404,169	$ 0		08/04/98 / / 05/02/99***	F.P.M. AAFEDT, RANDY PHONE NO: 454-5920 0%	06/30/99
SMP 5099(98) GREAT FALLS - CRUSH & STOCKPIL	5.000 km	CRUSH & STOCKPILE-GLACIER,POND ERA & TETON	TREASURE STATE CONSTRUCTION	$ 554,257	$ 425,996	$ 0		08/04/98 12/02/98 05/25/99***	F.P.M. KLETTE, MIKE PHONE NO: 278-7078 0%	06/30/99
STPP 58-1(17)26 HUDSON BAY DIVIDE-ST. MARY	5.000 km	PULVERIZATION & PLANT MIX OVER LAY	A-1 PAVING, INC	$ 2,383,559	$ 2,417,707	$ 24,176		10/06/98 11/02/98 09/24/99***	F.P.M. WICKMAN, TERRY PHONE NO: 278-7931 1%	0%
STPE 15-5(96)245 SOUTH OF HARDY CREEK	5.000 km	RENOVATION OF SCENIC OVERLOOK	MARQUIS EXCAVATING	$ 110,962	$ 119,936	$ 1,199		10/06/98 / / 08/02/99***	F.P.M. WILMOT, DOUG PHONE NO: 454-5921 1%	0%
IM 15-7(25)343 VALIER INTERCHANGE NORTH & SOU	5.000 km	PMS OVERLAY & SEAL & COVER	BLAHNIK CONSTRUCTION, INC.	$ 2,079,643	$ 2,002,075	$ 0		11/02/98 / / 09/24/99***	F.P.M. KLETTE, MIKE PHONE NO: 278-7078 0%	0%
NH 24-4(15)117 CASCADE COUNTY LINE EAST	5.000 km	PLANT MIX SURFACING,OVERLAY,SE AL & COVER	RIVERSIDE CONTRACTING, INC.	$ 894,268	$ 923,842	$ 0		11/02/98 / / 10/03/99***	F.P.M. WILMOT, DOUG PHONE NO: 454-5921 0%	0%
STPP 3-4(7)89 GLACIER COUNTY LINE - NORTH	5.000 km	GUARDRAIL,PLANT MIX SURF.OVERL AY,SEAL & COVER	BLAHNIK CONSTRUCTION, INC.	$ 1,143,928	$ 1,103,737	$ 0		11/02/98 11/30/98 07/30/99***	F.P.M. WICKMAN, TERRY PHONE NO: 278-7931 0%	0%
IM 15-5(95)274 BRIDGE DECKS-GREAT FALLS	5.000 km	GUARD RAIL REPLACEMENT & MINOR IMPROVEMENTS	SLETTEN CONSTRUCTION CO	$ 3,573,798	$ 4,192,527	$ 0		11/02/98 / / 08/13/01***	F.P.M. AAFEDT, RANDY PHONE NO: 454-5920 0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** GREAT FALLS DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTF 1-7(27)391			A-1 PAVING, INC				11/25/98	F.P.M. BERG, GARY	
BLAINE COUNTY LINE - EAST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 265-6821	
RTS 234-1(8)0							11/04/99***		
HAVRE - SOUTH		PMS OVERLAY,SEAL & COVER							
RTS 432-1(3)0									
BIG SANDY - WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 2,323,001	$ 2,177,611	$ 0			0%	0%
RTS 220-1(4)14			BLAHNIK CONSTRUCTION, INC.				11/25/98	F.P.M. KLETTE, MIKE	
AGAWAM - NORTH		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 278-7078	
RTS 223-1(5)20							08/20/99***		
JCT 564 - NORTH		PMS OVERLAY,SEAL & COVER							
RTS 366-2(1)13									
JCT 417 - EAST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000	km	$ 1,714,184	$ 1,657,187	$ 0			0%	0%
NH 60-2(54)91			MONTANA LINES, INC				11/25/98	F.P.M. AAFEDT, RANDY	
10TH AVE SO - 23RD TO 49TH - G		TRAFFIC SIGNALS & LIGHTING					/ /	PHONE NO: 454-5920	
	5.000	mi	$ 260,864	$ 226,344	$ 0		09/08/99***	0%	0%
GREAT FALLS DISTRICT TOTALS			$ 47,388,399	$ 47,343,261	$ 22,639,345			47%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
BR 25-1(24)46			SLETTEN CONSTRUCTION CO					12/12/96	F.P.M. GREUFE, LARRY	
MISSOURI RIVER BRIDGE-SOUTH OF		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER AND BRIDGE						02/12/97	PHONE NO: 653-1050	
	5.000 km			$ 4,166,617	$ 4,538,099	$ 4,554,415		02/08/99***	98%	98%
NH 1-10(36)645			DIAMOND CONSTRUCTION, INC.					12/12/96	F.P.M. ARTHUR, RONALD T.	
CULBERTSON REST AREA		REST AREA, MCS SCALE & WEIGH IN MOTION SYSTEM						04/22/97	PHONE NO: 787-5701	
	5.000 km			$ 2,003,175	$ 1,942,007	$ 1,928,213		02/08/99***	99%	103%
NH 23-3(7)119			E.H. OFTEDAL AND SONS, INC.					06/03/97	F.P.M. BARTH, TIM	
ALZADA - WEST		WIDEN,PMS OVERLAY						08/14/97	PHONE NO: 233-3628	
STPS 326-1(4)0								05/29/00***		
ALZADA - SOUTH		GR.,GS,PMS								
CONTRACT TOTAL	10.000 km			$ 8,632,439	$ 7,527,667	$ 7,164,291			95%	98%
NH 94-7(20)242			CENTURY COMPANIES, INC.					06/03/97	F.P.M. EIDE, LEON	
WIBAUX REST AREA / VISITOR CEN		REST AREA						07/21/97	PHONE NO: 377-2877	
	5.000 km			$ 791,296	$ 831,667	$ 803,219		02/08/99***	97%	98%
IM 0002(64)			OMO CONSTRUCTION INC				APPR	07/09/97	F.P.M. EIDE, LEON	
INTERSTATE SIGNING - GLENDIVE		INTERSTATE SIGNING					09/03/98	08/27/97	PHONE NO: 377-2877	
	5.000 km			$ 1,471,945	$ 1,237,689	$ 1,237,481		08/21/98	100%	85%
NH-STPE 23-2(21)81			21 CONST. CO.					08/06/97	F.P.M. FRETTE, KURT	
BROADUS REST AREA		CONSTRUCTING NEW MCS BUILDING/ SCALE SITE & VISITOR CENTER/						09/02/97	PHONE NO: 233-3612	
	5.000 mi			$ 1,516,511	$ 1,577,312	$ 1,556,381		12/31/98***	99%	108%
IM 94-3(50)115			EMPIRE SAND AND GRAVEL CO.,INC					10/07/97	F.P.M. FRETTE, KURT	
5.3 KM WEST OF HATHAWAY - EAST		MILL,FILL,PMS OVERLAY,SEAL & C OVER						11/06/97	PHONE NO: 233-3612	
	5.000 km			$ 2,643,975	$ 2,369,369	$ 2,358,753		10/15/98	100%	103%
STPN 20-2(16)33			PRINCE, INC				PEND	11/07/97	F.P.M. ARTHUR, RONALD T.	
SAVAGE - SIDNEY		LEVELING,CRACK SEALING, SEAL AND COVER					10/27/98	04/14/98	PHONE NO: 787-5701	
STPN 22-2(16)64								02/08/99***		
MEDICINE LAKE - SOUTH		LEVELING,CRACK SEAL,SEAL & COV ER								
STPN 62-1(9)2										
CULBERTSON - SOUTH		PLANT MIX OVERLAY								
CONTRACT TOTAL	15.000 km			$ 2,365,515	$ 2,205,620	$ 2,335,325			90%	97%

*** ESTIMATED COMPLETION DATE

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
RTS 350-1(1)0				CENTURY COMPANIES, INC.			12/11/97	F.P.M. ARTHUR, RONALD T.	
HOMESTEAD - EAST & WEST		P.M.S.OVERLAY,SEAL & COVER 45% FT.PECK RES.55% SHERIDAN CO.					05/18/98	PHONE NO: 787-5701	
RTS 374-1(1)0							02/08/99***		
OUTLOOK - SOUTH		PLANT MIX OVERLAY,SEAL & COVER							
RTS 516-1(2)0									
COALRIDGE - SOUTH		LEVELING,SEAL & COVER							
RTS 517-1(2)0									
JCT MT 16 - EAST		LEVELING,SEAL & COVER							
CONTRACT TOTAL	20.000	km	$ 1,027,901	$ 1,009,780	$ 935,144			89%	113%
NH 37-3(9)77 F				EMPIRE SAND AND GRAVEL CO.,INC			03/11/98	F.P.M. SWANSON, ROBERT E.	
CAMPS PASS - EAST		GRADE,GRAVEL & PLANT MIX SURF. ,PIPES					04/09/98	PHONE NO: 233-3608	
4399650							04/21/01***		
CAMPS PASS MAINTENANCE		MAINTENANCE OVERLAY							
CONTRACT TOTAL	10.000	mi	$ 9,621,931	$ 10,272,572	$ 7,627,379			74%	52%
STPP 2-2(8)70				WICKENS CONSTRUCTION, INC.			05/05/98	F.P.M. FRETTE, KURT	
PLEVNA EAST & WEST		GRADING,GRAVEL,PMS,SEAL & COVE R					06/15/98	PHONE NO: 233-3612	
	5.000	mi	$ 6,260,118	$ 5,418,325	$ 3,522,965		01/05/01***	65%	60%
STPP-STPS-NH-IM 0002(356)				HIGHWAY SPECIALTIES, INC.			05/05/98	F.P.M. LAUCKNER, JAMES	
1998-D4-DURABLE PAVEMENT MARKI		EPOXY PAVEMENT MARKING					/ /	PHONE NO: 377-2877	
	5.000	km	$ 491,240	$ 426,221	$ 4,263		04/10/99***	1%	62%
NH 1-9(30)565				A-1 PAVING, INC			05/05/98	F.P.M. PISK, RANDAL	
FRAZER - EAST & WEST		WIDEN,PL MIX OVERLAY,SEAL & CO VER					06/01/98	PHONE NO: 228-9478	
	5.000	km	$ 4,831,030	$ 5,719,274	$ 4,947,832		09/01/01***	87%	63%
ER 99-1(1)15				COP CONSTRUCTION CO.			06/11/98	F.P.M. PISK, RANDAL	
COTTONWOOD CREEK - NORTH OF MA		GUARDRAIL,PMS,SEAL & COVER					08/05/98	PHONE NO: 228-9478	
	5.000	km	$ 840,288	$ 916,037	$ 636,177		01/06/00***	69%	79%
BH 9009(6)				EDWARD T COPPS CONST.			06/11/98	F.P.M. BACON, DAVID	
POWDER RIVER-SE OF LOCATE		GUARDRAIL & SIGNING					08/04/98	PHONE NO: 377-2877	
	5.000	km	$ 361,843	$ 382,114	$ 353,122		04/03/99***	92%	97%
STPU 1499(4)				FRANZ CONSTRUCTION, INC			08/04/98	F.P.M. LAUCKNER, JAMES	
CITY WIDE-SIDNEY		PL.MIX OVERLAY,SEAL & COVER,CU RB & GUTTER & CONC.SLAB					09/08/98	PHONE NO: 377-2877	
	5.000	mi	$ 939,680	$ 1,051,435	$ 131,952		10/01/99***	13%	30%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** GLENDIVE DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR	ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
SMP 4699(98)			CENTURY COMPANIES, INC.					08/04/98	F.P.M. PISK, RANDAL	
GLENDIVE DISTRICT - CRUSH & ST		CRUSH & STOCKPILE						09/02/98	PHONE NO: 228-9478	
	5.000 km			$ 434,400	$ 228,000	$ 31,873		02/14/99***	14%	06/30/99
STPE 1-10(44)613			TRIANGLE ELECTRIC INC.					08/04/98	F.P.M. ARTHUR, RONALD T.	
WALKWAY SIGNAL-EAST OF POPLAR		SIGNS & FLASHING BEACONS						/ /	PHONE NO: 787-5701	
	5.000 km			$ 34,985	$ 24,246	$ 0		05/02/99***	0%	60%
NH 22-2(17)42			PRINCE, INC					08/04/98	F.P.M. ARTHUR, RONALD T.	
PLENTYWOOD - SOUTH		PL.MIX OVERLAY & SEAL & COVER						/ /	PHONE NO: 787-5701	
	5.000 km			$ 1,880,758	$ 1,766,290	$ 17,663		03/04/00***	1%	18%
NH 1-10(43)613			NORTHERN LINE LAYERS, INC.					08/04/98	F.P.M. ARTHUR, RONALD T.	
POPLAR - BROCKTON		PL.MIX OVERLAY & SEAL & COVER						09/02/98	PHONE NO: 787-5701	
	5.000 mi			$ 1,323,480	$ 1,337,981	$ 778,734		11/16/99***	58%	37%
ER 1499(5)			SLETTEN CONSTRUCTION CO					09/01/98	F.P.M. BACON, DAVID	
9TH AVE. S.W./LONETREE CR. - S		BRIDGE & APPROACHES						10/13/98	PHONE NO: 377-2877	
	5.000 km			$ 715,561	$ 639,988	$ 112,499		07/26/99***	18%	23%
IM 94-4(58)130			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LIGNITE CREEK - EAST (WB)		COLD MILLING PLANT MIX BIT.SUR FACING,SEAL & COVER						/ /	PHONE NO: 233-3612	
	5.000 km			$ 1,116,540	$ 1,016,593	$ 10,166		09/30/99***	1%	0%
IM 94-5(28)185			PRINCE, INC					10/06/98	F.P.M. EIDE, LEON	
FALLON - EAST & WEST		PLANT MIX BIT.SURFACING,SEAL & COVER						/ /	PHONE NO: 377-2877	
	5.000 km			$ 921,392	$ 973,429	$ 0		09/22/99***	0%	0%
STPP 2-1(25)34			PRINCE, INC					10/06/98	F.P.M. FRETTE, KURT	
LOCATE CREEK-EAST & WEST		PLANT MIX LEVELING,OVERLAY & S EAL & COVER						/ /	PHONE NO: 233-3612	
	5.000 mi			$ 1,003,929	$ 1,088,327	$ 10,883		08/28/99***	1%	0%
STPS 327-1(5)8			EDWARD H. SCHWARTZ CONST., INC					11/25/98	F.P.M. ARTHUR, RONALD T.	
8 MI. SOUTHEAST OF BAINVILLE S		GRADE & GRAVEL SURFACING						/ /	PHONE NO: 787-5701	
	5.000 mi			$ 3,085,239	$ 3,340,582	$ 0		02/08/99***	0%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** GLENDIVE DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
NH 57-6(7)267 F				D.H. BLATTNER & SONS, INC.			11/25/98	F.P.M. EIDE, LEON	
BROCKWAY - EAST		GRADE,AGG,SURF,PL.MIX BIT.SURF .& SEAL & COVER					/ /	PHONE NO: 377-2877	
NH 57-6(8)273 F							06/29/01***		
CIRCLE - S.W.		GR.,AGG.,SURF.,PL.MIX BIT.SURF .& SEAL & COVER							
STPE 57-6(6)279									
SIDEWALK REPLACEMENT - CIRCLE		SIDEWALK REPLACEMENT							
4199676									
BROCKWAY - WEST		PLANT MIX OVERLAY							
CONTRACT TOTAL	20.000 mi		$ 10,229,983	$ 9,921,985	$ 0			0%	0%
NH 62-2(11)37 F				CENTURY COMPANIES, INC.			11/25/98	F.P.M. LAUCKNER, JAMES	
SIDNEY - N.W.		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER					/ /	PHONE NO: 377-2877	
NH 20-2(14)50							11/24/00***		
MCS SCALE SITE - SIDNEY		GR.,AGG.,PL.MIX BIT.SURF.& SEA L & COVER							
CONTRACT TOTAL	10.000 km		$ 3,132,525	$ 4,249,957	$ 0			0%	0%
ER 243-1(2)6				SLETTEN CONSTRUCTION CO			11/25/98	F.P.M. PISK, RANDAL	
CREE CROSSING		GRADING & AGGREGATE SURFACING					/ /	PHONE NO: 228-9478	
	5.000 mi		$ 1,024,386	$ 886,500	$ 0		11/26/99***	0%	0%
GLENDIVE DISTRICT TOTALS			$ 72,868,684	$ 72,899,065	$ 41,058,731			56%	

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** BILLINGS DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPSNHSTPPI 2(141)				MARK RITE LINES OF MONT., INC.			06/29/94	F.P.M. STUDEBAKER, RAYMOND	
DISTRICT 5-EXPERIMENTAL EPOXY		EXPERIMENTAL EPOXY MARKINGS					08/09/94	PHONE NO: 657-0273	
	5.000 mi		$ 531,904	$ 361,046	$ 349,686		02/08/99***	97%	10/15/94
BR-NH 4-2(12)54 F				COP CONSTRUCTION CO.			03/07/96	F.P.M. NELSON, ROD	
YELLOWSTONE RIV. BR. - S.E. OF		GR, AGG. SURF., PMS, SEAL & COVER, GIRDER BR.					07/02/96	PHONE NO: 657-0264	
	5.000 mi		$ 4,193,928	$ 4,891,892	$ 5,402,304		11/14/98***	98%	116%
STPP 45-1(14)0				S K CONSTRUCTION, INC.		PEND	10/10/96	F.P.M. BERGEN, PERRY	
BIG TIMBER - NORTH		GR., AGG. SURF., PL. MIX BIT. SURF., SEAL & COVER, P.S. BR.				10/23/98	10/28/96	PHONE NO: 932-4872	
	5.000 mi		$ 5,945,331	$ 5,478,423	$ 5,666,797		02/11/99***	98%	96%
IM 0002(65)				OMO CONSTRUCTION INC			12/12/96	F.P.M. KEGLEY, MEL	
INTERSTATE SIGNING - BILLINGS		INTERSTATE SIGNING - BILLINGS					03/26/97	PHONE NO: 657-0267	
	5.000 km		$ 2,983,689	$ 2,633,050	$ 2,617,568		02/08/99***	99%	121%
STPU 1002(6)				EMPIRE SAND AND GRAVEL CO.,INC		APPR	04/08/97	F.P.M. HUBER,JOHN	
VIRGINIA TO WISCONSIN ON RIMRO		GR.AGG.SURF.& PL.MIX BIT.SURF.				06/11/98	06/16/97	PHONE NO: 323-3021	
	5.000 mi		$ 1,219,464	$ 1,091,406	$ 1,010,489		02/08/99***	93%	75%
RTS 245-1(7)0				PRINCE, INC			11/21/97	F.P.M. TILZEY, RONALD	
JORDAN - NORTHWEST		PLANT MIX OVERLAY,SEAL & COVER					05/21/98	PHONE NO: 538-8732	
NH 57-5(21)179							10/12/98		
SAND SPRINGS - EAST		PLANT MIX OVERLAY,SEAL & COVER							
RTF 57-4(8)157									
MOSBY - EAST & WEST		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 2,041,480	$ 1,864,510	$ 1,874,169			100%	76%
DPI 0194(001) F				NORTHERN LINE LAYERS, INC.			06/11/98	F.P.M. SLOE, DAVID A.	
SHILOH I-90 INTERCHANGE		GRADING,AGG.SURF.PL.MIX BIT.SU RF. & SEAL & COVER					08/10/98	PHONE NO: 657-0269	
	5.000 km		$ 14,524,331	$ 15,444,134	$ 6,000,276		10/06/01***	39%	20%
STPP 43-1(16)3				CENTURY COMPANIES, INC.			07/07/98	F.P.M. TILZEY, RONALD	
WARM SPRINGS CREEK-NORTH & SOU		MILLING,PMS OVERLAY,SEAL & COV ER					09/15/98	PHONE NO: 538-8732	
STPP 43-1(17)35							06/14/99***		
ROY - EAST		MILLING,PMS OVERLAY,SEAL & COV ER							
CONTRACT TOTAL	10.000 km		$ 1,896,026	$ 1,587,664	$ 113,351			7%	46%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	PRIME CONTRACTOR / ENGINEER ESTIMATE	ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
IM 94-1(55)0			EMPIRE SAND AND GRAVEL CO.,INC				07/07/98	F.P.M. KEGLEY, MEL	
JCT I-90 - EAST		MILLING,FILL,SEAL & COVER & RU MBLE STRIPS					09/22/98	PHONE NO: 657-0267	
IM 90-8(140)453							01/19/99***		
PINEHILLS INTERCHANGE EAST &		MILLING,PMS OVERLAY,SEAL & COV ER & RUMBLE STRIPS							
CONTRACT TOTAL	10.000 km		$ 2,266,828	$ 1,980,980	$ 309,384			16%	37%
NH 4-1(20)26			JTL GROUP, INC.-BILLINGS				07/07/98	F.P.M. SHUPAK,TOM	
BRIDGER-MAIN STREET		PLANT MIX OVERLAY,SEAL & COVER					08/07/98	PHONE NO: 657-0271	
STPP 4-2(16)54							02/08/99***		
LAUREL LOOP		PLANT MIX OVERLAY,SEAL & COVER							
STPP 48-1(18)0									
HARDIN-CENTER AVENUE		PLANT MIX OVERLAY,SEAL & COVER							
CONTRACT TOTAL	15.000 km		$ 1,224,634	$ 1,166,980	$ 686,139			57%	41%
BR 237-1(6)1			EDWARD T COPPS CONST.				08/04/98	F.P.M. TILZEY, RONALD	
BIG SPRING CREEK - N.W. OF LEW		GRADE,AGGERGATE SURFACE & APPR OACHES					09/21/98	PHONE NO: 538-8732	
	5.000 km		$ 426,754	$ 459,639	$ 256,235		06/22/99***	56%	37%
SMP 1499(98)			EMPIRE SAND AND GRAVEL CO.,INC				08/04/98	F.P.M. TILZEY, RONALD	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE-FERGUS,GOLDE N VALLEY & SWEET GRASS					10/05/98	PHONE NO: 538-8732	
	5.000 mi		$ 409,745	$ 347,790	$ 258,376		04/27/99***	74%	06/30/99
SMP 5699(98)			CENTURY COMPANIES, INC.				08/04/98	F.P.M. SLOE, DAVID A.	
BILLINGS DISTRICT - CRUSH & ST		CRUSH & STOCKPILE					10/03/98	PHONE NO: 657-0269	
	5.000 km		$ 547,000	$ 380,000	$ 210,062		04/28/99***	55%	06/30/99
STPS 401-1(2)0			AMERICAN CONTRACTING, INC.				09/01/98	F.P.M. SHUPAK,TOM	
BUFFALO TRAIL - NORTH OF LAURE		GRADE,GRAVEL,PLANT MIX BIT.SUR F,SEAL & COVER					10/21/98	PHONE NO: 657-0271	
	5.000 km		$ 4,641,922	$ 4,713,098	$ 684,194		04/11/01***	15%	9%
STPP 14-3(11)88			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
TWO DOT-HARLOWTON		PLANT MIX OVERLAY & SEAL & COV ER					/ /	PHONE NO: 538-8732	
	5.000 km		$ 1,192,991	$ 1,222,425	$ 12,224		12/27/99***	1%	0%
STPS 541-1(2)0			RIVERSIDE CONTRACTING, INC.				10/06/98	F.P.M. TILZEY, RONALD	
UTICA-WINDHAM		PLANT MIX OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
	5.000 km		$ 790,267	$ 746,724	$ 7,467		10/27/99***	1%	0%

*** ESTIMATED COMPLETION DATE

MONTANA DEPARTMENT OF TRANSPORTATION
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/98
*** BILLINGS DISTRICT ***

DATE:12/11/98

PROJECT NUMBER / PROJECT DESIGNATION	LENGTH	TYPE OF WORK	ENGINEER ESTIMATE	PRIME CONTRACTOR / ORIGINAL CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	MODIF. STATUS	AWARD DATE / WORK BEG. / WORK COMP.	MT. DEPT. FIELD PROJECT MANAGER / PERCENT PROJECT COMPLETED	% CONT. TIME USED
STPP 28-2(21)60				EMPIRE SAND AND GRAVEL CO.,INC			10/06/98	F.P.M. SLOE, DAVID A.	
RED LODGE - SOUTH		PLANT MIX SURFACING,SEAL & COV ER					11/11/98	PHONE NO: 657-0269	
	5.000 km		$ 1,354,964	$ 1,458,768	$ 0		07/23/99***	0%	0%
NH 53-2(6)41				CENTURY COMPANIES, INC.			11/02/98	F.P.M. HUBER,JOHN	
MUSSELSHELL RIVER - N & S		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS					/ /	PHONE NO: 323-3021	
	5.000 km		$ 587,985	$ 523,993	$ 0		07/30/99***	0%	0%
IM 90-9(87)473				JTL GROUP, INC.-BILLINGS			11/02/98	F.P.M. KEGLEY, MEL	
BIG HORN COUNTY LINE-EAST		MILL,PLANT MIX FILL & SEAL & C OVER					/ /	PHONE NO: 657-0267	
	5.000 km		$ 1,911,140	$ 1,874,341	$ 0		10/17/99***	0%	0%
NH 14-3(12)116				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. TILZEY, RONALD	
SHAWMUT - EAST		PMS OVERLAY,SEAL & COVER,RUMBL E STRIPS & GUARD RAIL					/ /	PHONE NO: 538-8732	
	5.000 km		$ 781,605	$ 759,196	$ 0		11/11/99***	0%	0%
NH 57-3(25)103				CENTURY COMPANIES, INC.			11/02/98	F.P.M. TILZEY, RONALD	
GRASSRANGE - WEST		PMS OVERLAY,SEAL & COVER					/ /	PHONE NO: 538-8732	
NH 57-3(26)97							09/09/99***		
CHEADLE - EAST & WEST		PMS OVERLAY,SEAL & COVER							
CONTRACT TOTAL	10.000 km		$ 1,183,671	$ 1,028,043	$ 0			0%	0%
IM 90-7(71)390				RIVERSIDE CONTRACTING, INC.			11/02/98	F.P.M. BERGEN, PERRY	
REED POINT-EAST & WEST		MILL,FILL,PLANT MIX OVERLAY,SE AL & COVER					/ /	PHONE NO: 932-4872	
	5.000 km		$ 2,137,675	$ 2,242,765	$ 0		09/24/99***	0%	0%
NH 16-2(9) 30				INTERMOUNTAIN SLURRY SEAL			11/02/98	F.P.M. HUBER,JOHN	
KLEIN-SOUTH		MICRO SURFACING					/ /	PHONE NO: 323-3021	
	5.000 km		$ 934,834	$ 860,860	$ 0		08/02/99***	0%	0%
STPP 14-5(15)169				WICKENS CONSTRUCTION, INC.			11/25/98	F.P.M. HUBER,JOHN	
ROUNDUP-EAST		GRADE,CEMENT TREATED BASE,PLAN T MIX SURFACING & SEAL & COVER					/ /	PHONE NO: 323-3021	
	5.000 mi		$ 11,563,965	$ 9,648,986	$ 0		11/10/00***	0%	0%
BILLINGS DISTRICT TOTALS			$ 65,292,131	$ 62,766,715	$ 25,458,722			39%	

TOTALS FOR ALL PROJECTS:	$309,935,155	$301,029,405	$179,520,486	58%